UNCLASSIFIED

	- -	T T	-	-	•	_
Λ Γ		Uľ	\ /I	D	L' 1	
AII	1 🗸		VI	\mathbf{n}	Г.	•
	T 4	-	V .	_		

AD851119

LIMITATION CHANGES

TO:

Approved for public release; distribution is unlimited. Document partially illegible.

FROM:

Distribution authorized to U.S. Gov't. agencies and their contractors;

Administrative/Operational Use; 13 FEB 1969. Other requests shall be referred to Office of the Adjutant General (Army), Washington, DC 20310. Document partially illegible.

AUTHORITY


AGO ltr 29 Apr 1980

THIS REPORT HAS BEEN DELIMITED AND CLEARED FOR PUBLIC RELEASE UNDER DOD DIRECTIVE 5200.20 AND NO RESTRICTIONS ARE IMPOSED UPON ITS USE AND DISCLOSURE.

DISTRIBUTION STATEMENT A

APPROVED FOR PUBLIC RELEASE; DISTRIBUTION UNLIMITED,

DISCLAIMER NOTICE



THIS DOCUMENT IS BEST QUALITY AVAILABLE. THE COPY FURNISHED TO DTIC CONTAINED A SIGNIFICANT NUMBER OF PAGES WHICH DO NOT REPRODUCE LEGIBLY.



DEPARTMENT OF THE ARMY OFFICE OF THE ADJUTANT GENERAL WASHINGTON, D.C. 20310

IN REPLY REFER TO

AGAM-P (M) (15 Apr 69) FOR OT UT 691208

17 April 1969

SUBJECT: Operational Report - Lessons Learned, Headquarters, 93d Engineer Battalion (Const), Period Ending 31 January 1969

SEE DISTRIBUTION

1. Subject report is forwarded for review and evaluation in accordance with paragraph 5b, AR 525-15. Evaluations and corrective actions should be reported to ACSFOR OT UT, Operational Reports Branch, within 90 days of receipt of covering letter.

2. Information contained in this report is provided to insure appropriate benefits in the future from lessons learned during current operations and may be adapted for use in developing training material.

BY ORDER OF THE SECRETARY OF THE ARMY:

1 Incl

C. A. STANFIEL Colonel, AGC Acting The Adjutant General

DISTRIBUTION:

Commanding Generals

US Continental Army Command

US Army Combat Developments Command

Commandants

US Army War College

US Army Command and General Staff College

US Army Engineer School

US Army Infantry School

US Army Transportation School

Copies furnished: Office, Chief of Staff, US Army Deputy Chiefs of Staff Chief of Research and Development Assistant Chiefs of Staff Chief of Engineers Defense Documentation Center

Protective markings cancelled when separated from inclosure.

STATEMENT #2 UNCLASSIFIED

FOR OFFICIAL USE ONLY

DEPARTMENT OF THE ARMY
Headquarters, 93d Engineer Battalion (Const)
APO Sen Francisco 96370

EGFB-OP

13 February 1969

SUPJECT:

Operational Report of 93d Engineer Battalion (Const.) for Period Ending 31 January 1969, RCS CS FOR - 65 (RI)

CINCUSAPAC, ATTN: GPOP-DT, APO San Francisco 96558

Commanding General, USARV, ATTN: AVHCC-DST, APO San Francisco 96375

Commanding Officer, 20th Engr Bdg, ATTN: AVBI-OS, APO San Francisco 96494

Commanding Officer, 34th Engr Gp, ATTN: EGF-OF, APO San Francisco 96794

1. Section 1. Operations: Significant Activities:

The Battalion remained assigned to the 3Lth Engineer Group (Construction), 20th Engineer Brigade through the report period. The Battalion Headquarters and most of the battalion remained at Dong Tam Base, RVN (XS4744) throughout the report period. Battalion organization is shown in inclosure 1. B Company headquarters, earthmoving plateon, and one construction plateon moved from Done Tam to Moc Hos, RVN (XSO391) by air on 12 and 13 November with equipment and supplies arriving by armed convoy of LCM and LCV's on 13 November. The second construction platoon foined the Comment from Dong Tam, moving to Moc Hoe by air on 18 December after being attached to C Company from 23 October to 18 December. The 67th Engineer Company (Dump Truck) was attached from the battalion on 4 December and attached to the 94th Engineer Detachment (Quarry), located at Vung Tau, RVN (YS3CL7). One dump truck platoon of the 67th had been in Vung Tau since July 1968 in support of the 36th Engineer Battalion (Construction) in its Vung Tau Querry operations. Relocation of the 36th Engineer Battalion from Vung Tau to Vinh Long, and detachment of the 94th Owarry Detachment from it favored moving the 67th's company headquarters and maintenance support to Vung Tau. A platoon (-) was left at Dong Tam in support of the 93d and was principally used during the reporting period for the rock off-loading operation. The first ristoon of the 67th was attached to the 93d on 15 December and futher attached to A Company to provide the degree of control and support appropriate to a small detachment. The platoon was marned at about half strength and maintained approximately 10 dump trucks at Dong Tam.

The 702nd Engineer Detachment (Power Line) remained attached to C Company throughout the region. It continued construction of the Dong Tam Base 4160 volt primary, and a 220 volt secondary power systems. The company and battalion continued to use the 13 man detachment (1 officer and 12 EM) as the highly skilled nuclei for teams totaling over 40 men.

FOR 0 TUT 691208

Disreguerd Special Instructions after 13 January 1972.

Inclosure

FOR OFFICIAL USE ONLY

ECPROP SUBJECT:

Operational Report of 938 Engineer Pattalion (Const) for Period Ending 31 January 1969, RCS CS FOR - 65 (RI)

The 113th Engineer Detachment (Concrete Mixing and Paving) remained attached to A Company through the period, however it was reduced to zero strength 1 January in confunction with reductions in engineer apaces throughout 34th Engineer Group. The 4 cubic ward automated batch blant continued in operation with detachment personnel transferred to A Company and continuing to renform the same jobs. The plant produced 6,222 cubic wards of concrete during the period, with production decreased in January due to shortege of cement.

The Battalion retained operational control over B Company, 36th Engineer Battalion (Construction) into November as B Company completed its projects at Bong Tam. B Company of the 36th had been appeared by tailored in August 1968 for three major vertical construction projects at Bong Tam, by the addition of a construction platoon of D Company, 36th and relocation of B Company's earthmoving platoon. The first two of the three major projects, totalling twelve pre-engineered, 3,840 square feet of storage and maintenance buildings were turned over to the 9th Division on 4 November 1968. The D Company platoon was then detached and returned to Yung Tau. Both of B Company's construction platoons were then used to complete the 11,480 square foot maintenance hangers. Turnover of these hangers to the 9th Division on 27 November 1968 terminated the 93d's operational control of B Company of the 36th.

The 93d continued to be heavily engaged in base construction during the period all which was at Dong Tam. Operational suppart however, consumed a growing portion of the hattalion's effort, with construction of the tactical hase and sirfield ungrading at Moc Hop and construction of a 100 x 4000' helicopter staging area, CH-47 staging area, and revetments for CH-47, OH6, UH1, and cohre gurships at Dong Tem. In base construction me for projects essentially completed during the period were the nower plant, water plant, water distribution system, handars and Heliconter rearming facilities. Other projects completed were 3,880 source feet of dispensaries and clinics; 68,480 square feet of maintenance buildings; 4,640 square feet of community facilities; 3,940 square feet pre-engineered buildings; a postoffice and 93d Engineer Bettalion warehouses for meintenance rarts and surrlies: the projects of B Company of 36th Engineers; and sand cement sircraft maintenance and supply storage hardstands. A list of projects completed is given in inclosure 2.

Self-help by the 9th Infantry Division continued at a high rate at the beginning of the period but had almost storped by mid-December as the authorized scope of the self-help construction hillets and mess halls was converted into completed buildings. The hattalion continued to support this construction effort with delivery of concrete, construction of mess hall floors, surveying, huilding ped preparation, issuance of material, technical assistance, and inspection.

FOR OFFICIAL USE ONLY

EGFB-OP SUBJECT:

Operational Report of 93d Engineer Pattalion (Const) for Period Ending 31 January 1969, RCS CS FOR - 65 (RI)

Mejor elements of the basic Dong Tam MCA construction directive were removed and placed on contract to provide a greater simutaneous effort on base development. These were: unit maintenance shops, grease racks, chapel-theaters, PX facilities (other than a PX concession building under construction by C Company, 93d at the close of the period). The resulting scope under this key directive is shown in inclosure 3.

The Bettalion gained flexibility in the assignment of projects at Dong Tam during the regiod with completion of the major projects to which the 9th Division had been given first priority. Targe and expending commitment at Moc How reduced some of this additional flexibility with the relocation to there of one third of the vertical effort and over half of the hattalion's earthmoving capability. The projects at Dong Tam were scheduled from the 9th Division priority list to use all capabilities and to provide platoons which had been engaged in single efforts leating three or four months with some variety and rapid job completions. The C Company earthmoving pletoon which had been pouring mess hall floors and supporting self-help building pad preparation went to sand-cement hardstands and then to major earthwork involved in the Ch-47 revetment and storage areas. D Company's earthmoving platoon continued to lay the water distribution system and also worked on sand-cement hardstands and constructed the 100 by 4000 sand-cement helicopter staging area. C Company's construction platoons, which had spent three or four months on the power rlant, were but on helicopter revetments, tropical wood shell building construction, and the construction of preengineered buildings. The D Comment platoon which huilt the hangers also went to tropical wood shell buildings, as did the platoon which worked on the water plant. The betch plant continued to produce concrete for the Pattalion. the 15th and 86th Engineer Bettalions (Combat) and self-help units on Dong Tem.

A Company continued to off-load crushed rock from harges in Dong Tem harbor and supported both 93d and 86th Engineer Pattalion projects with asphalt distributing and other specialized equinment. 43,697 tons were off-loaded during the region. A Company provided asphalt distribution and a resident direct support contact team for R Company at Moc Hoa. Frojects in progress at the close of the period are listed at inclosure 4.

The character of logistics problems changed with the decrease in self-help construction and the relocation of B Company to Moc How during the period. Where keeping bulk quantities of hasic items, such as sized lumber, corrupted sheet, cement, nower roles, and cable, had been the major concern of the S-L during the large Dong Tam build-up phase; the supply of specific items to complete projects and resupply of B Company at Moc How became the major logistic concerns during this period. Completion of the water and power plants were delayed due to the lack of replacement items for

EGFB-OP SUBJECT: 13 Mentury 1969 Operational Report of 93d Engineer Battalion (Const) for Period Ending 31 January 1969, RCS CS FOR - 65 (RI)

components of the 9,000 gallon per hour endlators and the 500 KVA generators. The time required for the construction of the nower distribution system was extended when corner wire became unavilable and aluminim cable was substituted: due to the longer installation time, the need for special fittings for use with aluminum and additional time required to obtain these fittings, and the additional on the job training of the nower linemen, who were unfamiliar with the special procedures, materials, and techniques required with aluminum. Selected plumbing and electrical items delayed completion of one hangar, dispensaries, the dental clinic, and maintenance buildings. Peneficial occupancy was frequently possible however in spite of material shortages.

Principal supply of Moc Hoa was accomplished by four water convovs of escorted LCU and LCM loaded at Dong Tam and Vung Tau and moving up the Song Vam Co Tay. Each convoy arrived at Moc Hoa without incident. POL repair parts, minor sumplies, and rersonnel were air transported to Moc Hoa from Dong Tam, Can Tho, and Ton Son Phut. The S-4 used all sources for requisitioning flights, which were provided by 20th Engineer Brigade and 34th Engineer Group: Transportation Movements Agency; 9th Infantry Division; Senior Advisory IV Corps; 214th Aviation Battalion; and 53rd General Surport Group. Major items which required air lift included sheers foot rollers, a 600 gallon trailer mounted asphalt distributor, dozer tracks, reinforcing steel, and POL pipeline. Airlift of these items was necessary due to change in project scope, change in schedule, and/or non-availability at time of water shimment.

Bettelion operations were not disrupted by enemy activities during the period. The Bettelion expended 14,546 menhours on security. The principal enemy activities affecting the 93d were mortar attacks at Dong Tam and Moc Hop. The Pattelion had no casualties due to enemy action and only negligible damage to equipment, material, or construction at either Dong Tam or Moc Hop.

Battalion headquarters remained at Dong Tam, with few versonrel changes during the period. Principal changes were: AIT Paul D. Gordon, CE, 05243892 to Bn S-4; vice CPT William A. Miller, CF, OF 102562; AIT Rodney L. Wells, CE, 05257854 to EFMO, vice CPT Francis M. Maresco, CE, OF 100965 who remained CO, A Co: assignment of CPT Robert C. Blackmon III, MC, 05254909 to Bn Surgeon, which was unfilled; and AIT Robert L. Seeley, CE, 05243948 to CO, B Co, vice AIT Eugene H. Heinle, CE, 05243559. Besic personnel and administrative statistics are given at inclosure 5.

Administration of the battalion was made more complex by the separate location of B Company. 34th Engineer Group and 20th Engineer Brigade courier flights provided for regular mail and distribution to and from Moc Hos and permitted command and staff visits to the company. The courier flight was on an almost daily schedule, however the very limited organic sir support available to the 34th Engineer

EGFB-OP

13ようきないましまりは

SUBJECT: Operational Report of 93d Engineer Battalion (Const) for Period Ending 31 January 1969, RCS CS FOR - 65 (RI)

Group was inedequate to surport Group Command control and five battalions, of which four had multiple locations in the Delta which were accessible only by air. The Group had one 11-6 and one LOH-6 aircraft and frequent use of one TH-1 assigned to the 20th Brigade. Transport Movements Agency provided occasional C-7 and CH-L7 flights for resurnly and for movement of prours of personnel. Medical support for R Company was provided by two resident aid men of the Battalion Medical Section, weekly visits by the Battalion Surgeon, and by US Military and Civilian doctors at the Vietnamese Kien Tuong Providcial Hospital adjacent to the B Company commound at Mcc Hoa.

The Battalion continued to be responsible for one of the six sectors of the Dong Tam Page perimeter and manned the seven hunkers comprising that sector. The Bettalion was subordinate in this role to the 9th Division Support Command Commander who had the tactical . responsibility for defense of Dong Tam and operations in the immediate vicinity of the base. At Moc Hoe, area defense was under the control of the Commander of B/List Special Forces Detachment. Company's compound was within the Moc How nerimeter, which was mermed by regional and popular forces and "M" Force Special Forces. B Company was responsible for the security of its own commound, and for coordination with the Commander of B/List. Regional forces provided job site security at night for R Company's two shift operation. Other security requirements were recognized in arming and convoying all vehicles going off Dong Tam.

Principal decisions required in connection with operations during the period concerned the task organization for the Moc Mos project, nature of reinforcement for the Moc Hor effort, choice between different construction techniques in major revetment and hardstand construction, and manner of accommodating the "civilianization" of the Battalion.

B Company was sent to Moc Hos to upgrade an existing runway to C-120 type I; build helicopter revetments and refuel and rearm facilities along the runway; and prefabricate latrines and showers for personnel of a tactical task force to be moved into the area. scope was greatly expanded by a near doubling of the number of helicopters to be provided revetments; expending the runway to C-130 type II and providing turnarounds and a rarking apron: moving the location of the helicopter facilities to a semarate area and constructing them incorporated with a hattalion-plus cantonment eres; and adding fixed wing aircraft revetments and a FOL mireline. The equipment sent to Moc Hos originally were screres, dozers, bucket loaders, graders, and crenes. The relocated heliconter facilities were sited on the highest ground available, but most of it was still under inches of water. Although dozers could work the meterial the scrapers could not operate. An augmentation of dump trucks and additional dozers was sent. As the land dried it became possible to use the scrapers and a major design increase

HGFB-OP

13 February 1969

SUBJECT:

Operational Report of 93d Engineer Battalion (Const) for Period Ending 31 denum 1969, RCS CS FOR - 65 (RI)

was made in the quantity of earth to be moved, with directions received to include a berm and to bring all facilities above rainv season high water levels. In response, a final major equipment lift of additional scrapers was sent, to bring the construction enuipment level to seven screners,; five dozers; three emders: eight dunp trucks; a clamshell; two hucket lorders: a 13-wheel. and four sheepsfoot rollers; two water distributors: and two asphalt distributors, . Concurrently total battalion equipment strength was dropping due to scoring out of equipment requiring Ath or higher echelon maintenance. This reduced battalion earthmoving capability to arrroximately one half of authorized equinment levels. The high proporation of vertical construction in mis of projects on Dong Tam permitted the conceration of most of the Bettalion's heavy construction capability at Moc Hoe. Shortage of equipment at Dong Tam also permitted a later reinforcement of B Company with personnel to operate full second shift of all earthmoving equipment at Moc Hoa.

Selection of construction material and design had a major influence on meeting schedules, and the number of man days required, and the quality of the finished effort in construction of 22 helicopter revetments and 7 CH-47 landing and staging pads at Dong Tam. The choice in construction of revetments between prefabricated corrugated steel and lumber frame, and concrete poured with reusable wood forms was decided by the availability of Vietnamese for nrefabricating the corrugated steel and lumber type, and an uncertainty in economics of manpower and material in the use of concrete. A short deedline did not permit sufficient experimentation to instifu selection of the apparently as economical and more durable concrete revetments. The pads within the revetments however were made of concrete, which was poured between forms and bull-floated for minimum men effort in plecing. The alternative pad design of T-17 membrane overlain with MAA1 metting had been almost universally used, but had a funded cost about ten times greater and a manpower requirement than the concrete design. The Ch-47 staging and landing pads were to be built on earth mounded three feet above paddy level and consisting of reddy clay overlain with hydraulic fill sand. Choices of construction were sand-cement stabilization and concrete. The sami-cement would involve tight work for heavy equipment on the 100' x 125' elevated mounds with uncertain results due to the enticipeted mixing with clav. Concrete required no more cement but would use additional man effort to screed and finish the pads. The availability of concrete batch plant dapacity permitted the more positive and pormenont construction with concret.

"Civilianization" of the battalion was directed by US Army Vietnam in october 1968. The action consisted of deleting 20% enlisted spaces from the MTOE and substituting a manning level of 228 Vietnamese civilian permanent hire personnel. Total numbers hy grade and MOS were designated for the enlisted personnel spaces

EGFB-OP
SUBJECT: Operational Report of 93d Engineer Pattalion (Const) for
Period Ending 31 January 1969, RCS CS FOR - 65 (RI)

lost. The battalion was required to designate the spaces to be lost by company, paragraph, and line. 34th Engineer Group (Construction) directed specific related actions in conjunction with the civilianization program. These included reducing the 113th Engineer Detachment (Concrete Mixing and Paving) to zero strength, and providing 39 spaces designated by MOS and grade, which had been made available by reorganization of the 62nd Engineer Battalion (Construction). The spaces lost, spaces gained from the 67nd, and the civilian authorization are shown in inclosure indicated reorganization would be to staff each commany with Vietnamese to replace the skills and rersonnel lost and overate with three identical line companies. This ideal organization was not practicable due to inability to recruit Vietnamese with the necessary skills; short work days of the Vietnamese at Dong Tam; due to individual in-processing in the morning and the need to convov the workers to My Tho while the roads were open; and lack of mobility of nermanent hire personnel combined with a forecasted increased commitment of work remote from Dong Tam. The "civilization" "rogram would essentially result in a reduced strength organization, augmented with Vietnamese carpenters, laborers, or on-the-10h trainees. Frincipal options considered for accomodating the necessary changes were elimination of 2 construction platoons and a company headquarters, uniform paring of the companies, and unequal cutting of spaces and organization by Vietnamese to provide both an essentially unaffected US company and companies with different amounts of US spaces and Vietnamese augmentation. The latter option was selected, on the basis of the following principal considerations: projected project mix included major remote efforts, minor remote efforts, and major effort at Dong Tam and in the adjacent area of Dinh Tuong Province; rersonnel spaces lost did not reduce the manning of the commend and control structures: project mix and location indicated probable wide fragmentation of battalion effort over many widely separated concurrent construction sites; and probability that there would be no significant improvement in ability to hire Vietnamese with the required skills.

SUBJECT: Operational Report of 93d Engineer Pattalion for the Period Ending 31 January 1969; RCS CS FOR - 65 (RI).

- 2. Section 2. Lessons Learned: Commander's Observations, Evaluations, and Recommendations
 - a. Perconnel: None
 - b. Operations.
 - (1) Expedient Peneprime Devices
- (a) OBSERVATION. An expedient means of applying peneprime has become an evident necessity, due to a shortage of sufficient manufactured distributors in Vietnam.
- (b) EVAUATION: The construction of an easy to operate distributor with no mechanical parts was required. Fabrication of the spray ber was considered first. Full distribution was required, even when a low available head occured as the tank emptied. Since this was to be an expedient device there would be no pump or agitator to circulate or stir the asphalt. The speed of operation and, the tendency for the spray bar to clog with asphalt was also considered. A slotted spray bar (See Incl 6) was found to provide much better flow distribution than spaced holos and did not require hoight adjustment necessary with the holos. The slot was 1/8 inches wide, and cut by a pnoumetic jig saw. The pipe was 2" diameter galvanized steel water pipe. The high rate of flow through the slotted spray bar prevented clogging of the slot and could be compensated for by moving the truck faster than with spray from holes. Guy wires were attached from the ends of the bar to the bed of the tank carrier. This kept the bar horizontal to the ground (Incl 7). Since vibration caused the treaded joints to unscrew they should be tack wolded. An optimum penoprime/diesel mixture was determined by tosts on the hydraulically dredged silty sand (Fineness Modulus approximately 1.0) at Dong Tam Baso. The mixture that had the best soil binding and dust supression characteristics was a combination of 75% penegrims and 25% diesol.
- (c) RECOM-ENDATION. A suitable expedient peneprime distributor can be fabricated from pipe using a continuous slot for spraying.

(2) Power Fole Ancher Barrels

- (a) OBSERVATION. Fifty-five gallon berrels are cut in helf, filled with concrete and are used as anchors for power poles. The barrels are being cut by the use of detenating cord, however the two resulting helves are often useless due to severe erimping of the edges.
- (b) EVALUATION. It was found that by filling the berrels with we tor and using six wraps of detonating cord the resulting halves have only relied. edges. (See Incl 8). The resulting half-barrel is left in sufficiently good condition that it can also serve as the barrel for burn out latrines.

egrb-or Subject:

Operational Report of 93d Engineer Battalion for Feriod Ending 3: January 1969; RCS CS FOR - 65 (RI)

- (c.) RECOMMENDATION: Barrel may be prepared rapidly and cleanly by filling the barrel with water and cutting it with six wraps of detonating cord.
- 3. Repairing Pipe Leaks.
- (a.) OBSERVATION: Pipe repair has become a major problem with the installation of a central water system. Most leaks require continuous welding around the pipe coupling in the reopened trench. The small amount of water left in the pipe after the water is shut off and the tight working room under the pipe make it difficult to complete the weld at the pipe invert.
- (b.) EVALUATION: A means of stopping the water completely or completely draining that section of pipe is required. This would permit a good weld to be made in the absence of water.
- (c.) RECOMMENDATION: A good weld was made rapidly by cutting out and removing a section from the top of the pipe and sealing the drained but not dry pipe with dirt. The dirt diked off the vater and absorbed the excess. The invert of the pipe was then welded from the inside. The mud is removed and the cut-out section is welded back in place.
- (4.) Concrete VSHEAT Airfield Matting for Peds in Helicopter Rovtments.
- (a.) OBSERVATION: The standard T-17 and MEA1 pad for belicoptors within revoluents is time consuming, expensive, and require significant maintainance.
- (b.) EVALUATION: M8A1 matting is useful because of its speed of installation for airstrips and large aircraft parking areas. However soil beneath the natting must be kept dry by using T-17 membrane. The alternative of concrete pad construction was tried with success. Concret was found to be faster to install and did not require as extensive sub-base preparation. A cost corparison showed the following funded costs per UH1 helicopter pad.

T-17/MEA1......\$1,725.00 Concret(only cenent coated as Sunded cost).\$ 170.80

Production and transport costs of aggregate at Dong Ton reduced the ratio from approximately 10:1 to approximately 4:1. It should be emphasized that this is based on funded costs. Basides lower inital costs the concret requires no maintainance.

EGFB-OP SUBJECT:

Operational Report of 93d Enginner Battalionfor Period Ending 31 January 1969; RCS FOR - 65 (RI)

An example of this concept is the protective revetments for helicopters at Dong Tam, constructed by Company C, 93d Engineer Battalion (Conct). This type of construction was preferred by the using agencies.

- (c.) RECOMMEDATION: That concrete helicopter reverment pads be adopted as a standard design for use in Vietnam where aggregate is available.
- (5.) Capping of Earth Filled Revetments.
- (a.) OBERVATION: An effective method of capping earth filled revetments was required.
- (b.) EVALUATION: The former capping procedure was to use sheet metal or plywood to form the cap. Sheet metal is difficult to hold fast with nails and is suseptable to being torn off under severe rotor washof helicopters. Additionally it does not provide a completely watertight seal without welding. The plywood is difficult to sealto the metal sides, weathers rapidly and is also vulnerable to rotor wash. A 4" concret cap was used with excellent success. The revetment is earth filled to within 3"to 4" of the top. A limited amount of water is then added to compact the earth fill Hydraulic pressure within the revetment must be avoided. Two or three water applications should be used dependant on the type of soil used for fill. A concret cap approximately 4" in depth can then be placed. The concret should be sloved at least 1/8": 1' to allow for drainage. The maintainance needs of the concret caps has been neglible.
- (c.) RECOMMIDATION: That concrete caps for helicopter pads be adopted as a standard design.
- (6.) Prepartion of Surfaces to be Peneprimed.
- (a.) OBERVATION: The problem encountered is how to prepare loose sandy soil for penepriming.
- (0.) EVALUATION: Difficulties have occurred in the application of peneprime on silty sand hydraulic fill areas of Vietnam. If proper compaction is not achieved prior to application rains and rotor wash will break up the peneprimed surface. It then loses its effectiveness as a water repellent and a dust palliative.

When a surface is to carry no appreciable lead, extensive compaction or compaction at optimum moisture content with a 13 wheel roller prior to penepriming the surface will be sufficient. Reposted water treatment followed by rolling provide a tight compact surface. The peneprime is applied while the surface is still damp to maintain the tight surface layer.

ECFB-OP

SUBJECT: Operational Report of 93d Engineer Battalion for Period Ending 31 January 1969; ECS CS FOR - 65 (RI)

- (c.) RECOMMENDATION: That sandy soil in heliport areas recieve the noted treatment prior to peneprime application.
- c. TRAINING: None
- d. INTELLIGENCE: None
- e. LOGISTICS
 - (1.) Coment Handling and Scorage.
- (a.) OBSERVATION An unusually large amnount of waste has occurred during the handling and storage of cement.
- (b.) EVALUATION: Coment bags palletized and held together with only four bands cannot withstand repeated handling and storage. This unit has experienced up to 50% loss due to broken and dilapidated pallets. (See Incl.?) Coment stored for even short periods of time must be protected from rain and moisture. bulk issue would greatly reduce loss due to handling and would be ideal for units that handle large amounts of coment. If a large stockpile is to be maintained, silo type storage would be advantagious
- (c.) RECGMEDITICH: That bulk shipments of cement be introduced into Vietnam particularly for those units operating central batch plants or conducting sand-cement stabilazation.
- i. ORGANIZATION: None
- C. OTHER: None

RALPH H.

Commanding

9 Inct

as

Incl 1 - 9 wd Hg DA

EGF-OP (13 Feb 69) 1st Ind

SUBJECT: Operational Report of 93a Engineer Battalion (Censt) for Period Ending 31 January 1969, RCS CSFOR-65(R1)

DA, HEADQUARTERS, 34th Engineer Group (Const), APO 96320

TO: Assistant Chief of Staff for Force Development, Department of the Army, Washington D.C., 20310
Commanding Officer, 20th Engineer Brigade, ATTN: AVBI-OS, APO 96491

- 1. The subject report submitted by the 93d Engr Bn has been reviewed by this HQ and is considered comprehensive and of value for documentation and review of the reporting units activities and experiences.
- 2. This HQ concurs with the submitted report with the following comments:
- a. Ref para 2b(1), page 8: Expedient distributor is acceptable but recommend procurement of proper distribution equipment if at all possible.
- b. Ref para 2b(2), page 8: Idea is sound but other units have gotten clean cuts without water. Believe that crimping may be caused by using too many wraps, six, of detonating cord. Three to four wraps of cord should be sufficient.

FOR THE COMMANDER:

TOWALD L WHEELER Major, AGC

Anura Mil

Adjutant

Copy Furnished: CO, 93d Engr Bn AVBI-OS (13 Feb 69) 2nd Ind SUBJECT: Operational Report - Lessons Learned, RCS CSFOR-65 (R1) for Quarterly Period Ending 31 January 1969

DA, HEADQUARTERS, 20TH ENGINEER BRIGADE, APO 96491 8 MAR 1969

TO: Commanding General, United States Army Vietnam, ATTN: AVHGC-DST, APO 96375

- 1. Submitted in accordance with USARV Regulation 525-15, dated 13 April 1968.
- 2. Subject report for the 93rd Engineer Battalion (Construction) has been reviewed and is considered adequate.

FOR THE COMMANDER:

STANLEY B. JOOSSE

Major, AGC Adjutant

Copies Furnished: CO, 34th Engr Gp w/o incl CO, 93rd Engr Bn w/o incl AVHGC-DST (13 Feb 69) 3d Ind

SUBJECT: Operational Report of 93d Engineer Battalion (Const) for Period Ending 31 January 1969, RCS CS FOR - 65 (R1)

HEADQUARTERS, UNITED STATES ARMY, VIETNAM, APO San Francisco 96375 25 MARIGAN

TO: Commander in Chief, United States Army, Pacific, ATTN: GPOP-DT, APO 96558

1. This headquarters has reviewed the Operational Report-Lessons Learned for the quarterly period ending 31 January 1969 from Headquarters, 93d Engineer Battalion (Construction).

2. Comments follow:

- a. Reference item concerning "Civilianization" of the battalion, page 6 (bottom), paragraph 1; nonconcur. The drawbacks associated with civilianization were envisioned at the time the program was approved. Short range force structure adjustments programmed by USARV will reduce the impact of civilianization on engineer construction battalions. Action by higher headquarters is not indicated.
- b. Reference item concerning Cement Handling and Storage, page 11, paragraph 2e(1); concur. The introduction of bulk cement to Vietnam would materially reduce the waste incurred during handling and storage. However, until silo type storage and bulk transportation facilities are made available it is impossible to use bulk cement. The establishment of bulk type facilities is being studied by the USARV Engineer.

FOR THE COMMANDER:

w. c. Arntz

Assistant Adjutant General

CPT, AGC

Cy furn: 93d Engr Bn

20th Engr Bde

GPOP-DT (13 Feb 69) 4th Ind SUBJECT: Operational Report of HQ, 93d Engr Bn (Const) for Period Ending 31 January 1969, RCS CSFOR-65 (R1)

HQ, US Army, Pacific, APO San Francisco 96558 1 APR 1969

TO: Assistant Chief of Staff for Force Development, Department of the Army, Washington, D. C. 20310

This headquarters has evaluated subject report and forwarding indorsements and concurs in the report as indorsed.

FOR THE COMMANDER IN CHIEF:

G. E. HOLEYFIELD

' GC

Security Classification									
DOCUMENT CONTROL DATA - R & D									
(Security classification al title, body of shattest and indexing annotation must be entered when the everall report is classified)									
1. ORIGINATING ACTIVITY (Comparelo author)		ZA. REPORT SECURITY CLASSIFICATION							
	For Official Use Only								
HQ, OACSFOR, DA, Washington, D.C. 20310	2b. GROUP								
	FOUO Cancelled 13 Jan 1972								
3. REPORT TITLE									
Operational Report - Lessons Learned, Hq,	93d Engine	er Battalio	on (Const)						
operation (ones.)									
4. DESCRIPTIVE NOTES (Type of repart and inclusive dates)									
Experiences of unit engaged in counterinsurgency operations, 1 Nov 68 to 31 Jan 69 5. Author(5) (First name, middle initial, last name)									
CO, 93d Engineer Battalion (Const)									
S. REPORT GATE	74. TOTAL NO. 05	PAGES	76. NO. OF REFS						
	18								
13 February 1969 contract of Grant No.	LO	REPORT NUMP	ERIS)						
,	1								
6. PROJECT NO.	691208	U							
•									
c. N/A		RT NOISI (Any all	ter numbers that may be excisined						
	95. OTHER REPORT NOIS) (Any ather numbers that may be seeigned this report)								
d.	Į.	•							
10. DISTRIBUTION STATEMENT	L								
A STORY OF STREET									
			•						
11. \$1/901 FMFNTAEV MATTA	Iz. SPONSORING	411.174	71 T Y						
II. SUPPLEMENTARY NOTES	TE. SPONSORING								
N /4	0400=05	77. 1.4	D. C. 20210						
N/A	UAUSFOR, DA	, washingt	on, D.C. 20310						
	<u></u>								
13. ABSTRACT									
<u> </u>									
		•							
·									
			•						
			•						
}									
		•							
1									
			•						
16									
10									

DD FORM 1473