Project: AGOR 28	Contract No.: N00014- 12-C-0305	Shipyard: Dakota Creek Industries	
Prepared by:	Date:	Program Officer:	
Paul D. Bueren	12 December 2015	Robert (Tim) Schnoor	
Scripps Institution of		Office of Naval Research	
Oceanography (SIO)		875 Randolph St	
297 Rosecrans St.		ONR 321	
San Diego, CA 98106		Arlington, VA 22203-1995	
Distribution Statement A: Approved for public release;		Report No. A002.089	
distribution unlimited.			

- 1. Meetings:
 - Attended weekly conference call
- 2. The following Shipyard Question Submittals were reviewed and commented on:

No questions this reporting period

- 3. Logistics:
 - Continuing to work on initial outfitting lists for Sally Ride.
 - Working on NS5 Hierarchy
 - Additional firefighting gear schedule for delivery Anacortes before the Christmas holiday.. Local vendor lined up for filling SCBA Bottles.
- 4. Operator Concerns:
 - Main Deck Noise Levels No changes this reporting period. Waiting for report from Noise Control Engineering.



Report Documentation Page				Form Approved OMB No. 0704-0188			
maintaining the data needed, and c including suggestions for reducing	lection of information is estimated to completing and reviewing the collect this burden, to Washington Headqu uld be aware that notwithstanding ar DMB control number.	ion of information. Send comments arters Services, Directorate for Info	regarding this burden estimate rmation Operations and Reports	or any other aspect of the spect of the spect of the spectrum	nis collection of information, Highway, Suite 1204, Arlington		
1. REPORT DATE DEC 2015		2. REPORT TYPE		3. DATES COVE 00-00-2015	RED 5 to 00-00-2015		
4. TITLE AND SUBTITLE					5a. CONTRACT NUMBER		
AGOR 28				5b. GRANT NUMBER			
		5c. PROGRAM ELEMENT NUMBER					
6. AUTHOR(S)				5d. PROJECT NUMBER			
					5e. TASK NUMBER		
		5f. WORK UNIT NUMBER					
7. PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES) Scripps Institution of Oceanography (SIO),,297 Rosecrans St.,,San Diego,,CA, 98106					8. PERFORMING ORGANIZATION REPORT NUMBER		
9. SPONSORING/MONITORING AGENCY NAME(S) AND ADDRESS(ES)				10. SPONSOR/MONITOR'S ACRONYM(S)			
					11. SPONSOR/MONITOR'S REPORT NUMBER(S)		
12. DISTRIBUTION/AVAII Approved for publ	LABILITY STATEMENT ic release; distributi	ion unlimited					
13. SUPPLEMENTARY NO	DTES						
14. ABSTRACT							
15. SUBJECT TERMS							
16. SECURITY CLASSIFIC	16. SECURITY CLASSIFICATION OF:			18. NUMBER	19a. NAME OF		
a. REPORT unclassified	b. ABSTRACT unclassified	c. THIS PAGE unclassified	ABSTRACT Same as Report (SAR)	OF PAGES 6	RESPONSIBLE PERSON		

Standard Form 298 (Rev. 8-98) Prescribed by ANSI Std Z39-18

- December Dry Docking Canceled The floating dry dock is not certified so the docking has been canceled.
- Anchor Windlass The program office is working on a chain measurement plan that can be performed without being in dock.
- Steering Hydraulics Reports from Armstrong indicate that the system hydraulics over heat during DP operations. There are also reports that while in tropical conditions and while in auto pilot, the hydraulic oil temps are warmer than expected. The OEM recommends a normal maximum operating temperature of 125-degrees F. A cooler may be necessary to correct this issue.
- Uncontaminated Sea Chest Reports from Armstrong indicate that the Uncontaminated/Incubator sea water systems lose suction when the sea chest opening comes out of the water. Sea chest may require relocation to a position aft and/or further below the waterline.
- CTD Handling Device Cylinder to be reinstalled and commissioning to resume after the Thanksgiving Holiday. No movement on this as of this report.
- Deck Machinery Weight testing of Stern Frame and Main Crane has not been done. Wire has not been spooled on any of the winches.
- Test & Trials The pace has slowed again. By my count, the completion numbers are as follows:
 - Vendor Commissioning 33 total procedures with 15 @100%. No change since last report. Commissioning of the RO's. Purifiers and Refrigeration Systems started.
 - DCI Test & Trials 125 total procedures with 77 @ 100%. Plus 8
 - Dock Trials, Builders Sea Trial and Acceptance Trials 12 @ 0% Looking forward to next report T&T report from DCI.
- Acoustic Tiles & MLV –No additional information on what materials are to be used for the Traction Winch Room or MMR bilge tops, if any. Sanitary Construction Cert – DCI was not able to obtain the FDA Certificate of Sanitation for Armstrong because the sewage discharge is ahead of the water maker suction.
- Ride Anti-Fouling Paint The anti-fouling paint has failed due to an application error. The yard will correct this issue during a planned docking prior to Builder's Trials. With the dry docking cancelled the paint repairs will most likely be during Phase III if it is occurs at DCI.
- 5. Sally Ride Progress:
 - Accommodation Spaces DCI continues with the cleaning and prepping of staterooms for closeouts.
 - Galley & Mess The exhaust hood wash-down system cabinet has been installed, plumbed and connected to electrical service. Yard will next install the wash-down spray bar and drain hose.

Galley Hood Wash-down System Control Cabinet





• Laboratories – Main Lab deck treatment completed. Ceiling panels and lighting are being installed in the Wet Lab.

Main Lab Deck



Wet Lab Overhead Ceiling Panels



• Fire Main Commissioning – The fire pumps and piping were tested with Coast Guard in attendance. No issues or discrepancies noted.

Two simultaneous 2 1/2 inch streams



• Battery Chargers – The yard has replaced all of the original 100 Amp chargers with new. Two 65 Amp units were installed in place of each of the single unit. This will add redundancy as a single 65 Amp charger can meet the demand of the connected circuit.



- DC Ground Issues Cummins is on board working on isolating the engine DC circuits from the vessel.
- Engine Emergency Stop Circuit Cummins & Siemens have corrected the emergency stop issues. The generator breakers now open immediately on receiving the emergency stop signal. Originally the trip was wired for a delayed shutdown, which caused the breaker to remain closed while the engine shutdown, resulting in a reverse power relay trip.
- Periodic Safety Test Procedure Complete the Kongsberg K-Thrust portion of the PSTP with USCG in attendance. All tests were completed without faults.
- Watertight Testing Completed the watertight testing of all exterior windows from the pilot house to the main deck. No issues or leaks.



6. Call-outs

422- 001-3	Navigation, Signal & Search Lights Demonstration	11/30/15 Completed		
514- 003-3	Single Cooling A/C Units Operational Test	12/4/15 In progress		
516- 001-3	Scientific Refrigeration Plants Test	12/4/15 In Progress – adjustments and lagging need to be completed. System is operational		
516- 002-3	Ship Stores Refrigeration Plants Test	12/4/15 In Progress – System is operational		
541- 001-3	Fuel Oil Service & Purification System Operational Test	12/3/15 Vendor on board but parts missing. No progress.		
514- 001-3	Chiller Start-up & A/C Test	12/4/15 In progress.		
443- 001-3	Ships Whistle Demonstration	12/3/15 Completed with USCG in attendance.		
432- 001-4	Sound Powered Telephone System Test	12/3/15 Completed with USCG in attendance		
514- 002-3	Compartment Heaters Demonstration	11/30/15 All but one heater tested. Will complete once UPS isolation transformer is installed and interference removed.		
532- 003-3	Potable Water R/O Units Operational Test	Upon completion of Commissioning that starts 11/30/15 Vendor had issues with the hp pumps on both units. Trouble shooting is on going		
541- 003-3	Fuel Oil Fill & Transfer System Operational Test	11/30/15 Complete with the testing of the stripping system.		
521- 001-3	Firemain System Operational & Unobstructed Flow Test	12/3/15 Competed with USCG in attendance		
436- 001-4	Fire Detection System Operation Test	12/3/15 Completed with USCG in attendance.		

8. DRL's

1st App	DRL	Document Title	Occur
Hull No	No		No/Rev
			No