UNCLASSIFIED

AD NUMBER

AD827054

LIMITATION CHANGES

TO:

Approved for public release; distribution is unlimited. Document partially illegible.

FROM:

Distribution authorized to U.S. Gov't. agencies and their contractors; Critical Technology; 14 NOV 1967. Other requests shall be referred to Army Office of the Assistant Chief of Staff for Force Development, Attn: FOR-OT-RD, Washington, DC 20310. Document partially illegible. This document contains export-controlled technical data.

AUTHORITY

AGO d/a ltr, 29 apr 1980

THIS PAGE IS UNCLASSIFIED

THIS REPORT HAS BEEN DELIMITED AND CLEARED FOR PUBLIC RELEASE UNDER DOD DIRECTIVE 5200.20 AND NO RESTRICTIONS ARE IMPOSED UPON ITS USE AND DISCLOSURE.

DISTRIBUTION STATEMENT A

APPROVED FOR PUBLIC RELEASE; DISTRIBUTION UNLIMITED.

DISCLAIMER NOTICE



THIS DOCUMENT IS BEST QUALITY AVAILABLE. THE COPY FURNISHED TO DTIC CONTAINED A SIGNIFICANT NUMBER OF PAGES WHICH DO NOT REPRODUCE LEGIBLY.



0827

DEPARTMENT OF THE ARMY OFFICE OF THE ADJUTANT GENERAL WASHINGTON, D.C. 20310

IN REPLY REFER TO AGAM-P (M) (2 Feb 68) FOR OT RD-674122 6 February 1968

Operational Report - Lessons Learned, Headquarters, 70th SUBJECT: Engineer Battalion (Cbt)(A), Period Ending 31 October 1967

TO: SEE DISTRIBUTION

This d

US Continental Army Command.

US Army Air Defense School US Army Armor School

US Army Aviation School US Army Chemical School

US Army Artillery and Missile

US Army Civil Affairs School US Army Engineer School US Army Infantry School US Army Intelligence School US Army Adjutant General School US Army Missile and Munitions School US Army Southeastern Signal School

US Army Combat Developments Command

US Army Command and General Staff

1. Subject report is forwarded for review and evaluation by USACDC in accordance with paragraph 6f, AR 1-19 and by USCONARC in accordance with paragraph 6c and d, AR 1-19. Evaluations and corrective actions should be reported to ACSFOR OT within 90 days of receipt of covering letter.

2. Information contained in this report is provided to insure appropriate benefits in the future from Lessons Learned during current operations, and may be adapted for use in developing training material.

BY ORDER OF THE SECRETARY OF THE ARMY:

FOR OFFICIAL USE ONLY

1 Incl as

tinneth G. Mickham KENNETH G. WICKHAM

Major General, USA The Adjutant General

Protective marking is can when separated from inclosure

transmitt Eado only DISTRIBUTION:

Commandants

Commanding Generals

US Army War College

N

DISTRIBUTION (Cont'd)

US Army Medical Field Service School

US Army Military Police School

US Army Ordnance School

US Army Quartermaster School

US Army Security Agency School

US Army Signal School

US Army Special Warfare School

US Army Transportation School

Copies Furnished:

Office, Chief of Staff, US Army Deputy Chiefs of Staff Chief of Research and Development Assistant Chiefs of Staff Chief of Engineers The Surgeon General The Provost Mar®hal General Research Analysis Corporation (Library) Defense Documentation Center CO, 70th Engineer Battalion (Combat)(Army)

TATA STATISTICS 4/12 TAVAIL C DIST.

2

DEPARTMENT OF THE ARMY HEADQUARTERS, 70TH ENGINEER BATTALION (COMBAT)(ARMY) APO 96318

EGCB-07-70E

14 November 1967

2.1

SUBJECT: Operational Report - Lessons Learned (RCS CSFOR-65), for Quarterly Period Ending 31 October 1967

THRU:

.17

Commanding Officer 937th Engineer Group (Cbt) 20 96318

Commanding General 18th Angineer Brigade APO 96377

Commanding General U. S. Army Engineer Command, Vietnam (Prov) &FO 96375

Commanding General United States .rmy, Vietnam APTM: AVHGC-DH APO 96307

Commander in Chief United States Army, Pacific ATTV: GPOL-OT A 0 96558

20:

Assistant Chief of Staff for Force Development Department of the army (ACSFOR Da) Washington, D. C. 20310

FOR OT R9 674122

LGCB-70E-3

SUBJECT: Operational Report-Lessons Learned (RCS CSFOF-65), for Quarterly Period Ending 31 October 1967

SUCTION I. SIGNIFICANT UNIT ACTIVITIES

1. <u>CONTIND</u>.

a. MISSION: During October the battalion moved from An Whe to Pleiku. The move was completed on 10 October 1967 with new missions as follows:

(1) To command assigned and attached units.

(2) To plan and coordinate operations of units assigned or attached to the battalion.

(3) To provide all non-divisional engineer support required for tactical operations in the battalion area of responsibility.

(4) To actively maintain the battalion sector of the Engineer Hill Perimeter and to defend this sector against enemy attack

b. OPCANIZATION:

(1) The following units were assigned or attached to the battalion during the reporting period.

<u>LIRIOD</u>	UNIT	TOE
1 Aug 67 to 10 Oct 67	B/84th	5-118D
1 Aug 67 to 10 Oct 67	511th	5-77E
1 sug 67 to 10 Oct 67	444th	5-500 J
1 sug 67 to 31 Oct 67	630th	5-54D

(2) A chart showing the battalion's current organizational structure is attached as Incl 1.

c. COMPAND RELATIONS: The 70th ingineer Battalion (Cbt)(λ), is assigned to the 937th ingineer Group (Cbt), and has normal convending still relationship with that headquarters. From 1 / ugust 1967 to 10 October 1967 the battalion responded to the operational emergency support requirements of the 1st Air Cavalry Division.

2. FEPGONUL, ADDIVISTRATION, COPALD AND DISCLAINER

A. Personnel: The average present for duty strength of the battalion remained within the range of 88% to 97%, with an average of approximately 93% during the reporting period. The operational strength of the battalion decreased during this reporting period by the detachment of the 511th Engineer Company (PB), Company B, 84th Engineer Battalion (Const.) and the 444th Engineer Detachment (HC). Authorized strength of assigned and attached units at the close of this reporting period was:

1

5.0CB+7012-3

SUBJECT: Operational Report-Lessons Learned (RCS CSFOR-65), for Quarterly Period Ending 31 October 1967

- (1) 70th lange 2n (C)(., 39 Officers, 855 EM.
- (2) 630th Engr Co. (IE) 6 Officers, 180 EM.

b. Morale and Discipline:

(1) Morale has remained at a high level. The present high state of morale can be attributed to job satisfaction and effective leadership at all levels, this is reflected in the 41 extensions during the period. There were 6 Special Court-Martial for the quarter and one Summary Court-Martial.

(2) Movies are conducted on an average of 6 nights weekly in 2 locations within the battalion. Officer, NCO, and EM Clubs also provide nightly relaxation areas for all personnel in the base camp area. Local radio and television also offers entertainment.

(3) The battalion Chaplain conducted character guidance classes on a regular basis and Protestant services in the battalion chapel as well as on the road for the companies separated from the battalion headquarters. Catholies attend services at the 937th Engineer Group on Engineer Hill.

3. INTILLIGENCE AND SECURITY:

a. PHYSICAL SECURITY: This unit continues to stress safeguarding of defense information and assures through training that all members of this command are aware of the proper procedures for handling classified material.

b. RECOULISS HOE: .t an Khe a continuous ground reconnaissance of Route QL-19 was conducted from an Khe Pass to Lang Giang Pass. Periodie worked reconnaissance was also run on Route 508 to Kennack mirfield and Route 2 east, from Highway 19 to the southern boundary of the battalion ACR. Following the battalion's move to Pleiku ground reconnaissances were completed on Rt. OL-19 from Lang Giang Pass to Pleiku, Route OL-14 from Fleiku to Kontum, Poute 511 from Kontum to Polei Kleng and Route 509 from Fleiku to bridge 509-2

4. PLANS, OF PATIONS I'T TRAINING

a. Operational Support: This unit has had the following operational support missions during the reporting period:

(1) Land electring operations were undertaken along Poute 41-19 and Route 509. The initial section from An Khe Lass to Pang Giang Pass was completed 30 September 1967 with the exception of small marshy or steep soctions requiring hand electring. This operation was supported by elements of the 35th Engineer Detachment (Land Clearing). The battelion is currently engaged in electring along Route 41-19 from the Hang Giang Pass to Pleiku and along Route 509 from Flaiku to 14 B with organic equipment. Clearing is being accomplished to a distance of 100 maters on either side of the road.

DGCB-70-3

SUBJ.CT: Operational Report-Lessons Learned (RCS CSME-65), for Austrialy Period Ending 31 Catabar 1967

(2) Maintenence of Route (L-19 was a continuing project throughout this period. While the betalion remained at an Yhe it was responsible for maintenences from an the Pass to a point some 8 kilomaturs west of Mang Giang. Work accomplished included grading, placing of fill material on deteriorated shoulders, filling of potholes, and repair of draining structures. Since rowing to Fleiku the battalion's responsibility is now for the section from the eastern base of Mang Giang Pass to Fleiku.

(3) At the present time the battalion is maintaining Route **QL-14 north from Fleibu to Kontum.** This operation includes repair of bypesses and bridge maintenance in addition to read repair.

(4) 600 six inch diameter trees were cut and shipped from Pleiku to Dak To for use in a cordinoy road being constructed by the 20)th Engineer bettalion.

(5) Several mane sweeps were conducted to support the 1st Air Cavelry Division on Route QL-19 and Kennack Road.

(() Approximately 8 kilometers of Route 509 west of Pleiku have been upgraded to a class 34(V), 55(T), one lane, fair weather read. Two 48-inch culverts 30 feet long and one 36-inch culvert 28 feet long have been installed. 20 kilometers of the read have been rough cut and one AVLB bypass constructed. Rebuilding of one damaged timber trestle bridge was started at the end of the reporting paried.

(7) Flans have been completed and a construction schedule prepared for the ungrading of Joli Kleng sirfield to 0-130 compatility. B Company of the battalion prepared to move to that location the first week in November.

b. CONSTRUCTION:

(1) During the reporting period, the following projects word completed or turned over to other construction units for completion.

(c) The ten mile section of Route (L-19 from An Kho Pass to An kho was prepared for asphalt powerent. The rold was scarified, mixed with 3-inch minus rock, graded, watered and completed. 3,800 cubic yer's of work and 4,670 cubic yards of decomposed granite were hauled, placed, and treated with Re-3 during the operation.

(b) Through the month of fuguest m intended with performed nightly on the in the DB'T C-130 circular. Putching and relling were required as well as welding of PSF sections on overruns and traivalys. "A trailer-mounted asphalt mixer/driver wis used to provide the necessary hot nix.

3

EG(1) 202-3

SUBJUCT: Operational Raper : Cossers Learned (RCS CSFOR-65), for Quarterly Period Ending 3. October 1967

(c) The An Khe Airfield concrete runway was completed during this period. The finished runway, 72 feet wide and 4,365 feet long, including a 300-foot concrete overrun was connected to the existing DBUT runway by an M&A1 turnout. The project was then turned over to the 589th Engineer Bn (Const.).

(d) The final work was completed on the An He logistical complex. This consisted of finishing the remaining 70' x 80' x 8" concrete amounition storage pads in the ASP and grading and copping the ASP access reads with 3-inch minus rock. Several culverts with concrete headwalls were also installed in this area.

(c) Three 40' x 100' closed storage warchouses (tropical design) and 10 concrete slabs for three others were completed in the 1st deviry Division (Airmobile) supply Point. A number of open storage sheds were constructed as well as access roads and drainage structures. Fill was placed throughout the area for open storage and future construction. The project wis turned over to the 589th Engineer Bn (Const.).

(f) A 46' x 15' x 3" concrete pid wis placed at Hon Cong Quarry for a cone secondary crushing unit.

(g) A medevae helipad was constructed for the 616th Fedical Clearing Company on the lower slopes of Hon Cong Mountain. 3inch minus rock was placed, rolled and shot.

(h) $h 175! \times 190!$ directift maintenence hanger at the Golf Course Heliport had all structural steel created and the bulk of the roofing on when the battalion departed an khe. The project was turned over to the 589th Engineer En (Const.)

(i) Repairs, technical solvice, and limited equipment support wore provided to the let Cavalry Division (Airmobile) in the holipid construction program at the Golf Course Airfield.

(j) bhile at An Khe the britchion continued to prefab, issue, and supervise construction of all buildings for the Carp Radeliff base development program.

(k) Efforts at bern stabilization in the previously constructed 65,000 BBL Tank Firm continued. RC-3 was utilized with limited success. The final solution was to hand place sandcement filled sendbags with local mational labor. This program was underway when the battalion moved to Placku.

(1) The Grup Radeliff main post exchange was on pleted with the exception of installation of the air conditioning units.

4

3305 202-3

SUBLISH: Operational Regimentation toward (DCS CEP08.65), for Austorly Puriod Landang processors 1007

Ś

(m) Road maintenance on several selected roads within Comp Radcliff continued on an emergency repair basis.

(n) Several types of aircraft revenuents were constructed of Comp Hollowry. These included 55-gallon drum revenuents, MBA1 matting reveluents and A modular wooden box revenuent. All required revenuents were completed, however a number of 55 gallon drum revenuents still require upgrading to matt minimum criteria. As soon as additional drums become available this work can be started.

(c) Two 16! x 6! timber cross wilks were constructed at Carp Holloway to provide passage over drainage ditches adjacent to the runway.

(p) A class 55 timber trestle bridge was constructed on the road from Engineer Hill to the 71st Evenation Mospital to replace an M4T6 dry span which was recoved.

(q) The Engineer Hill security project was completed to include construction of 5 guard towers, 13 bunkers and 3 birbedwire fonces enlarging the Engineer Hill perimeter to permit construction of the bettelion ocutenment.

(r) While in An khe, querry and cousher operations continued at the Hon Cong and Route 19 querry sites and at the Hon Cong and An Khe crusher site. Upon completion of the concrete runw y the Route 19 Querry operation wis closed down (As no further requirement existed for high quality granite aggregate. Products included blast rook, $3^{n}(-)$, $1^{-n}(-)$, $3/4^{n}(-)$ and fines.

(2) Projects under construction at the end of this reporting period include:

(c) Construction of Bridge 31 on Route QI-19 was approxinately 80% complete at the end of the period. This involved repair of an existing concrete abuttant recovery and placement of steel stringers and construction of concrete deck and handrails.

(b) Nork continues on five pump stations on the in the to Pleiku pipelipe. The pump stations are in various stages of construction but are primarily held up for lack of materials including pumps, fuel tanks, and mlumbing. The overall status of completion is 60%.

(c) Installation of perimeter lighting at Corp Holloway is stonned at 55% completion due to lack of materials. 131 telescopic metri light poles have been placed, 140 cross areas have been f blic ted and 74 bolted into place, 1800 feet of wire has been strung.

5

10075 DL-3

SUBJUCE: Operational Report Control Laborated (RCS CSFOR-65), for Quarterly Period Earling Bulloweber 2020

60 insulator racks febric and end a presenter shoke constructed. Critical nuture dis shortages have been placed of GISH.

(d) A TO for the 6th Battelion, 14th Artillery is currently under construction. Concepte slab has been formed and robar placed.

(c) Construction of 175¹ x 190¹ maintonanco hanger at Camp Hollow y has been assigned to the battalion. Substantial retarial shorteges preclude construction at this time.

(f) Plans for a control tower at Camp Holloway are under recvaluation. Siting is being established and work will constance as soon as approved plans are received.

(g) Construction continues in the new battelion contonment area. At present a mass hells, 6 latranes, and 6 shower buildings and water towers have been completed. Two reintenance buildings are in use and four more under construction. Tent kits are being prected for billeting.

(h) An existing T-17 membrane approach the 604th "Aintunce Company, Comp Hollows, has been partially removed and is to be replaced with M841 matting.

(i) The interiven decomposed granite quarry has been recopened and is being operated by the 630th Light Aquipment Company. Decomposed granite is issued to all units in the Fleiku area.

(j) Extensive stripping at the proposed OP-10 Querry site has not as yet revealed workable rock. Work on a chinama at that location has consed pending a determination concerning availability of roch.

5. <u>IOGISTICS</u>

c. During the first weeks of the report period, the bettelion continued to bendle on everage of 600 tons of construction reteries per week. As self-help construction in An Khe tweeted off, this figure gred-utily declined to α low of 80 to 100 tons per week by 1 October.

b. The writer point at An Khe was closed on 29 September and relocated on Route QL-19 east of Pleiku on 4 October. The new writer point supports D Company, 70th Engineer Battalion and a 4th Division fire base with an aver go of 5000 gallons of water per day.

c. Since the relocation of the bettelion to Pleiku, effort has been concentrated on the timoly requisition of pretoricle to keep preo with directed projects. A leak of adequate PHE and transporting vehicles, plus non-availability of cortain items, has delayed progress in this area.

6

ILLEGIBLE, HQS, DA

21 No 02-3

S. B: Operation 1 Rep. 1 (Firmed (PCR CORER-65), for Quamberly Period 1 ling 2 (1)

d. Difficulty is encounteredia replacing TOE equipment shortages. Specific cramples of key losses of equipment are:

(1) Four authorized hand greders (TOE 5-35E), one was on hand at the end of the quarter.

(2) of thisteen scrop loaders authorized, three were on head at the end of the quarter.

(3) Of five additions sutherized, one was on h ad at the one of the quarter.

6. FCPC: DEVELOPICET Tone

is <u>CONTAID LANGERE F</u>. Jone.

6. <u>INSUMPOR GIVERENE</u> the bittilion's innucl general inspection wis hold during the period 25 through 29 September 1967. The unit wis found to be accomplishing its assigned missions in an effective minner. All are a inspected were found to be satisficatory. Interdiate action was taken to correct all deficiences indicated by the inspecting term.

9. INFORMATION: None.

10. <u>CIVIL AFFATS</u>: This battalion has been particulary stive in the area of civil affairs during this reporting period, with the following endeavors:

a. Mork continued on the school for the healet of an Tin, just outside of An Nhe. The school wis completed with the exception of placing tile on the reof prior to the battelion move to Pleiku.

b. Faterials and food were sont to the refugee complete in the with a biweekly Federp Program. The battalion also provided water until wells were completed in the comp. The entire project wis boordinated through the Victnamese completes.

c. Since furival in Pleiku a Medeap program has been started. To other projects have been initiated as yet.

FOR OFFICIAL USE ONLY

7

FOR OFFICIAL USE GILLY

FOR OFFICIAL USE ONLY

39F** 3**1-3**

· .

/

(b) Open biosed Rope to he mode (FCC Gath-C5), for the clerity Poriod B ding 3 and

1980 - II. J.M.I. (897) - S.J. (875) -

100 Land Clearing Drainage

<u>D1.000 (ION:</u> Since the land clearing operation removes the natural vapetation which normally tends to reduce runwoff, dr ice pebecomes an increasing problem with land clearing operations. Not only does increased run-off take place but the windrows tend to restrict natural or man-made drainage patterns to further complicate the situation. Additionally, instentive equipment operators may totally block existing drainage structures while engaged in the clearing operation.

(003) 99 9700: It is imposative for all personnel engaged in land clearing operations, particularly along lines of communications to be aware of the problems mentioned and to exercise care to preclude creating grainage problems.

IT'S: Driving U-Ghape Pickets.

PI: ANOSIOF: When driving 8' u-risper pickets with a place have ryon must use a truck to stand on or get a scoop loader to such that into the ground with its bucket. Wither way a picce of sequipnert is used which could be used in norm ispert at with. A solution to this problem is to get to picce of 4" pipe 4." Hong and weld a steel cap to one and and two long handles used from $\frac{1}{2}$ " rebur to the sides. This is placed over the picket and brought down on it to drive it into the ground.

OPSERV TIO: Jong pickets can be easily driven without he vy conjugant and with minimum effort.

ITTL: Utilization of Front Londors in quarry oper tions.

<u>ETSEVSGICE:</u> Front lo ders are not designed for utilization as lowing devices for blast rock as frequently required in PVG.

OFSERV.TION: Use Front Ledors for loading out of aggregate stockpille. Design crusher/quarry operation to mainize described g through chutes, chimmen etc.

ε

FOR OFFICIAL USE ONLY

LGC 70E-3

m +

The Operation 1 Rep. Learned (BCS 35508-65), for Outling Period Midding 3 and 1

AN AND MARCH

12

Therewed production in crusher/quarry operations.

<u>OBS</u> <u>CBS</u> <u>CBS</u>

IT'M: Protection of timber grizzly required to support dezer traffic.

- DISCUSSION: Timber griszlys used to segregate oversized material for a deser loading dump trucks tends to wear under the abration of material and tracks. Also oversized rocks tend to lodge in the grizzly.
- (DESTEV/TIO): Worn curving edges or steel plate placed on top of the grizzly timbers prevents damage to timber. If the plate is slightly wider than the grizzly timber, slightly oversize material will have less likelihood to wedge between the timbers.
- IT i: fount for internet of the jusp rounted An/VFC 46 redir.
- <u>DISCUSSION</u>: The center brace on the standard antenna mount for the jeep mounted An VRC 46 radio cracks and becomes unservicable in a short period of time.
- <u>OBCLRV.TION:</u> The brace as issued is hade of aluminum. Febricate a stack plate in the same shape as the aluminum one and replace it when installing bracket in jeep.

IMM: Transport: tion of intrenching suchi c.

- <u>DISTUSSIOF</u>: Problems have drisen with the fuel tink brocking loss from brackets while trenching rachine is being to be orted on a lowboy.
- <u>OBSERV GIOU:</u> To avoid this problem drain the fuel tanks prior to shipment. The tank and fuel are too heavy for the brackets on rough terrain.

FOR OFFICIAL USE ONLY

SU T: Open tion 1 kep the a Learned (FCS CSFOR-65), for unrierly Period Ending 3 (2011)

IT's : Return Hydr: ulic Lan :.

৾

<u>Theorem</u> **During land clearing operations it was found that considerable** dead-line hours resulted from trees falling on the return hydraulic lines on the push-arm cylinders, thus cracking or breaking them.

<u>OBSERVATION:</u> A piece of angle iron can be instilled as to shield the return hydrculic line.

ITT: Solection of frequency for unit relay station.

DISCURSION: Often during operations in countrinces terrain a relay station rust be established to facilitate radio concuries tions between units. A large volume of traffic is normally handled by such a relay operating for a battalion sized unit. If the relay operates on the unit frequency it will tend to nonopolize the traffic and thus impode unit communications.

OPSTRV. TION: Oper to unit rely stations on an alternate frequency if evilable

STOTIOT JI, P. RT II, PECC 17. TTOUS

1. PERSONNEL: In recent months this organization has experienced malassignment of personnel in excessor f the authorized strength in grades and MOS's. This is in contravention to AR 600-200 and results in enforced violation of basic personnel management principles. It further creates an adverse morale factor by eliminating possibilities for advandement. Closer adherence to the information contained in personnel information rosters and enlisted requisitionssubmitted monthly by battalion size units is required to alleviate this situation.

10

5G: 7019-3

WE TEOT: Operational Reportations Germed (RUS (2008 35), for quartering Period Lading (" Cotober 196)

2. OPER TIONS: None

•	21 C		
They are		(4. a	
ROSERT	E. AYERS		
LTC	CE	1	
Command	ling		

14

LISTRIBUTION:

5 - HQ, 937th Ingr Gp (Cbc)

6 - USLECV (P)

2 - USARFAC

3 - JEART

A - HQ, 18th Engr Bdo

EGC-CO (14 Nov 67) SUBJECT: Operational Report - Lessons Learned (RCS CSFOR-65), for Quarterly Period Ending 31 October 1967

DEPARTMENT OF THE ARMY, HEADQUARTERS, 937TH ENGINEER GROUP (COMBAT), APO 96318, 21 November 1967

TO: Commanding General, 18th Engineer Brigade, ATTN: AVBC-C, APO 96377

1. The subject report, submitted by the 70th Engineer Battalion (Combat), has been reviewed and is considered an accurate report of organizational activities.

2. I concur in the observations and recommendation of the Battalion Commander with the following additional comments:

Page 6, Paragraph 5c -

MHE equipment has been released and should be available at Pleiku in the immediate future.

Page 7, Paragraph 5d -

(1) Group is short 14 graders. No information available as to expected delivery.

(2) Three new scoop loaders have been issued to the 70th Engr Bn (C) during the past two weeks. Two loaders are being delivered to the 70th this week.

(3) Group is short 6 erdlators. No information available as to expected delivery.

ma fall

R. C. MARSHALL Colonel, CE Commanding

FOR OFFICIAL USE ONLY

AVEC-C (14 Nov 67) 2nd Ind CPT Storat/dlr/DET-163 SUBJECT: Operational Report - Lessons Learned (RCS CSFOR-65), for Quarterly Period Ending 31 October 1967

Headquarters, 18th Engineer Brigade, APO 96377

2 9 NOV 1967

TO: Commanding General, U.S. Army Engineer Command, Vietnam (Prov), ATTN: AVCC-P&O, APO 96375

1. This headquarters has reviewed the report submitted by the 70th Engineer Battalion (C) (A), as indersed, and considers it an accurate description of the unit's activities and accomplishments during the reporting period.

2. Concur with the report as indorsed with the following comments added:

a. Reference Section I, para 5d.

(1) Shortage of graders exists throughout the 18th Engineer Brigado. Graders due in October have not arrived.

(2) Scoop loaders are presently arriving in country.

(3) This headquarters is looking into the shortage of Erdlators in the 937th Engineer Group.

b. Reference Section II, Part I - Protection of timber grizzly required to support dozer traffic. Concur with the method proposed to reduce woar of timber grizzlys. However, eight (8) and twelve (12) inch channel beams can be obtained for use instead of timber.

c. Reference Section II, Part II - Mount for antenna of the jeep mounted AN/VRC 46 radio. A common reason for failure of the aluminum brace is improper installation of the antenna mount which causes additional stress to be placed on the brace. When mounted in accordance with the instructions using the three (3) bolts provided, the aluminum plate should withstand the same stress as the steel plate suggested.

d. Roference Soction II, Part II. Concur with the Battalion Commander's recommendation. Non-availability of personnel in grades and MOS's necossitates assignment of personnel in other grades and MOS's as a substituto measure resorted to only when required for mission accomplishment.

Colonel, CE

Deputy Commander

PROTE CTIVE MARKING CANCELLED WHEN SEPARATED FROM BASIC DOCUMENT

AVCC-P&O (14 Nov 67) 3d Ind SUBJECT: Operational Report - Lessons Learned (RCS CSFOR-65), for Quarterly Period Ending 31 October 1967

HEADQUARTERS, UNITED STATES ARMY ENGINEER COMMAND VIETNAM (PROV), APO 96491 **7 DEC 1967**

TO: Commanding General, United States Army Vietnam, ATTN: AVHGC-DH, AFO 96375

The subject report, submitted by the 70th Engineer Battalion (Cbt), has been reviewed by this headquarters and is considered adequate.

FOR THE COMMANDER:

Colonel, CE Chief of Staff

1 Incl nc

N.

Info Cys Furn: CG, 18th Engr Bde CO, 937th Engr Gp CO, 70th Engr Bn

1\$

FOR OFFICIAL USE ONLY

THIS MARKING IS CANCELED WHEN SEPARATED FROM MATERIAL BEARING THE PROTECTIVE MARKING

AVHGC-DST (14 Nov 67) 4th Ind SUBJECT: Operational Report - Lessons Learned (RCS CSFOR-65), for Quarterly Period Ending 31 October 1967

HEADQUARTERS, UNITED STATES ARMY VIETNAM, APO San Francisco 96375 17 DEC 1957

TO: Commander in Chief, United States Army, Pacific, ATTN: GPOP-DT, APO 96558

1. This headquarters has reviewed the Operational Report-Lessons Learned for the quarterly period ending 31 October 1967 from Headquarters, 70th Engineer Battalion (Combat) (Army) (AZBA) as indorsed.

2. Pertinent comment follows: Reference item concerning personnel, page 10, paragraph 1; and 2d Indorsement, paragraph 2d: Concur with 2d Indorsement. During a period of shortages of some grades and MOS's, it is necessary to make substitutions to alleviate overall shortages. Of necessity, overages in authorizations will occur in MOS's where there are excess personnel command wide.

3. A copy of this indorsement will be furnished to the reporting unit through channels.

FOR THE COMMANDER:

MAT

JOHN V. GETCHELL Captain, VCC Assistant Adjutant General

1 Incl nc

cc:

HQ, 70th Engr Bn HQ, US Army Engr Comd

GPOP-DT (14 Nov 67)5th IndSUBJECT: Operational Report for the Quarterly Period Ending 31 October1967 from HQ, 70th Engineer Battalion (UIC: WAZBAA) (RCS CSFOR-65)

HQ, US ARMY, PACIFIC, APO San Francisco 96558 12 JAN 1960

TO: Asaistant Chief of Staff for Force Development, Department of the Army, Waahington, D. C. 20310

This headquarters has evaluated subject report and forwarding indoraements and concurs in the report as indorsed.

FOR THE COMMANDER IN CHIEF:

1 Inc1 nc

<u>(</u>1)

HEAVRIN SNYDER CPT, AGC Asst AG



Incl 1





 DOCIMENT CONT 	ROL DATA - R&D
	annotation must be entered when the overall report is classified). A/
ORIGINATING ACTIVITY (Corporate author)	20. REPORT SECURITY CLASSIFICATION
OLCSEOR DA VIELLER D. C. CONT	For Official Use Only
OACSFOR, DA, Washington, D. C. 20310	26. GROUP
•	
REPORT TITLE	•
Opened and Departure To a to a to a to a	
Operational Report - Lessons Learned, Head	quarters, 70th Engineer Battalion (C)(A)
Experiences of unit engaged in counterinsu	reency operations. 1 Aug - 31 Oct 1067
AUTHORISI (First name, middle initial, last name)	igency operations, I aug = 51 Oct 1907
•	
CO, 70th Engineer Battalion, (Combat)(A	Army)
APPORT DATE	78. TOTAL NO. OF PAGES 75. NO. OF REFS
14 November 1967	18
S. CONTRACT OR GRANT NO.	SE. ORIGINATOR'S REPORT NUMBERIS)
A. PROJECT NO.	674122
N/A	
	Sb. OTHER REPORT NO(3) (Any other numbers that may be assigned this report)
٠	
G. DISTRIBUTION STATEMENT	<u> </u>
_	
• .	
•	
1. SUPPLEMENTARY NOTES	12. SPONSORING MILITARY ACTIVITY
1. SUPPLEMENTARY NOTES	12. SPONSORING MILITARY ACTIVITY
I. SUPPLEMENTARY NOTES	•
•	OACSFOR, DA, Washington, D. C. 20310
•	•
N/A	•
N/A T. ABSTRACT	•
N/A T. ABSTRACT	•
N/A T. ABSTRACT	•

: ?

1

1

•

こうきょうか しましき

.....

ł