

AD-A076 098

WOODWARD-CLYDE CONSULTANTS CHICAGO IL

F/G 13/2

RESULTS AND INTERPRETATION OF ROCK ANCHOR TEST PROGRAM, EXISTIN--ETC(U)


JUL 79 J PEREZ , R A FASANO

DACW43-78-C-0005

NL

UNCLASSIFIED

1 OF 3
AD
A076098



LEVEL III


2

PHASE IV REPORT
VOLUME VA
APPENDICES A THROUGH E

RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM

EXISTING LOCKS AND DAM NO. 26
MISSISSIPPI RIVER, ALTON, ILLINOIS

Prepared for



United States Army
Corps of Engineers

... Serving the Army
... Serving the Nation

St. Louis District

THIS DOCUMENT IS BEST QUALITY PRACTICABLE.
THE COPY FURNISHED TO DDC CONTAINED A
SIGNIFICANT NUMBER OF PAGES WHICH DO NOT
REPRODUCE LEGIBLY.

DDC
RECEIVED
NOV 6 1979
A

By

Woodward-Clyde Consultants
Chicago, Illinois

15 July 1979

Contract No. DACW43-78-C-0005

Y7C825

APPROVED FOR PUBLIC RELEASE - DISTRIBUTION UNLIMITED

79 11 05 156

AD A 076098


DDC FILE COPY

PHASE IV REPORT
VOLUME VA
APPENDICES A THROUGH E

6 RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM.

EXISTING LOCKS AND DAM NO. 26, *(Number)*
MISSISSIPPI RIVER, ALTON, ILLINOIS
Volume VA, Appendices A through E.

Prepared for
Phase IV Report.



St. Louis District

By *(9) Final rept.,*

JY
Ralph A. Fasano
10 Jean-Yves Perez Ralph A. Fasano

Woodward-Clyde Consultants
Chicago, Illinois

11 15 July 1979

13 198

Contract No. DACW43-78-C-0005

15 Y7C825

411 445 mt

Unclassified

SECURITY CLASSIFICATION OF THIS PAGE (When Date Entered)

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER
4. TITLE (and Subtitle) FOUNDATION INVESTIGATION AND TEST PROGRAM, LOCKS AND DAM 26, MISSISSIPPI RIVER, ALTON, ILLINOIS Volume V A A 076097		5. TYPE OF REPORT & PERIOD COVERED Final report
7. AUTHOR(s) Jean-Yves Perez Ralph A. Fasano		6. PERFORMING ORG. REPORT NUMBER
9. PERFORMING ORGANIZATION NAME AND ADDRESS Woodward-Clyde Consultants 11 East Adams Street Chicago, IL 60603		8. CONTRACT OR GRANT NUMBER(s) DACW43-78-C-0005
11. CONTROLLING OFFICE NAME AND ADDRESS U. S. Army Engineer District, St. Louis 210 North 12th Street St. Louis, MO 63101		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
14. MONITORING AGENCY NAME & ADDRESS (if different from Controlling Office)		12. REPORT DATE June 1979
		13. NUMBER OF PAGES 188
		15. SECURITY CLASS. (of this report) Unclassified
		15a. DECLASSIFICATION/DOWNGRADING SCHEDULE
16. DISTRIBUTION STATEMENT (of this Report) Approved for public release; distribution unlimited.		
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report)		
18. SUPPLEMENTARY NOTES <div style="border: 1px solid black; padding: 5px; margin: 10px auto; width: 80%;"><p>Vol I Overview of Foundation Investigation and Test Program Vol II Results and Interpretation of Chemical Grouting Test Program Vol IIIA Appendices A through C, Results and Interpretation of Chemical Grouting Test Program Vol III Results and Interpretation of Pile Driving Effects Test Program Vol IIIA Appendices H through T, Results and Interpretation of Pile Driving Effects Test Program Vol IV Results and Interpretation of Drilled-In Pile Test Program Vol IVA Appendices A through E, Results and Interpretation of Drilled-In Pile Test Program Vol V Results and Interpretation of Rock Anchor Test Program Vol VA Appendices A through E, Results and Interpretation of Rock Anchor Test Program</p></div>		
19. KEY WORDS (Continue on reverse side if necessary and identify by block number) Lock and Dam No. 26, Mississippi River Timber piles Chemical grout test Alluvial sands Rock anchor test Benoto method Drilled-in pile test Instrumentation of tests Pile driving effects test Vibrational effects on structures		
20. ABSTRACT (Continue on reverse side if necessary and identify by block number) A series of tests examining various foundation systems and construction techniques were conducted on Ellis Island near Locks and Dam No. 26 in alluvial sand deposits underlain by glacial deposits and limestone. The chemical grout test consisted of grouting the upper 20 feet of the alluvial sand by injecting a number of different silicate and cement-bentonite grout types, while varying the grouting method, hole spacing, and injecting rates. Heave, lateral displacement, and pore pressure were monitored during grout injection. The in situ properties of the sand were measured before and after grouting by standard		

CONT

20. → penetration tests, static cone penetration tests, pressuremeter tests, bore hole permeability tests, and shear wave velocity tests. Concurrently laboratory tests were conducted to investigate the strength and creep behavior of the grouted sand. After completion of grouting, the site was excavated to examine and evaluate the grouted sand. In the rock anchor test, inclined rock anchors were installed in limestone through 130 feet of alluvial and glacial deposits using a pneumatic down-the-hole hammer with an offset reamer. Load tests were conducted on three instrumentated rock anchors and the feasibility of installation of the rock anchors was determined by evaluating loss of ground during installation, performance of the installation equipment, and rate of installation. The drilled-in pile test consisted of installation of large diameter high capacity pipe piles by the Benoto method. The feasibility of installing these piles was determined by evaluating loss of ground during installation, performance of the Benoto equipment, and rate of installation. In the pile driving effects test, pile founded monoliths were constructed, supported on either one, eight or twelve timber piles jettied and driven in alluvial sand to a depth of 35 feet. After applying lateral and vertical load to the monoliths, steel piles were driven at varying distances from the monoliths while monitoring movement of the monolith and supporting piles; shear, moment, and axial load in the timber piles; and pore pressure, movement, and particle velocity, in the soil. Parameters examined were pile type being driven (sheet, pipe, or H-pile), pile driving hammer (diesel, air-steam, or vibratory), distance of driven piles from monolith, driving of multiple piles at the same distance from the monolith, load level applied to the monolith, and soil properties (grouted and ungrouted). Vertical and lateral load tests were conducted on each pile founded monolith. Tests were also conducted to assess what effect grouted soil has on piles. Piles were driven in both grouted and ungrouted sand to examine driving characteristics and lateral load tests were conducted on H and pipe piles in both grouted and ungrouted sand.

Accession For	
NTIS Grant	<input checked="" type="checkbox"/>
DDC TAB	<input type="checkbox"/>
Unannounced	<input type="checkbox"/>
Justification	<input type="checkbox"/>
By _____	
Distribution _____	
Availability Codes	
Dist	Avail and/or special
A	230 CP

**RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM**

VOLUME VA

- Appendix A ANCHOR LOAD TEST DATA SHEETS**
- Appendix B DRILLING PRODUCTION LOGS**
- Appendix C GROUND INSTRUMENTATION DATA SHEETS**
- Appendix D INCLINOMETER PROFILES**
- Appendix E QUANTITY OF CUTTINGS DATA SHEETS**

PHASE IV REPORT

VOLUME VA

**RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM**

APPENDIX A

ANCHOR LOAD TEST DATA SHEETS

TABLE OF CONTENTS

Page A-1
through
Page A-8

Anchor RP-1

Page A-9
through
Page A-23

Anchor RD-1

Page A-24
through
Page A-35

Anchor RD-2

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION					
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER			
								Reading	Displ (in.)	Reading	Displ (in.)		
1978 Dec 20	1006	0	0	0	+	0000			0.00				
	1007	30		30	-				seating				
	1009	10		10	250	250	initial			0.	0.		
	1011	80	recorded	80	542	542	40	1.92	1.32	0.60	0.00	434	000
	1026	80		80	530	530	40	1.92	1.32	1.006	0.	2.413	0.002
	1031	80		80	524	524	40	1.92	1.32	1.007	0.	2.414	0.001
	1032	10		10	250	250	20	0.60	0.00	1.009	0.	2.415	0.002
	1035	80		80	535	535	40	1.92	1.32	0.60	0.00	703	269
	1045	160	+	160	854	854	70	3.96	1.36	1.	0.	2.89	855
	1048	10		10	270	270	20	0.72	0.12	2.	1.	178	744

Remarks = (1) lower number indicates initial reading
 Reading in caliper increments is

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 26
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
20 Dec	1115	10		10	269	269	20	0.72	0.12	1.144	0.710
	1124	80		80	640	640	45	2.40	1.80	1.733	1.299
	1126	160		160	872	872	75	4.32	3.72	2.616	2.182
										2.545	—
	1130	160		160	868	868	75	4.26	3.66	2.616	2.182
										2.547	0.002
	1134	160	not recorded	160	876	876	75	4.38	3.78	2.682	2.248
				160	873	873	75	4.38	3.78	2.587	0.042
	1138	160		160	873	873	75	4.38	3.78	2.683	2.249
				160	870	870	75	4.38	3.78	2.587	0.042
	1142	160		160	870	870	75	4.38	3.78	2.685	2.251
										2.587	0.042
	1145	10		10	464	464	35	1.32	0.72	1.631	1.197
	1248	10		10	464	464	35	1.32	0.72	1.635	1.201
	1250	80		80	620	620	45	2.34	1.74	1.950	1.516

Remarks = _____

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Diapl (in.)	Reading	Diapl (in.)
20 Dec	1253	160		160	888	888	75	4.50	3.90	2.0	2.0
	1300	240		240	1108	1108	105	6.54	5.94	3.737	3.303
	1304	240		240	1089	1089	100	6.48	5.88	2.301	—
	1308	240		240	1084	1084	100	6.48	5.88	3.737	3.303
	1312	240	not recorded	240	1089	1089	100	6.48	5.88	2.305	0.004
	1316	240		240	1084	1084	100	6.48	5.88	3.738	3.304
	1320	240		240	1082	1082	100	6.51	5.91	2.307	0.006
	1326	10		10	1081	1081	100	6.51	5.91	3.738	3.304
	1327	80		80	1081	1081	100	6.51	5.91	2.308	0.007
	1330	160		160	1081	1081	100	6.51	5.91	3.738	3.304
					1080	1080	100	6.51	5.91	2.309	0.008
					1080	1080	100	6.51	5.91	3.738	3.304
					1080	1080	100	6.51	5.91	2.310	0.009
					444	414	35	1.38	0.78	1.0	1.0
					590	590	45	2.49	1.89	882	448
					858	858	70	4.65	4.05	2.0	1.0
										165	731
										3.0	2.0
										150	716

Remarks = _____

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 26
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
20 Dec	1332	240		240	1092	1092	100	6.60	6.00	3.	3.
	1337	320		320	1318	1318	130	9.30	8.70	5.020	4.586
	1341	320		320	1300	1300	130	9.33	8.73	1.179	-
	1346	320		320	1294	1294	130	9.33	8.73	5.020	4.586
	1350	320	not recorded	320	1290	1290	130	9.33	8.73	1.181	0.002
	1354	320		320	1286	1286	125	9.33	8.73	5.020	4.586
	1358	320		320	1284	1284	125	9.33	8.73	1.185	0.006
	1402	10		10	324	324	25	1.32	0.72	5.020	4.586
	1409	80		80	472	472	35	2.82	2.22	1.187	0.008
	1410	160	160	716	716	55	4.83	4.23	5.020	4.586	
										1.188	0.009
										2.	1.
										0.92	0.68
										2.	2.
										5.02	0.68
										3.	2.
										3.71	9.37

Remarks = _____

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
20 Dec	1412	240		240	960	760	85	6.32	5.12	4.	3.
	1414	320		320	1258	1258	125	9.06	8.46	4.	4.
	1415	400		400	1424	1424	145	11.37	10.77	6.150	5.716
	1419	400	not recorded	400	1383	1383	140	11.37	10.77	6.150	5.716
	1423	400		400	1374	1374	140	11.37	10.77	6.150	5.716
	1427	400		400	1369	1369	140	11.37	10.77	6.150	5.716
	1430	400		400	1398	1398	140	11.88	11.28	6.384	5.950
	1435	400		400	1380	1380	140	11.88	11.28	6.384	5.950
	1444	10		10	274	274	20	1.62	1.02	2.	2.
	1448	80		80	327	327	25	2.82	2.22	3.	3.

Remarks = 0 reset load on scale

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

P. 6 of 8

ROCK ANCHOR LOAD TEST
 ANCHOR NO.

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION				
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER		
								Reading	Displ (in.)	Reading	Displ (in.)	
20 Dec	1451	80		80	340	340	25	3.00	2.40	3.224	2.790	
	1515	re setting		—	513	513	40	3.60	3.00	—	—	
	1521	lock off		0	512	512	40	—	—	0.271	—	
	1524	lift off		—	337	337	25	① 5.40	3.70	0.440	—	
	1526	160	not recorded	160	577	577	40	5.79	4.09	1.365	2.937	②
	1528	240		240	792	792	65	7.20	5.50	2.176	3.748	
	1530	320		320	1095	1095	100	8.46	6.76	3.435	5.007	
	1532	400		400	1401	1401	140	12.45	10.75	4.560	6.132	
	1535	480		480	1466	1466	150	14.10	12.40	5.146 1.591	6.718 —	
	1539	450	480	1413	1413	145	14.10	12.40	5.146 1.589	6.718 0.002		

Remarks = ① after re setting
 = ② declared from last 160 k increment

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 26
 ROCK ANCHOR TEST PROGRAM

P. 1 of 2

ROCK ANCHOR LOAD TEST
 ANCHOR NO. 10-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
20 Dec	1541	480		480	1428	1428	145	14.58	12.88	5.300	6.922
	1543	480		480	1417	1417	145	11.58	12.88	5.300	6.922
	1547	480		480	1403	1403	140	14.58	12.88	5.350	6.922
	1549	480	not recorded	480	1412	1412	145	15.00	13.30	5.716	7.288
	1555	480		480	1395	1395	140	15.00	13.30	5.716	7.288
	1600	480		480	1386	1386	140	15.00	13.30	5.716	7.288
	1605	480		480	1379	1379	140	15.00	13.30	5.716	7.288
	1612	400		400	1263	1263	130	13.80	12.10	5.716	7.288
	1614	320		320	1066	1066	100	11.52	9.82	5.716	7.288
	1615	240		240	795	795	60	8.76	7.06	5.716	7.288

Remarks = 0 sec + load on jack

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in. ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Diapl. (in.)	Reading	Diapl. (in.)
20 Dec	1616	160		160	567	567	40	7.14	5.44	2.706	4.278
	1618	80		80	385	385	30	4.26	2.56	1.869	3.441
	1622	160	Pressure recorded + 100	160	538	538	40	7.12	5.42	2.365	3.937
	1630	240		240	671	671	50	7.56	5.86	2.843	4.415
	1631	320		320	925	925	80	9.99	8.29	3.803	5.375
	1633	400		400	1260	1260	125	12.57	10.87	5.011	6.583
	1635	400		400	1354	1354	135	13.89	12.19	5.530	7.102
	1658	400	400	1350	1350	135	13.86	12.16	5.541	7.113	
			Jacking + lock off for hold at 400 k;								
			but chain + shims are unstable + kick								
			out; disassemble test								

Remarks = _____

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION				
			Pressure (lb/in. ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER		
								Reading	Diapl (in.)	Reading	Diapl (in.)	
1978 Dec 21	1320	0	0	0	+	1080	-	0	0.00	-		
	1321	80		75 ^①		1542	462	35	2.40	2.40		
	1322	160		150		1893	813	65	4.38	4.38		
	1324	240		226		2180	1100	100	6.72	6.72		
	1326	320		301		2400	1320	130	9.03	9.03		
	1327	400		376		2515	1435	150	11.34	11.34		
	1331	400		376		2550	1470	155	-			
	1333	400		376		2570	1490	155	12.12	12.12		②
	1337	400		376		2570	1490	155	12.12	12.12		
	1341	400		376		2553	1473	155	12.12	12.12		

Remarks ① Test load applied by the jack was reduced to account for 1 broken cable of anchor tendon; jack load = 16/17 load increment

② Limit of jack piston

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

1978

Date	Time	Load Increment (kips)	JACK		LOAD CELL # 61378-2			ELONGATION				
			Pressure (lb/in. ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER		
								Reading	Displ (in.)	Reading	Displ (in.)	
21 Dec	1345	lock off		0	2944	1764	200	resetting				
	1347	lift off			2555	1475	155	jack		piston		
	1351	-	not recorded		2529	1449	150	① 6.27	12.66			
	1354	400			376	2596	1515	160	6.87	13.26		
	1356	400			376	2632	1552	165	7.49	13.88		
	1407	400			376	2535	1455	150				
	1408	lock off		0	2830	1750	195					
	1410	long-term monitoring of	withdraw piston		2980	1900	② 384.0					
	1412					2980	1900	384.0				
	1414					2980	1900	384.0				

Remarks ① After reset of jack piston
 ② Load on anchor during long-term monitoring is based on mean trend of load cell reading vs. jack load

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

1978

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
21 Dec	1418				2979	1899	383.7				
	1420				2979	1899	383.7				
	1430				2979	1899	383.7				
	1440				2979	1899	383.7				
	1450				2977	1897	383.2				
	1500				2976	1896	382.8				
	1530				2975	1895	382.6				
	1630				2974	1894	382.1				
	1730				2971	1891	381.1				

long-term monitoring

Remarks _____

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 26
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

1978

Date	Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in. ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
21 Dec	1810				2970	1890	380.8				
	1910				2968	1888	380.2				
	2010				2968	1888	380.2				
	2110				2966	1886	379.5				
	2210				2965	1885	379.2				
	2310				2965	1885	379.2				
22 Dec	0010				2964	1884	378.9				
	0400				2960	1880	377.6				
	0800				2960	1880	377.6				
	1200				2960	1880	377.6				

long-term monitoring

Remarks _____

A-8.5

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

P. 5 of 6

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

1978

Date	Time	Load Air-Temp Increment (°F)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in ²)	Load (kips)	Reading ₁	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
22 Dec	1525	32			2967	1887	379.8				
23 Dec	1000	-			2966	1886	379.5				
24 Dec	1400	-			2950	1870	374.4				
26 Dec	1630	-			2944	1864	372.5				
27 Dec	1545	40			2948	1868	373.8				
28 Dec	1330	32			2943	1863	372.2				
30 Dec	1000	27			2940	1860	371.2				

Remarks _____

A-8.6

P. 6 of 6

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 28
 ROCK ANCHOR TEST PROGRAM

ROCK ANCHOR LOAD TEST
 ANCHOR NO. RP-1

1979

Date	Air Temp (°F) Time	Load Increment (kips)	JACK		LOAD CELL			ELONGATION			
			Pressure (lb/in. ²)	Load (kips)	Reading	Δ Reading	Load (kips)	PISTON		CALIPER	
								Reading	Displ (in.)	Reading	Displ (in.)
8 Jan	15				2911	1831	361.9				
9 Jan	27				2969	1889	380.5				
10 Jan	22				2918	1838	364.2				
15 Jan	-				2918	1838	364.2				
27 Jan	30				2936	1856	369.9				
30 Jan	29				2904	1824	359.7				
7 Feb	15				2894	1814	356.5				
12 Feb	25				2904	1824	359.7				
3 Mar	50				2920	1840	364.8				

Remarks _____

PHASE IV REPORT

VOLUME VA

**RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM**

APPENDIX B

DRILLING PRODUCTION LOGS

TABLE OF CONTENTS

Page B-1	Drill Hole RP-1
Page B-2 through Page B-13	Drill Hole RD-1
Page B-14 through Page B-35	Drill Hole RD-2
Page B-36 through Page B-62	Drill Hole RA-I1
Page B-63 through Page B-77	Drill Hole RA-I2
Page B-78 through Page B-85	Drill Hole RE-1
Page B-86 through Page B-94	Drill Hole RE-2

B-1

ROCK ANCHOR TEST
DRILLING PRODUCTION LOG
ANCHOR RP-1

<u>DATE</u>	<u>DESCRIPTION OF ACTIVITY</u>	<u>COMPLETED DEPTH ft</u>
27 Nov	start drilling first section of casing; hammer plugs at 40 ft; pull hammer and casing for repair	0
28 Nov	restart drilling; complete third section on day shift and fifth section on night shift; weld sixth section	120
29 Nov	continue drilling; complete eighth section seating casing 3 ft into rock; pull ODEX tools from hole	182
30 Nov	insert rock bit; cut 5-in.-dia socket into rock for 15 ft plus 3 ft extra for reference telltale; rate of drilling rock averaged 0.1 ft/min	200
1 Dec	install anchor tendon and grout; start to pull casing	
2 Dec	complete pulling casing; move drill rig to next hole	

Note: The above drilling production sequence was taken from Daily Field Reports. The field log forms were not used for this anchor hole

ROCK ANCHOR TEST LOG

Anchor No. RD-1 Batter 45 Supervisors 1
 Date 11/12/79 G.S. Elev 420.6 ± Operators J. J. Vickers & Matt R. Jones
 Observer E. Iselle Weather SHOWING 0°F Laborers 3

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
19'6" TIP END	day Shift			Down The Hole rock bit with hammer		on 11/12/79 Pre drilled to 50 FT between casing and casing. I left site 0400 hrs they were still setting HP Rig down
44'6" TIP END	1945 hrs	gray to brown fine to med sand w/ trace silt.	gauge NOT working		1945 hrs TO 2020 hrs	went very good. Beveling top end casing in ground at 2330 hrs. Start setting 3rd sec for welding at 0400 hrs. complete welding and grouting at 0400 hrs
69'6" TIP END	0505 hrs	gray to brown fine to med sand w/ trace silt.	gauge NOT working		0505 hrs TO 0523 hrs.	3rd sec went down easy air pressure gauge not working rigor air pressure approx 100-120 psi
					0.7 ft/min	productive time 10 hrs
					1.4 ft/min	

100...

ROCK ANCHOR CAST LOG

Anchor No. RD-1 Batter 45° Supervisors _____
 Date 11/21/79 G.S. Elev ± Operators _____
 Observer D.T. ISO Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
76" 89' 6"	7:00 11:40	/	/	/	/	7:00 ~ 11:40 Welding and grinding the 4th section of casing. Lunch break.
87' 6"	11:50 12:30	/	/	/	/	Crew stood by for the welding to be checked by X-Ray. X-Ray showed the welding is OK but lacking of penetration due to the insufficient gap.
69' 6"	12:30 14:00	/	/	/	(-1 1/2 hrs)	Drilling started at 14:15 and completed at 14:45.
76" 94' 6"	14:00 14:45	gray fine to coarse sand graded w/ fine gravel, trace lignite med. gravel.	170 PSI		0.3 ft/min	To disconnect the discharge hose from the crane so that it could work for DP test.
"	14:45 15:10	/	/	/	/	Crane broke down at DP test area due to a worn-out polly. The polly was replaced at 17:20.
"	15:10 17:30	/	/	/	/	SO NO work was done between 15:10 to 17:30 (Crane is needed to set up the 5th section)
					Productive time 6 hrs (-2 1/2 hrs)	

76"
 89' 6"

76"
 94' 6"

ROCK ANCHOR TEST LOG

Anchor No. RD-1 Supervisors 1
 Date 1/12/13/79 Operators 1 + Leber & workers
 Observer L. I. SELLIS Laborers 3
 Batter 45°
 G.S. Elev 422.6 ±
 Weather Cloudy + Rain 30° 26°

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
94' 0" T.P. End	1900 hrs	Gray fine to coarse sand graded w/ fine gravel, trace lignite w/ trace silt.			14:15 day shift to 14:45	1445 hrs To 1900 hrs engine usual operation. 1900 hrs starting air for 5 min sec before my welding grinding finish at 2300 hrs weld looks real good.
119' 9"	0102 hrs	Gray fine to coarse sand w/ fine to med. fine gravel w/ lignite trace silt.	approx 120	ODEX RT and Reamer	0102 hrs to 0130 hrs.	Went down easy. 1900 hrs. 1900 hrs. To come off after 1900 hrs. Very heavy water return through discharge line to depth of 119' 9" fine gravel to approx 130' 9" Then to fine to med sand to 141' 9" Then lignite pebbles to 144' 9" Very hard Pulling for last 3" water return mid point at this point.
144' 9"	0510 hrs	Gray fine gravel to fine med sand to Lignite pebbles - opposite.	approx 120	11	0510 hrs to 0615 hrs	
					0.9 f/min	productive time 10 hrs
					0.4 f/min	

100....

ROCK ANCHOR TEST LOG

Anchor No. RD-1 Batter 45° Supervisors _____
 Date 1/13/79 G.S. Elev ± 422.6 Operators _____
 Observer D.T. Tso Weather SNOWING Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
144' 9"	7:00 11:50					▲ 7:00-11:50 Welding + grinding the 7th section.
	11:50 12:30					▲ Lunch break.
	12:30 13:00					▲ To get ready for drilling.
	13:00 13:25					▲ Blowing the line.
144' 9" 167' 11"	13:25 14:00	Gray med. to coarse SAND, trace fine gravel, lignite.	120	COEX bit + reamer	0.7 ft/min	▲ To drill the 7th section
	14:00 17:25					▲ To set up the 8th section ▲ Welding and grinding finished at 17:00
167' 11" 184' 7"	17:25 18:00	Gray fine to coarse SAND, graded w/ fine gravel, trace lignite	120	"	0.5 ft/min (1...t 4' into rock)	▲ Bottom of the hole is at 184' 7" ▲ Cores was sit into bedrock for w.d.
		Limestone bedrock at 180' 7"				productive time 11 hrs

7' 1" stick up

Rock Anchor Test Log

RD-1

shiftwork performedremarks

13/14 Jan

pull drillrods
1930 to 2345productive time
4.25 hrs

14 Jan

Sunday

15 Jan

no work at site

ROCK ANCHOR TEST LOG

Anchor No. RD-1 Batter 45° Supervisors _____
 Date 1/16/79 G.S. Elev ± 422.6 Operators _____
 Observer R.L. McBERTY Weather Cold; PL. Cloudy Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
184'	7:00 9:20					REMOVING LAST 2 SECTIONS OF DRILL ROD.
184'	9:20 11:00					CHANGE BITS; SWITCHED TO 6" DIA
184'	11:00 11:40					LOWER DRILL TOOK INTO HOLE. ±135' IN HOLE
184'	11:40 12:40					LUNCH
184'	12:40 1:45					LOWER LEANING OF WALLS IN HOLE. SET UP TO START ROCK TENDER
202'	1:50 1:35	Limestone - may BE UNDESIGNED BETWEEN 178'-50'	200 psi.	6" DIA. CROSS BIT	45 min/18' 0.4'/min	DRILL ROCK. SEA TEST 18'± FROM BOTTOM OF HOLE (184'±) DRILL TURNS BEGINS FROM 198' TO 202'
	2:35 3:00					FLUSH HOLE - CLEAN OUTLET RAN ONE MINUTE
	3:00 5:00	Bottom of Hole - 202.6'		productive	time 11 hrs	EXTRACT RODS & BIT CHANGE IN AIR PRESSURE OF HOLE 112"

ROCK ANCHOR TEST LOG

Anchor No. RD-1 Supervisors _____
 Date 1-18-79 Operators _____
 Observer R. L. Moore Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	7:00					Preparation for inspection of primary growth.
	11:30					LUNCH
	11:30					Preparation for pulling 1 st casing
	12:15					
	1:00					Pulled 1 st casing
	1:00					
	2:30					Start to remove 2 nd casing
	3:30					
	3:30					Pulled 2 nd casing
	4:30					
	4:30					cut & began to remove 2 nd casing
	6:35					Left for shift change production time 11 hrs
	6:35					

ROCK ANCHOR TEST LOG

Anchor No. RD-1 (Pell/ins) Batter 45° Supervisors _____
 Date 1/18-1/19/79 G.S. Elev I 420.6 Operators _____
 Observer D.T. Iso Weather Freezing Rain Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	19:55					7:55 Started to mix grout. Welder was welding hooks on the upper part.
	20:15					Tried to pump secondary grout into casing but failed. There might be some bent on grout hose and the trapped air was missing pump.
	20:25					Grout was injected into casing from the top. It took about 90 gals. of grout to fill the annular space between casing + sheath.
	20:25	} 2.3 hrs				No work was done.
	22:15					11:00-11:40 Lunch break.
	23:40	} 1.7 hrs				To pull up a 25' section with service it on the head of the rig. A wire was hooked up at 1:30 due to some trouble in rig conditions.
	1:20					End of test time 1:20

ROCK ANCHOR TEST LOG

Anchor No. RD-1 (pulling casing) Batter Supervisors 1/2
 Date 1-19-99 G.S. Elev Operators 1 of 1000
 Observer E.L. Mearns Weather Laborers 2

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	7:00					
	9:30					NO Activity DUE TO ICE ON EQUIPMENT.
	9:30					REMOVING ICE FROM RIG
	10:30					REMOVING 3 rd CASING
	11:35					
	11:35					LUNCH
	12:15					Preparation for pulling 4 th casing & Pulling
	12:15					
	2:30					SHOWING CASING DOWN w/ concrete AND
	3:50					BREAK DOWN PIE & MOVE ONE MILE
	4:10					production time 5 hrs

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter 45° Supervisors _____
 Date 1-17-79 G.S. Elev 422.6 Operators _____
 Observer R L MOBERLY Weather 6. Cloudy Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
0						
1						
20.0	7:00 A	PREVIOUSLY DRILLED				THIS PORTION OF HOLE COMPLETED ON NIGHT SHIFT W/6 WEEK INSPECTION HOLE PARALLEL TO 50'S SHIFT CHANGE FUEL RIG EQUIPMENT
20.0	7:45 A					REPAIR HYD. HOSES & AIR COUPLER
20.0	10:15 A					WELD 2 ND CASING
20.0	10:15 A					PERIODIC DELAYS CAUSED BY USE OF ENERGY DEPENDENT MATERIALS (BUTYRAC) AT STAND BY - CRACKER FOR ENERGY PICKER
20.0	4:00 P					
20.0	4:00 P					
20.0	5:30 P		120-250	DRY BIT 168 mm.	20 ^{1/2} min 1.75 ft/min	DRILLING 2 ND CASING
45.0	5:50					STAND-BY - CRACKER FOR ENERGY PICKER. CONCRETE WAS PLACED INTO HOLE FOR INSPECTION (5.5.79) ANALYSIS.
45.0	5:30					

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Supervisors _____
 Date 1-18-79 G.S. Elev 420.6 ± Operators _____
 Observer R.L. Weather 14021 - Cold 15° ± Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
70.0'	7:00 1 8:00					SHORT CHANGE - FULL EQUIPMENT & PREPARE 4TH PIECE OF CASING
70.0'	8:00 1 12:00 ±					Set & weld 4TH CASING
70.0'	12:00 ± 1 12:45 ±					Lunch
70.0'	12:45 ± 1 3:00 P					weld 9TH CASING
70.0'	3:00 1 5:20					RIG STRAW BY FEE X-RAY of 4TH WELD
70'	5:20 1 5:00					could not get calculation (see Daily Report)
70'	5:50 1 6:00					Cutting 4TH CASING off BIT RODS could not be removed SPARKED remaining remaining CASING
	6:00 1 6:55					PULL 3RD CASING

14021 1414 1416 For Times Change

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter 45° Supervisors _____
 Date 1/18 ~ 1/19/79 G.S. Elev I 420.6 Operators _____
 Observer D.T. Iso Weather Freezing Rain Laborers _____

B-17

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	7:00 7:40					@ 7:40 3rd casing was pulled out and cut from 2nd section. @ 8:00 Freezing rain started.
	7:40 8:30					@ 8:30 2nd section was pulled out and cut from 1st section.
	8:30 9:25					@ 9:25 1st section was pulled out.
	9:25 11:00					@ 9:25 ~ 10:10 To take bit + rammer off from drilling rod. Fine to med. sand, trace fine gravel jammed up between bit + casing.
	11:00 11:40					@ 10:10 ~ 11:00 To separate rammer from bit. same material jammed between. they were then cleaned up.
	11:40 7:00					@ Lunch break. @ No work was done because of the hazardous working condition. (Temporary suspension).

ROCK ANCHOR TEST LOG

Anchor No. R.D-2 Supervisors 1/2
 Date 1-19-79 Operators 1
 Observer R. Moberly Laborers 3
 Batter _____
 G.S. Elev _____
 Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
0	7:00 A					Down 40 to 45 on 1' 50" HP
	8:00					Bit & casing out of hole & cleaned on night shift
	8:30					Removing ice from rig
	9:30					Attempted to get hammer working - probably blown w/ sand. Not completely cleaned
	11:35					DOUBLE NIGHT SHIFT
	11:35 A					Lunch
	12:15 P.					CLEANING HAMMER & CASING
	12:15					
	4:00					
0	4:00 P	Open hole	0	ODex 165 mm	10 min	Started 1st casing into hole casing length 27.0'.
1	4:10				2.0 min	in pre-drilled clay
20'	4:10					Preparation of 2nd casing for welding
20'	6:35					
20'	6:35					Left R.I.A. For Swift change

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter 45° Supervisors 1
 Date 1/19 ~ 1/20/79 G.S. Elev _____ Operators 1 Dier: 1
 Observer D. J. TSO Weather _____ Laborers 6 Welder: 2

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	19:00 19:30					▲ SHIFT CHANGE.
	19:30 22:35					▲ Welding and grinding of 2nd section ▲ Preparation for drilling.
20' to 54' 6"	22:35 23:05	Grey fine to med. SAND. trace coarse sand	0	ODEX 145 bit.	30 min 1-15 ft/min in pre-drilled sand	▲ Advancing the casing from 20' to 54' ▲ Casing was driven in by hammer very easily. Not much of cuttings came out but blow was good. ▲ Lunch break.
	23:05 23:45					▲ Loading the 3rd section of casing ▲ Preparation for welding.
	23:45 1:10					▲ Welding + grinding of the 3rd section.
	1:10 3:00					
	3:00 3:40					▲ Lunch break.

ROCK ANCHOR TEST LOG

Anchor No. RD-2. Batter _____ Supervisors _____
 Date 1/19 ~ 1/20/79 G.S. Elev _____ Operators _____
 Observer D.T. TSO Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
3:40 5 4:08						▲ Preparation for drilling.
54.5' to bottom of bit	4:08 5 4:37	Grey med. to coarse SAND, trace fine gravel, pyrite.	Gage was broken	ODEX 165 bit	29 min 0.6 ft/min in pre-filled sand	▲ Drilling the 3rd section. ▲ Blow as good Normal amount of cuttings. ▲ Loading 4th section of the casing onto the rig and setting up.
"	4:37 5 6:05					▲ Welded line up the casing and point welded it.
"	6:05 5 6:35					

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter 45° Supervisors BRYAN
 Date 1-20-79 G.S. Elev 420 Operators _____
 Observer R. L. MORGENTHAU Weather HAZY 35° Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
70.5	7:00A 9:45			00BY 165		WELDING 4TH CASING
	9:45 10:15	(- 1/2 hr)				WAITING FOR WELDING SHEET TO BE MOVED
70.5 95.0	10:15 11:00 ±				45 min 0.5 ft/min	DRILL 4TH SECTION OF CASING
	11:00 11:45					PREPARATION OF 5TH CASING
	11:45 12:30P					LUNCH
	12:30 3:35					WELDING 5TH CASING
	3:35 4:00	(- 1/2 hr)				WAITING TO MOVE SHEET
	4:00 4:15		250		15 min SEE NEXT PG.	DRILL 5TH CASING (ONLY 1')

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Supervisors _____
 Date 1-20-79 Operators _____
 Observer RL Moberly Laborers _____
 Batter _____
 G.S. Elev _____
 Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	4:15					
	4:55	(-0.7hr)				GRACE DISMAYE PARTY WIND MOVES SITES. CAPA. WIND
to 119'	4:55	6000 PWC TO 1100 SAND OF ICE GRAINS	250	0001 165	15 min (188/min)	DRILL 5" CASING (LAST 10') ROTATION 26 R.P.M.
	5:10				total 30 min for 24.8 ft	PREPARE GET CASING
	6:00				0.8 ft/min	
	6:00					PARTIALLY WELD 6" CASING
	6:35					LEFT RIL TO SMOKE EXHAUST

ROCK ANCHOR TEST LOG

Anchor No. RO-2 Batter 45° Supervisors _____
 Date 1/20 ~ 1/21/79 G.S. Elev _____ Operators _____
 Observer D.T. TSO Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	19:00 19:30					▲ SHIRT CHANGE.
	19:30 20:40					▲ WELDING & GRINDING THE 8TH SECTION OF CASING.
	20:40 21:05	(- 1/2 hr)				▲ WAITING FOR CARPENTERS TO MOVE AWAY THE SHED USED IN WELDING
119.6 144.5'	21:05 22:45	GREY FINE TO COARSE SAND GRADED WITH FINE GRAVEL, TRACE MED. GRAVEL, LIGNITE.		ODEN 125 BIT	40 min (1 hr less due to equip probs) 0.6 ft/min	▲ DRILLING THE 8TH SECTION. THE FLUSHING HEAD WAS BLOWN OFF DURING DRILLING. LABORERS SPENT HALF HOUR TO PUT IT BACK. IT WAS HARD TO HOLD IT ON POSITION, THE OPERATOR HAD THE WELDER TO WELD A HOOK ON THE RC. BLOCK SO THAT THE HEAD COULD BE TIED TO THE HOOP W/OUT BEING BLOWN OFF DURING DRILLING. THE WELDING SPENT ANOTHER HALF HOUR

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Supervisors _____
 Date 1-20-21-79 Operators _____
 Observer D.T. Iso Laborers _____
 Batter _____
 G.S. Elev _____
 Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
144.5	22:55 23:35					▲ LUNCH BREAK. ▲ DURING BREAK, THE RIG KEPT THE BLOWING. AT ABOUT 23:30, THE FLUSHED OUT MATERIAL CHANGED TO MED. TO COARSE SAND, GRADED WITH FINE TO MED. GRAVEL, TRACE LIGNITE.
	23:35 3:00					▲ LOADED THE 7 TH SECTION OF CASING TO THE RIG. ▲ WELDED + GRINDED THE 7 TH SECTION
	3:00 3:40					▲ LUNCH BREAK.
144.5 to 169.5'	3:40 6:10				150 min 0.2 ft/min	▲ DRILLED THE 7 TH SECTION INTO GROUND
	6:10 6:20					▲ LABORERS TOOK HEAD FROM THE LAST PIECE OF CASING SO THAT A HOSE COULD BE INSERTED IN TO INFILL WATER.

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter _____ Supervisors _____
 Date 7-22-79 G.S. Elev _____ Operators _____
 Observer R.L. McGeerly Weather Clear - becoming overcast Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
170'	7:00A 8:00					SHIFT CHANGE, FUEL, WATER UP EQUIPMENT etc.
	8:00 9:00					PLUGGING HOLE - REPAIR OF CASING
	9:00 11:45					setting / welding of casing
	11:45 12:30P					LUNCH
	12:30 1:00					setting up to start Drilling
170' 175'	1:00 1:05 ±	MED TO COARSE SAND w/ GRAVEL	250 ±	0001 165		"
175' 178'	1:06 ± 1:15	Limestone	"	"	3 15 min / 8'	Top of Rock = 175'
178' 178'	1:06 ± 1:15				16'/min	
178' 178'	1:15 1:00					cut off EXCESSIVE CASING & Remove Drill Rods & Put 6" Rock Bit on Foot

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter _____ Supervisors _____
 Date 1/22-1/23/79 G.S. Elev _____ Operators J. Alerz
 Observer D.J. Bo Weather _____ Laborers 3

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
190'	19:00 21:07					▲ Adding rods to lower down bit to the bottom of the hole.
	21:07 23:57				(-1 hr)	▲ Preparation for drilling. ▲ 21:17-22:12 Cherry picker was not available, crew stood by. ▲ 23:00-23:40 Lunch break.
	23:57	Limestone				▲ Drilling the rock socket.
191' 9" A.M.	0:27					0-1 ft 23:57 ~ 0:00. 1-1.9 ft 0:00 ~ 0:02 1.9-3.05 ft 0:02 ~ 0:03 3.05-4.05 ft 0:03 ~ 0:04 4.05-5.05 ft 0:04 ~ 0:06 5.05-6.05 ft 0:06 ~ 0:08 6.05-7.05 ft 0:11 ~ 0:13 7.05-8.05 ft 0:13 ~ 0:15 8.05-9.05 ft 0:15 ~ 0:17 9.05-10.05 ft 0:17 ~ 0:19 10.05-11.05 ft 0:19 ~ 0:20.5 11.05-12.05 ft 0:20.5 ~ 0:22.5 12.05-13.05 ft 0:22.5 ~ 0:24.5 13.05-13.9 ft 0:24.5 ~ 0:26.5

27 min for 13.9' }
 0.5 ft/min }
 0.5 ft/min }
 foot work the rest

ROCK ANCHOR TEST LOG

Anchor No. RO-2 Supervisors _____
 Date 1-23-79 Operators _____
 Observer R. MOBILEY Weather RAIN CHANGING TO SNOW Laborers _____
 Batter _____
 G.S. Elev _____
 30° ±

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
19' 9"	7:00 A					SHIFT CHANGE - FUEL & SETTING UP ON HOLE
	9:00					OIL FLOTHING ON TOP OF WATER ON APPROX. WANTED TO RE-FLUSH HOLE & SOCKET
	11:55					CONCRETE ROOS INTO HOLE
	11:35					LUNCH
	12:25					SETTING ROOS & PREPARING TO TEST
	12:55					FLUSHING HOLE - CONSIDERABLY BROKE DOWN ON HYDRAULIC OIL CAME OUT FOR 15' 5 MIN. 45 MIN OF TESTING (ROOS) CLEAN DRILL
	1:30					PULLING ROOS
	1:30					
	2:20					
	2:20					
	3:15					
	3:16					
	6:35					STAND-BY.

ROCK ANCHOR TEST LOG

Anchor No. R0-2 Batter _____ Supervisors _____
 Date 2-1-25-79 G.S. Elev _____ Operators _____
 Observer R.L. MOBBLEY Weather 10° AM 25° PM Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
19'9"	7:00 A					Rig sense down. Cause on Relief Valve.
	11:35					LUNCH
	12:45					Repairs
	1:30					Rig moved off hole
	6:30					STAND-BY

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Supervisors _____
 Date 1-26-79 Operators _____
 Observer C.L. Moseley Weather _____
 Batter _____
 G.S. Elev _____
 Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
19/9"	7:00 8:30	(- 1 1/2 hrs)				STAND BY
	8:30 11:35	} 5.75 hrs				INSTALLING ANCHOR
	11:35 12:35					LUNCH
	12:35 3:15					INSTALLING ANCHOR
	3:15 5:30					SET PIG BACK OVER HOLE - SET UP CIRCUIT MANIF.
	5:30 6:00					FLUSH TUBING - 250 GAL WATER PUMPED
	6:00 6:20					CIRCUITING ANCHOR
	6:20 6:25					REPAIR FUEL FILTER

ROCK ANCHOR TEST LOG

Anchor No. _____ Batter _____ Supervisors _____
 Date _____ G.S. Elev _____ Operators _____
 Observer _____ Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
19' 9"	6:26 / 6:35					Clear hole - TOPPA GRANT TAKE Before water came out top of casing \approx 60-70 GAL.
	6:35 / 6:50					Make PREPARE RIS FOR PILING CASING
	6:50					SWIFT CHANGE

2nd SHIFT

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter 45° Supervisors /

Date 1/26-1/27/79 G.S. Elev _____ Operators L. Dyer: 1. Welder: 2

Observer D.T. Iso Weather SNOW Laborers 3

B-33

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	19:00					▲ First section of casing was pulled up and cut.
	21:45					▲ One tendon seemed to be ripped off.
	22:55					▲ Welding links to the casing.
	22:55					▲ Extracted empty 2 nd section of casing of the hole. (2.45')
	22:55					▲ Lunch break.
	23:40					▲ Weld Cut the 2 nd section.
	23:40					▲ Welded links on 3 rd section.
	2:25					▲ Extracted 3 rd section. (2.33').
	2:25					▲ Half hour was spent to shift grinding saw to compressed-air powered saw. Some oil + water from the compressor of the rig stopped the saw. Welders changed back to grinding saw.
	2:25					▲ Cut the 3 rd section
	2:55					

ROCK ANCHOR TEST LOG

Anchor No. RD-2 Batter _____ Supervisors _____
 Date 1/26-1/27/79 G.S. Elev _____ Operators _____
 Observer D.T. Tso Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	3:00					▲ Coffee break.
	3:40					▲ Welded hooks to the 4th section. ▲ Extracted 4th section. (24.8')
	4:15					▲ Cut the 4th section. ▲ Welded 5th section hooks to 5th section. ▲ Extracted 5th section.
	4:45					▲ Partly cut 5th section w/ torch.
	6:35					▲ Crew knocked off at 6:35.

1ST shift

LOCKS AND DAM NO. 26
GENERAL TESTING PROGRAM
DAILY REPORT

DATE: 12/28/78

REPORT PREPARED BY: D.T. Tso

SUMMARY OF ACTIVITIES: Rock Anchor Test - Drilling Effects RA-II
Odex 115

7:00 ~ 8:40 Advanced casing to 56' (including
2 ft in shoe).

8:40 ~ 10:45 WCC took ground instruments
measurement. Crew + rig standing by.

10:45 ~ 11:05 Drilling operation resumed.

11:05 ~ 11:45 WCC took G.I. measurement. Crew
+ rig standing by.

11:45 ~ 12:30 Lunch break.

12:30 ~ 13:00 Casing broke at 13:00

13:00 ~ 18:05 Pulling out of the casing on progress.
5 1/2 hrs production

SIGNED: David Tso

SHIFT #2

LOCKS AND DAM NO. 26
GENERAL TESTING PROGRAM
DAILY REPORT

1 of 2

DATE: ~~12-28-78~~
29 REPORT PREPARED BY: L Isette


SUMMARY OF ACTIVITIES: Drilling Effects Test - RA-II
1900 hr - 2130 hr casing out of RA-II ---

2130 hr - 2200 hr - break

2200 hr - 2400 hr They had to cut casing to
Release from Bit. measurements of Bit. guide 4.925

2400 - 0030 hr - Lunch break

I made measurements of male end of casing
but will have to be measured with different set
of calipers. Readings on the one I did were



0030 hr - 0130 hr made measurements of bit guide
and they reassembled.

0130 hr - 0300 hr Reset first sec in RA-II and set
up second sec.

0300 hr - 0330 hr. Break

SIGNED:

Isette

SHIFT #2

LOCKS AND DAM NO. 26
GENERAL TESTING PROGRAM
DAILY REPORT

2 of 2

DATE: 12-28/78 REPORT PREPARED BY: L. Jetté
129

SUMMARY OF ACTIVITIES:

03.30 hr - 04.30 hr when in setting, 2nd sec at approx depth of 33 FT. Heave point next to slab started to bubble around it and water started flowing out, also north-west side of slab bubbling up in 2 spots approx 2 FT apart. Just at edge of slab, 1st sec going down did not show no fine sand second sec started showing some fine sand at approx 3.5 FT.

04.30 - 06.00 hr Trying to figure way to haul casing, nothing done.

06.00 hr. - 06.30 hr. slid pool in casing and sat on rig. for 3rd sec. still has to be put together

06.30 - 07.00 hr. stop because it started raining quit raining 8 min later.

2 1/2 hrs production

SIGNED: L. Jetté

LOCKS AND DAM NO. 26
GENERAL TESTING PROGRAM
DAILY REPORT

1 of 2

DATE: 12-29/30-78 REPORT PREPARED BY: L Iselt

SUMMARY OF ACTIVITIES: Rock Anchor Test RA-I-1
1900hr - 19.30hr advanced hole ^{90"} to 100 FT by
pushing and rotating casing and rods. at
19.30hr, Rick-ICOS said that they were at a
100 FT and was waiting for a test to be done
we finished instrumentation at 2.00 hr. Foreman
Rick-ICOS was having steel welded to casing
to see if they could free rods up finished
at 22.15hr. it advanced approx 2 feet and
lodge up again, and started plugging bad.
hammer had started working when it was
advancing that 2 FT, after removing steel
from casing, start advancing hole hammer
started working and then something lodged
and plug up again. at 23.45 hr. Foreman had
welder, weld some more steel to casing and
tried to break rods loose from casing at
this time it bent steel and broke weld when
continuing. it would move approx 1" in bot.
directions then lodge. The Foreman Rick
from ICOS stated that he was going to
repeat this. that he was not pulling no
rods, start welding more steel on casing

SIGNED: L Iselt

see page 2

B-40

LOCKS AND DAM NO. 26
GENERAL TESTING PROGRAM
DAILY REPORT

2 of 2

DATE: 12-29/30-78

REPORT PREPARED BY: L Iselt's

SUMMARY OF ACTIVITIES: ROCK ANCHOR TEST RA I-1
AT 0015 hr. Finished at 0100 hr. rotating
back and forth with approx 35,000 Pounds Torque on
Rods and casing. Foreman had operators keep
this up for approx 45 minutes. gage may not be com-
pletely accurate. appearance of stress on rods
and casing shows a lot of bending action
visually when pressure is being applied.
Stopped at 0145 hr for brake. returned from
brake at 0215 hr. Foreman Rick Foricos at 0215 hr
had iron being cut off casing to pull rods and
casing. started pulling rods and casing at -
0245 hr. First sec removed by 0530 hr = 26^{FT} sec.
Rock from 1605 stated they were having lunch
tonight from 0330 hr to 0400 hr. 2nd sec pulled
and was working on cutting it still have some
to go STOP 0645 hr = 30^{FT} sec.

(2 hrs)

[Note: Work at RA-I1 stopped at this point
until 19 Jan 79] R7

SIGNED: L Iselt's

ROCK ANCHOR TEST LOG

Anchor No. RA I-1 Batter _____ Supervisors _____
 Date 1/19-1/20/79 G.S. Elev _____ Operators _____
 Observer D.T. TSO Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
		[Restarting ODEX 115	hole with tools] K7			▲ Setting up the rig. Welding the driving shoe to the 1st section. ▲ No drilling.
						6 hrs production

ROCK ANCHOR TEST LOG

Anchor No. LA-11 Batter 45° Supervisors BRAND
 Date 1-20-79 G.S. Elev _____ Operators 1 1/2 1 on air
 Observer C.L. MORGENTHAU Weather WET 35° Laborers 2

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
0	7:00A					Align rig on hole
	9:30					waiting for wood shims for drill
	9:30					cleaning rig / waiting for shims
	10:00					
	10:00					
	11:45					
	11:45					
	12:30P					LUNCH
	12:30					waiting for shims
	2:15					installation of wood shims
	2:30					CARPENERS WORKING
	4:00					waiting for shims
	4:20					CARPENERS COMPLETED (ALMOST)
	4:45					SHIM

ROCK ANCHOR TEST LOG

Anchor No. RA-11 Batter _____ Supervisors _____
 Date 1-20-79 G.S. Elev _____ Operators _____
 Observer L. Anderson Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	4:45					Waiting (?)
0	5:15					Started Reaming (see - Dellins note)
1' 50	6:10			7 1/2" Tri- cone Lopes Bit		
	6:10					TRIED TO BREAK OFF BIT DIDNT COME
	6:35					LEFT PUL FOR SNET CHANGE
	6:35					4 hrs production

ROCK ANCHOR TEST LOG

Anchor No. BA-II Batter _____ Supervisors _____
 Date 1-20/21-79 G.S. Elev _____ Operators _____
 Observer DT Tso Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
0	7:00 P					DT TSO TAKING SAMPLES
1'						INSTRUMENTATION BEARING P WMS
14'9"	7:00 A					NOT AVAILABLE FOR OPERATIONS
						10 hrs prot

ROCK ANCHOR TEST LOG

Anchor No. PA-11 Supervisors _____
 Date 1-22-79 G.S. Elev _____ Operators _____
 Observer R.L. ROBERTS Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
14'9"	7:00					SHIFT CHANGE, FUEL, WATER
	8:00					WAITING FOR NEW WELDING EQUIP - OLD ONE WOULD NOT WORK
	10:30					SETTING 2" CASING & WELDING
	10:30					
	11:45					
	11:45					WORKING
	12:30					
	12:30					WELDING 2" CASING
	2:00					
	2:00					GETTING READY TO DRILL
	2:15					
14'9"	2:15	NO CUSHION REC-DRILLING 14'6"	150 psi	OVER 115	20 / 12 min 1.7 fpm	DRILL 2" CASING
34'9"	2:27					PREPARING 3" CASING SETTING & WELDING
34'9"	2:27					
	4:10					

ROCK ANCHOR TEST LOG

Anchor No. BA11 Supervisors _____
 Date 1-22-77 G.S. Elev _____
 Observer E.L. MORGENTHAU Weather _____
 Batter _____
 Operators _____
 Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
34' 9"	4:40 4:46					Sothwe up to drill 3rd casing
34' 9"	4:46	no casing	150-	ODER	19' 9" / 8 min	Drill 3rd casing
54' 6"	4:54	pre-drilled wire	150	113	2.57 min	PREPARING 2nd CASING LINE UP
58' 6"	4:54 6:35					LEFT FOR SHIFT CHANGE
	6:35 (18:35)					8 1/2 hrs prod

AD-A076 098

WOODWARD-CLYDE CONSULTANTS CHICAGO IL
RESULTS AND INTERPRETATION OF ROCK ANCHOR TEST PROGRAM, EXISTIN--ETC(U)
JUL 79 J PEREZ , R A FASANO


F/G 13/2

DACW43-78-C-0005

NL

UNCLASSIFIED

2 of 3
AD
A076098



ROCK ANCHOR TEST LOG

Anchor No. RA-1-I Supervisors _____
 Date 1/23/79 Operators L. Oiler: 1 Welder: 2
 Observer D.T. ISO Laborers 3

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
54'-6"	19:00					Welding + grinding the 4 th section of casting.
66'-7"	20:12	Gray fine sand.		ODEX 115	35 min 12.1 ft 0.3 ft/min	Preparation for drilling. Drilling started @ 20:42 Finished @ 21:17
	21:17					Hammer was not activated to strike. Very few cuttings came out.
	21:17					Loading the 5 th section and lined up for welding.
	22:08					Welding + grinding the 5 th section.
	23:00					Lunch break.
94'-4"	23:40	Gray fine sand.		ODEX 115	42 min 27.7 ft 0.7 ft/min	Preparation for drilling. Drilled the 5 th section into ground. No hammer driving. Very few cuttings.
	0:22					

ROCK ANCHOR TEST LOG

Anchor No. RAI1 Supervisors _____
 Date 1/22-1/23 Operators _____
 Observer D.T. [Signature] Laborers _____
 Batter _____
 G.S. Elev _____
 Weather _____

B-48

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	0:22 }					▲ Loaded 6th section and lined up for welding.
	1:47 }					▲ welding + grinding the 6th section.
	3:00 }					▲ Coffee break.
	3:40 }					▲ Preparation for drilling.
	4:30 }					
70 1/4'	4:30 }	Grey fine sand.		ODEX 115	70 min 19.7 ft 0.3 ft/min	▲ Drilled the 6th section into ground ▲ Operation was stopped off and on to tighten the loosen connection between flushing head + rearing. ▲ To disconnect the rod and head so that 7th section can be loaded on. Much difficulty was encountered because another connection on the head got disconnected first. always
	5:40 }					
	6:30 }					
						11 hrs.

ROCK ANCHOR TEST LOG

Anchor No. RA-I1 Batter _____ Supervisors _____
 Date 1-23-79 G.S. Elev _____ Operators _____
 Observer R.L. Moberly Weather RAIN CHANGING TO SNOW Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
114'	7:00 A					SHIFT CHANGE, PUBL ETC
	7:30					WELDING 7 th CASING GROUND INSTRUMENTATION ARRANGING TAKEN DURING THIS PERIOD
	11:00					DOWN DUE TO RAIN
	11:35					LUNCH
	11:35					
	12:25					GETTING READY TO DRILL
	1:09					
129 ±	1:09		175	0007 115	9 min 1.777/min	DRILL 15' 15" OF 7 th CASING PREPARING TO DRILL COLLAR MAYBE SHOULD NOT JUNCTION
	1:18					
139"	1:18					SHOVED, DRILLED OUT 7 th CASING TO DEPTH. TRYING TO CHANGE CHANGE PRESS. INSIDE COLLAR
	5:00					REMOVE ROOS OUT OF HOLE
	5:00					
	6:40					
	6:40					LIST FOR THE SUPER CHANGES

11 hrs

ROCK ANCHOR TEST LOG

Anchor No. RA-I1 Supervisors _____
 Date 1-25-79 Operators _____
 Observer R.L. MOBERLY Laborers _____
 Batter _____
 G.S. Elev _____
 Weather CA 10° AM
2:50 PM

B-50

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
133' 0"	7:00 A					
	8:15					SE STRUT & WARM UP
	11:35					PULLING RODS.
	11:35					LUNCH
	12:45					REPAIRING OFF HAMMER & BIT & INSTALL DIFFERENT HAMMER
	1:45					GOING BACK IN HOLE - ABOUT 20' OF RODS. IRONS SECURED TO SENTRY RIBS
	2:45					PULL RIB OFF HOLE ABOVE
	4:30					PULLING UP ABOUT RODS
	5:00					SET IRONS RIG ON HOLE
	6:35				5 1/2 hrs	

2nd SHIFT.

ROCK ANCHOR TEST LOG

Anchor No. RAI 1 Batter _____ Supervisors 1
 Date 1/25 - 1/26/79 G.S. Elev _____ Operators L. Dyer: 1
 Observer D.T. Iso Weather _____ Laborers 3 - Crane Operator: 1

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	19:00 5					▲ Shift change.
	19:30 5					▲ Loading rods + lowering the bit. It went down very smoothly. Stopped at 110 ft for break.
	23:00 5					▲ Lunch break.
	23:00 5					▲ To change the fuel filter. Tried to fix up some trouble of the oil system (see shift report) but failed.
	23:40 5					▲ Rod stopped at ~115 ft and wasn't go down any further. It looked like the rod hit on something.
	4:00 5					▲ Stood by for further decision.
	7:00					○ has good.

ROCK ANCHOR TEST LOG

Anchor No. RA-II Batter _____ Supervisors _____
 Date 1-26-79 G.S. Elev _____ Operators _____
 Observer C.L.MoBERRY Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
133"	7:00					RIG Starts down. NO
	11:35					DELTA
	12:55					LUNCH
	12:35					RIG. MAKE DRAW -
	6:45					NO SPLITTING
						0

2nd SHIFT

ROCK ANCHOR TEST LOG

P. 1 of 3.

Anchor No. RA11

Batter 45°

Supervisors _____

Date 2/1 ~ 2/2

G.S. Elev _____

Operators 1. Over: 1

Observer D. T. JO

Weather ~13° F

Laborers 3 Charlypiper operator: 1

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	19:00					▲ Shift change.
	19:30					▲ Moved shed, generator from DP 101 area to RA test area.
	19:30					▲ Hooked up all the hoists used for rig
	22:20					▲ Crew looked for all the tools necessary for operation.
						▲ Set up end table and prepared for pulling tools.
	22:20					▲ Pulled two sections of rod off the casing
	23:00					▲ Lunch break.
	23:00					▲ Pulled the 3rd + 4th sections off.
	23:40					▲ Wrench used for disconnect rods "sweater" and the adjusting screw got frozen. Laborers brought in torch to thaw out the ice but it got frozen again right away. Crew could not break connection between 5th + 6th sections.
	0:05					
	0:05					
	0:40					

B - 53

P. 2 of 3

ROCK ANCHOR TEST LOG

Anchor No. RA-11 Batter _____ Supervisors _____

Date 2-12-77 G.S. Elev _____ Operators _____

Observer D.T. TSO Weather _____ Laborers _____

B-54

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	0:40 1:00					▲ Crew broke for warm up.
	1:00 2:00					▲ Welder was called in to use the cutting torch to thaw the ice on wrench and heat up the female end of the connector.
						▲ 1:05-1:30 Cherry picker screwed up its cable wrap. >5 min. in getting it straight.
						▲ Bit was out @ 2:00.
	2:00 3:00					▲ Disconnect ODEX bit and changed to an ordinary bit (about hammer)
						▲ Coffee break.
	3:00 3:40					▲ Tested the hammer bit. Air came out from the bit was little. Also the hammers was not working. 2000s experiment bit thought that sand must have plugged inside of the hammer.
	3:40 4:10					▲ Hammer was brought into trailer and took part. Small amount of sand + ice was found hammer inside.
	4:10 5:40					▲ Cleared up the site.

P. 3 Q3

ROCK ANCHOR TEST LOG

Anchor No. RA-12 Batter _____ Supervisors _____

Date 2-12-77 G.S. Elev _____ Operators _____

Observer DYB Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	5:40					▲ Put the parts back into the hammer ▲ Hammer & bit were connected to the rod and tested. Air-blow seemed O.K.
	6:40					
						[Note: Drilling with ODEX 115 discontinued] R7

ROCK ANCHOR TEST LOG

Anchor No. 1RA-11 Batter 45° Supervisors _____
 Date 2-6-79 G.S. Elev _____ Operators _____
 Observer R.L. Moberly Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
0	7:40	—	—	165mm 00ey		Set RIG BACK UP ON HO4
	7:40					Set up; DRILL IN PREVIOUSLY ADVANCED HOLE
	11:45					LUNCH
	11:45					
	12:30				—	DRILL & WELD CASING IN PREVIOUSLY ADVANCED HOLE
70'±	6:45					11 hrs

ROCK ANCHOR TEST LOG

Anchor No. RA-11 Batter _____ Supervisors _____
 Date 2-7-79 G.S. Elev _____ Operators _____
 Observer R.L. NEBBEL Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psl	Excavation Tools	Excavation Time	Remarks
70' ±	7:00 A			165 mm 007		Shot charger start up etc
	7:30					welding 5th casing
	10:00					waiting for welding steel to be done
to 95' ±	11:00 11:15 ±				15 min 1.7 ft/min in predicted	Drilling 4th casing (in previously advanced hole)
	11:15					Close 5th casing
	11:45					check
	11:45					welding 5th casing
	12:30					
	12:30					
	5:45					
to 105'	6:45 6:00 6:45			10 hrs		Drilling 5th casing (in previously advanced hole) getting next casing prepared

ROCK ANCHOR TEST LOG

Anchor No. RAI1 Supervisors _____
 Date 2/7 ~ 2/8/79 Operators _____
 Observer D.T. Iso Laborers _____
 Batter _____
 G.S. Elev _____
 Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
105'	19:15 22:05					Welding & grinding the 6th section.
125'	22:05 23:20	Grey fine to med. SAND.			75 min 20 ft 0.3 ft/min in pre-drilled sand	Preparation for drilling. 22:25 discharge head bleed off. The laborers had to use hammer to keep on punching on top of the head so that it would follow the casing. IT REDUCED THE OPERATION DRAMATICALLY. Lunch break.
125'	23:30 0:10 0:10 1:30					Some cracks found on top of the head caused by hammer punching. Welder filled these cracks and put another piece of steel to reinforce that area.
	1:50 3:50					Loaded the 7th section. Welded & grinded the 7th section.
135'	3:50 6:30					Preparation for drilling. Drilling started at 4:05. Head was blown off right away.

B, 5, 00

ROCK ANCHOR TEST LOG

Anchor No. RAI1 Batter _____ Supervisors _____

Date 2/3-2/6/37 G.S. Elev _____ Operators _____

Observer D T TSO Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
135	3:50 6:30					<p>▲ Crew spent about 20 mins to work on the head but failed. Then they decided to hold the heads by cable and look the other way on a shackle. After that was done and drilling resumed, the shackle broke. (~ 6:10).</p> <p>▲ It was welded to fix it. Crew knocked off at 6:30.</p>
						4 1/2 hrs

ROCK ANCHOR TEST LOG

Anchor No. LA-11 Batter _____ Supervisors _____
 Date 2-8-79 G.S. Elev _____ Operators _____
 Observer R. McGeely Weather Snow 12° Laborers _____

B-60

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
15'±	7:00 A 8:30					Repair Hole
to 141'	8:30 9:15	gray, med to coarse sand w/ some fine to med. gravel		ODEX 165	45 min 6 ft 0.1 ft/min	Drill remainder of 6" casing
	9:15 11:45					Setting & welding 7th casing
	11:45 12:30					Lucy
	12:30 P 1:30					welding 7th casing
	4:30 5:30					Shove out hole & set up to drill
to 106'	5:30 6:00	gray, fine to coarse sand w/ some gravel		165 ODD	30 min 25 ft 0.8 ft/min	DRILLING
	6:00 6:00					preparation of 8th casing

11 hrs

ROCK ANCHOR TEST LOG

Anchor No. RAI1 Batter _____ Supervisors _____
 Date 2/8 ~ 2/9/79 G.S. Elev _____ Operators _____
 Observer D.T. ISO Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
166'	19:00 19:40					Shift change.
	21:00 22:40					Welding + grinding 5th section.
↳ 176'	0:10 1:30	Grey fine to coarse SAND, graded w/ fine to med. gravel. Limestone.		ODEX 165	80 min 10 ft includes 2 ft weathered 3 ft sound rock	Drilling started at 0:10. While casing had ~20.0 ft stick-up, the flushing water turned clearer than before. Cutting mostly fine to med. gravel, graded w/ fine to coarse sand. There were some limestone chips but due to the mixed med. size gravels, it was not sured that the bit hit the bedrock. The operator said it seemed to be in bedrock now. It drilled another 3.0 ft and could still catch gravel + sand w/ a bucket from the casing. By next time drilling seemed to be very hard. I had the operator drilled another 2' to pit the casing.
top of rock 173'						

ROCK ANCHOR TEST LOG

Anchor No. RA11 Supervisors _____
 Date 2/8-2/1/38 G.S. Elev _____
 Observer D.T. Ho Weather _____
 Operators _____
 Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	1:30					After casting was set into bedrock , ICAS superintendent told me they would pull the last section of rod up and shut off the operation because of the extremely cold weather. (-5° F. Wind chill was -30 F.) Crew knocked off at 1:45.
	1:45					
						6 hrs

ROCK ANCHOR TEST LOG

Anchor No. RA-12 Batter 45° Supervisors _____
 Date 2-13-77 G.S. Elev 422 Operators _____
 Observer L. J. SETHS # _____ Weather _____
 Laborers _____

B-63

Depth ft	Time	Description of Material	Air Pressure psl	Excavation Tools	Excavation Time	Remarks
0	1900					SMART CHANGE FUEL
	1930					etc
	1930					set up on hole location
	0285					check w/ cover /
	0285					inner - 2445 ± 0030 ±
0.0	0285			TRI-CONE	25 min	PRE-DRILLING
1	0300			ROLLER BIT		(76" RE-CONC)
20 ±	0300			& AIR		COFFEE BREAK
	0330					
20 ±	0330				40 min	PRE-DRILLING
42 ±	0410					Pull Rods & Bit
	0410					CLEAN AREA
	0530					
	0530					
	0645					

* Log Planned by R. Moberly from ONLY Field Report of L. J. SETHS

ROCK ANCHOR TEST LOG

Anchor No. RA-I-2 Batter 45° Supervisors BRAIN MAHAR
 Date 2/14/79 G.S. Elev ~ 422 Operators 2, 101 & R
 Observer R. G. Weather Partly Cloudy ~ 50° Laborers 3

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
0-42 ft	0:00	Brown to gray silty clay 1 1/2 - 2 1/2 ft	170	Tricone	See 9526 report 2/14	Drilled by 9" Tricone bit Air was used as a drilling medium.
0-17 ft	0:00	8" dia 2 1/2" gray fine to medium sand	120	Tricone	10 MINS	
17-24 ft	11:30	Mixture of sand & silt	120 to 150 and 200	Tricone	15 MINS	R 44 ft. The air pressure is 300 psi.
17-24 ft	17:15					* Test time started in holding the pipe
40'	11:35					

ROCK ANCHOR TEST LOG

Anchor No. RA-11 Supervisors _____
 Date 2-14/68-79 Operators _____
 Observer L. ISETS Laborers _____
 Batter _____
 G.S. Elev _____
 Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
42'	7:00 AM 11:45					Measurements to surface and
	11:45 12:30					cover
	12:30 3:30 AM					Measurements to surface and
	3:30 3:45					show wire
to 146'	3:45 5:00 PM		120 ±	ODS 165 mm	50 minutes	Re-drill 3rd casing in pre-drilled hole
	5:00 5:45					show casing
	5:45 7:00					clean casing from time of T&G to 43

B-66

ROCK ANCHOR TEST LOG

Anchor No. PA-22 Batter _____ Supervisors _____
 Date 2-15-79 G.S. Elev _____ Operators _____
 Observer L.G. Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
46'	7:00 ' 11:45					modifications to cuttings B.N.
	11:45 ' 12:30					lunch
	12:30 ' 4:30 ²					newing 58 engine
	4:30 ' 6:45					modifications to cuttings B.N.

ROCK ANCHOR TEST LOG

Anchor No. RA-12 Supervisors _____
 Date 2-18/1977 Operators _____
 Observer L. S. S. 1975 Weather _____
 Batter _____
 G.S. Elev _____
 Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
46'	1900					MEASUREMENTS TO CURTAINS
	1905					AIR
	1945					LOW
	0030					MEASUREMENTS TO CURTAINS
	0030					AIR
	0330					BLOWING OUT.
	0345					
46'	0345	cont. w. fine	120 -	0DEX	25 min	DRILLING 3' @ 200 RPM;
1'	0410	CEMENT SAND	250	16MM	0.5 ft/min	(PARTIALLY)
58'	0410	5MM W/AC. FINE & MED. SAND				REPAIRS "
	0415					
58'	0415	"			10 min	DRILLING 3' @ 200 RPM
63'	0485				0.5 ft/min	(PARTIALLY)
	0425					REPAIRS TO CURTAIN HEAD
	0445					

ROCK ANCHOR TEST LOG

Anchor No. RA-12 Supervisors _____
 Date 2-16-79 Operators _____
 Observer R. P. Laborers _____
 Batter _____
 G.S. Elev _____
 Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
71'	0930 1145					WENT CUTTING & WELD CASING (25) (34" dia)
	1145 12:30					CURRY
71'	12:50 2:45					PROBLEMS TO EQUIP TO WENT CUTTING, BIN & CLEANING AIR HOSE (NO PRODUCTION)

ROCK ANCHOR TEST LOG

Anchor No. RA-32 Batter _____ Supervisors _____
 Date 2-16/1979 G.S. Elev _____ Operators _____
 Observer L. Isaacs Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
71'	7:00 9:30					blowing material to clean out hole.
	9:45					weighing material (225#)
	9:45 10:30					hearing up cuttings Bin.
	10:50 11:30					lunch
	11:30 11:45					hearing up cuttings Bin.
	11:45 2:45A					more dust - cleaning & blowing.
	2:45 3:35					preparation for drilling
71' 75'	3:35 3:45		120 - 250	00ex 165	10 min 0.4 ft/min	drilling 4" casing (partially)

ROCK ANCHOR TEST LOG

Anchor No. RA-12 Batter _____ Supervisors _____
 Date 2-14/77 G.S. Elev _____ Operators _____
 Observer L.I. Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
75 ±	3:45A 4:30					Remains to continue next
75 ±	4:30 5:30A		120- 250	004 165 mm	60 min 0.3 ft/min	Drilling + 3 casing (probably)
92 ±	5:30 6:45					cutting bit blew its bit 9000 ft cutting went on GROUND LOW AIR FLOW

ROCK ANCHOR TEST LOG

Anchor No. RA-IR Supervisors _____
 Date 2-17-79 Operators _____
 Observer McMURRY / R. G. L.I. Weather Cold

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
92 1/2	0700					weighing cutting spalls out of bin C 92. (see A.I.C. drawing)
	1145					check drawing RA Form over for R. G. complete drawing of drawing 4th casing
96	12:30					preparation of welds 5th casing
	2:45					LI ROE PREP FOR RD
	5:15					DRILLING 5th casing (a 5500-6000#)
96	5:15			004 / 165 mm	120 min	
121	6:45				0.2 ft/min	
	6:45					SHIFT CHANGE

ROCK ANCHOR TEST LOG

Anchor No. RA-12 Supervisors _____
 Date 2-17-87 Operators _____
 Observer Lee J. Hoff Laborers _____
 Batter _____
 G.S. Elev _____
 Weather _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
121'	2:45 P					Blowing w/ low air pressure during shift change
	7:15					Preparation & wear out of casing
	12:00 A					Preparation for drilling
	12:50					
	1:40					
121' + 146'	1:40		125 - 250	ODD 165	20 min 1.25 ft/min	Drilling of casing
	2:00					Blowing (low air)
	2:00					wear cuttings.
	2:45					
	3:15					
	3:45					BREAK
	3:45					clean up.
	5:00					

SHEET 42

ROCK ANCHOR TEST LOG

morning Shift

Supervisors BRAIN MAHAR
 Operators 2 1 WELDER
 Laborers 4

Batter 45°
 G.S. Elev ~ 422
 Weather ~ 35°

Anchor No. RA.I.2
 Date 2/19/79
 Observer R.G.

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
145-10	07:00 to 11:30	N/A	N/A	N/A	N/A	loading + welding 1 grinding 7 1/2 segment 7.25' long
"	11:30 to 12:00	N/A	N/A	N/A	N/A	X-ray for the 7th section canopy level taken
"	12:00 to 12:30	N/A	N/A	N/A	N/A	Lunch
"	12:30 to 14:05	N/A	N/A	N/A	N/A	Removing wooden chackles and modifying the cuttings Bin (A trapdoor) Bin is being mod by connecting the there to the Bin the Bin was covered by plywood sheets
"						
"						
"						

SHEET 2 of 2

ROCK ANCHOR TEST LOG

Anchor No. RA I-2 Supervisors BRAIN, MAHAR
 Date 2/19/79 Operators 2, IWELOETZ
 Observer R.P. Laborers 4
 Batter 45°
 G.S. Elev ~ 422
 Weather ~ 35°

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
145-10"	16:05	Gray fine to medium SAND to calc. det. some fine gravel	120	ODEX BIT (160") + HAMMER	16 MINS	Remaining time 14 MINS is for flushing the cutting
166-8"	16:35		210		1:35 min	Air pressure 120 PSI for flushing. The cutting 225 PSI for drilling + hammering operation
	16:05	N/A	N/A	N/A	N/A	Installation of 8th segment of casing in progress
	16:00					
	19					

146
1
167

1990
2/9

ROCK ANCHOR TEST LOG

Anchor No. RA-12 Batter _____ Supervisors _____
 Date 2-19-80-79 G.S. Elev _____ Operators _____
 Observer R. Esch Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
166.5	7:00					REMOVE BIT CASING
	11:45					WAITING OUTSIDE
	5:45					LUNCH
	12:30					PREPARATION OF CASING & PREP TO DRILL.
	1:15					ATTEMPT TO GET AIR THROUGH THROUGH EYES.
	4:55					DRILLING PARTIAL BIT CASING
166.8	5:05	SAND & GRAVEL	125	ODD	15 min	
176.9	5:20		250	165	0.777/min	
176.9	5:20	1.0 K22 - 116.7		105	20 min	DRILLING ROCK
179.0	5:40	LIMESTONE		165		
179.0	5:40					CLEAN OUT CUTTING IN...
179.0	5:45					Help
179.0	6:45					REMOVING CUTTINGS
	6:45					

ROCK ANCHOR TEST LOG

Anchor No. RA-E-2 Batter _____ Supervisors _____
 Date 2-20-79 G.S. Elev _____ Operators _____
 Observer R. MESSERLY Weather MILD - AM RAIN - 1:00 - 3:00 AM Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
179.0'	7:00A					SMF CHANGE, FUEL OK
	7:30					REMOVING EXCESS ROOS & CASING
	7:30					
	8:45					PULLING CAS, HAMMER & BIT
	11:45					
	11:45					EMPTY
	18:30P					ATTEMPTING TO DISCONNECT A.F. DRONE WAREHEN
	1A:30					WAITING FOR SUBMERGENCE - CASING DRAINING AREA UNDER WATER
	1:30					SOME BACK DOWN HOLE
	1:45					
	1:45					
	5:14	Limestone	125 -	6" DRILL	27 min	DRILLING BACK STREET
179.0'			250	BACK BIT	20'	
199.0'	5:57			4" DRILL	0.7/min	10 min. DRILL CHARTER IN MIDDLE

ROCK ANCHOR TEST LOG

Anchor No. RE-1 Batter 457 Supervisors Rick Bowman
 Date 2-22-23-79 G.S. Elev 422 ± Operators R. L. Clark
 Observer L.I. RO Weather Light Showers To Heavy Rain - Intense Fog, approx 35° Laborers 3

Depth ft	Time	Description of Material	Air Pressure psl	Excavation Tools	Excavation Time	Remarks
0'0" To 17'2" SHRT	day	see day Report	"	"	"	see day Report
17'2" To 32'0" 015hr	TO	see day Report	42.5 TO 42.5	ODEX BIT	30 sec	This area to 32'0" was predilled we are setting casing to this depth now.
32'0" To 45'11" 050hr	TO	Light Gray Fine SAND w/ Trace BHT SP	42.5 TO 42.5	ODEX BIT	3 min 4.6 ft/min	went very smooth, very good control. BHTL has grouting effect to it (slightly)
45'11" To 78'5" 060 TO 0635	TO	"	"	"	4 min 6.4 ft/min	went very smooth.

casing Drive Predilled

* Air Pressure Flushing * Air Pressure Drilling * Air Pressure Flushing

ROCK ANCHOR TEST LOG

Anchor No. RE-1 Batter WCC Supervisors 1
 Date 2-24-79 G.S. Elev _____ Operators 3
 Observer J. Kerr Weather Clear and cool Laborers 4

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
145'0"	08:13 to 08:20 08:13-44	light brown, wet mud sand with pieces of S. King and gravel to some extent	110 to A30	ODEX 165	10 min 1.4 ft/min	Trouble getting flow started
148'0"	14:07 to 14:19	light brown, wet mud sand with some S. King and some fine gravel.	110 to A30	ODEX 165	12 min 1.9 ft/min	Noticeable change in material.

ROCK ANCHOR TEST LOG

Anchor No. RE-1 Batter _____ Supervisors _____
 Date 2-26-79 G.S. Elev _____ Operators _____
 Observer RL. MOSELEY Weather 20° AM 35° PM Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
176'8"	0700	-	-	-	-	SMALL CHANGE, FUEL LEAK THRU OUT ROOST IN COMPRESSOR
	0800	-	-	-	-	LOWER ROOS (W/ROCK BIT) INTO HOLE
	0930	-	-	-	-	WAITING FOR CHEERY PICKER TO COME, NEEDED TO ADD ROOS
	1045	-	-	-	-	ADD DRILL ROOS & REPAIR TO DRILL BIT ONLY WENT TO 192'9"
	1125	-	-	-	-	REPAIR HOSE
	1145	-	-	-	-	REPAIR HOSE
	1245	-	-	-	-	LUNCH
	1313	-	-	-	-	REPAIR HOSE
to 182'4"	1313 1327	DRILL, 6 NEW, COOKS W/ OCCASIONAL CIMENTATION	120 - 250	6" ROCK BIT	14 min 14 min	DRILLING ROCK SOCKET

ROCK ANCHOR TEST LOG

Anchor No. RE-1 Batter _____ Supervisors _____
 Date 2-26-79 G.S. Elev _____ Operators _____
 Observer R.L. MOBBLEY Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
182'	1327					
1354	1354					
to 194 1/2'	1354 1418	Limestone	125- 250	6" over Roc bit	24 min	STAND AT WHILE DISCUSSING why so much sand / gravel in hole. After Ross up 10' of Sand DRILLER CAME BACK IN TO 1737
1418	1418					DRILLING
1443	1443					BLOWING, CLEANING / ADDING DRILL ROO.
to 201	1443 1508	Limestone	125- 250	"	25 min	DRILLING
1508	1508					
1540	1540					WATER COMING OUT FROM INCLINOMETER - DISCUSSION CONCERNING WHY.
to 207' 0"	1540 1558	Limestone	"	"	18 min	DRILLING
1558	1558					PULLING ROO
1835	1835					MEASURED Hole After Ross Pull 2 1/2' VICK
1835	1835					LEFT PIC FOR SMIT CAMERA

ROCK ANCHOR TEST LOG

Anchor No. AE-1 Batter _____ Supervisors _____
 Date 2-27-79 G.S. Elev _____ Operators _____
 Observer R.L. Moberly Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
207'8"	0730					START CHANGE, FUEL up
	0730					Attempts to Remove Bit
	1135					Curry
	1135					MIXING grout
	1230					
	1300					
	1300					GRouting - 4275 ² GAL. GROUT Pumped under flow with Water out top of hole
	1500					
	1500					Adjust casing w/ pressure GRouting Pressure
	1500					

W-85

ROCK ANCHOR TEST LOG

Anchor No. RE-2 Batter 45° Supervisors _____
 Date 2-28-79 G.S. Elev _____ Operators _____
 Observer R. L. Moseley Weather 20-35° of mist Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
0	0700 1100					STAND BY WHILE G.W.C. TOOK INDIATOR READINGS IN RE-1
0 1 40	1100 1145	CLAY	120	7/8" REI- CORE BIT & AIR	45 ² min	PRE DRILLING IN CLAY RIG IS NOT LINED UP CORRECTLY
	1230 1300					PULL ROOS & AIR SET UP RIG '20 CORRECTLY' ON HOLE
	1400 1530		120	7/8" REI- CORE ROLLER BIT		RE-PRE-DRILL SET & LOWERED 15L CASING
	1625 1845					PREPARATION & WELDING AIR CASING SHIFT CHANGE

Production Log 2115

Sheet 272

ROCK ANCHOR TEST LOG

Anchor No. RE-2 Supervisors RICK BOREMAN
 Date 2/20/3/1/79 Operators 2 IDLER
 Observer R. G. Laborers 3
 Batter 45°
 G.S. Elev 4221
 Weather Showers 38°

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
20'3" To 45'-1"	2:05 To 2:25	* Grayish clay (C) T ₁ ~ 35 ft. ill. From 35' - 45' ill. Gray to brown fine to medium sand (S), (M), trace salt (SP)	120 ** 220 **	ODEX BIT	~4 MIN *** 6.3 ft/min	* Per drilled depth to ~40 ft *** remaining time straightening the hole, and injection during drilling operation → wetting 3rd segment 206" long
N/A	2:25 To 2:10		N/A	N/A	N/A	Easy + smooth drilling Very low amount of water (fine and as compared to water @ a greater depth
45'-1" To 70'-2"	02:10 To 02:30	Gray fine to medium sand, trace salt (SP)	120 ** 220 **	ODEX BIT	~3 MIN 8.4 ft/min	Welding + grouting 4" section + casing 28' long
70'-2" To 70'-0"	02:30 To 7:00					Productive time 126s

3/1/79

** 120 to flush air cutting ** 220 for hammering mechanism

ROCK ANCHOR TEST LOG

Anchor No. RE-2 Batter _____ Supervisors _____
 Date 3-1-79 G.S. Elev _____ Operators _____
 Observer R. M. B. B. B. Weather 35-40° mild, cloudy Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
70'2"	0700 0730					STAFF CUTTINGS, FUEL etc
	0730 0758					Preparation for drills
	0805					TURNED AIR ON - CUTTINGS (ARE) STRUCK COMM. & OBOS
95'4"	0805 0810	GRM, FINE-MED SAND w/ trace of gravel	120 - 220	165 mm ODEX	5 min 5.0 ft/min	DRILLING AIR CASING
	0810 0812					Blowing
	0812 0845					WEIGHING CUTTINGS
	0845 1000					CHEEY PICKER sent to pile DRIVING AREA - DRILLING OPERATIONS finished.
	1000 1030					WEIGHING CUTTINGS

ROCK ANCHOR TEST LOG

B-90

Anchor No. RE-2 Batter _____ Supervisors _____
 Date 3-1-77 G.S. Elev _____ Operators _____
 Observer _____ Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
1030						
95'4"	1030 1145					PREP. & WELDING 575 CASING
	1145 1230					CURRY
	1230 1300					WELDING 575 CASING
	1300 1400					WAITING FOR TESTING LAB TO X-RAY WELD
	1400 1430					X-RAY 575 WELD
	1438 1454					Blowing AIR - NO RETURN UNTIL 1454
95'4"	1454 102 I	BRUCISM GRAY, FINE SAND W/, SOME SILT (P-2M)	120 220	165mm O DRY	3 min 22 ft/min	DRILLING 575 CASING
	1457 1510					REPAIR DRILLING HEAD net bottom loss = 100*

ROCK ANCHOR TEST LOG

Anchor No. RE-2 Batter _____ Supervisors _____
 Date 3-7-79 G.S. Elev _____ Operators _____
 Observer _____ Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
102 ±	1510 1525					TURNOED ON AIR. NO RETURN UNTIL 1525
112 ±	1525 1529	FINE, GREENISH GRAY SANDY CLAY			4 min 2.5 ft/min	DRILLING 5 TH CASING
	1527 1558					REPAIR DRILL HEAD EST. CUTTING COST = 75 ± #
	1558 1740					TURNOED ON AIR - NO RETURN UNTIL 1710. MAN TO PUMP HOLE IN CASING & FILL W/ WATER
119 ±	1740 1743				3 min 2.5 ft/min	DRILLING REMAINS PORTION OF 5 TH CASING
	1775 1755					BLOWING
	1755 1845					WEIGHING & MEASURING CUTTINGS
						Productive time 6 hrs

1 of 2

ROCK ANCHOR TEST LOG

Anchor No. 21-2 Batter 45°
 Date 2-2-79 G.S. Elev _____
 Observer J. V. [unclear] Weather Success and [unclear]
 WCC Supervisors 1
 Drillers 1
 Operators 2
 Welders 1
 Laborers 3

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	07:00 to 11:30					See 2 Moberly reports
	11:30 to 12:30					lunch
	12:30 to 13:15					Order for pit
164'-6" to 165'-0"	13:17 to 13:21		110 230	Odex 165		Drilling
↓	13:21 to 14:15					Fixing discharge head
176'-3" to 176'-7"	14:25 to 14:27		110 230	Odex 165	6 min 1.1 ft/min	Drilling until rod struck
	14:45					rod broke 5' and dropped to 15' out 176' 3"
176'-3" to 181'-3"	15:08 to 15:22	limestone	300	Odex 165	14 min for 5 ft	Drilling rock socket

B-93

ROCK ANCHOR TEST LOG

2050

Anchor No. 9E-2 Batter _____ Supervisors _____

Date 3-2-79 G.S. Elev _____ Operators _____

Observer J. V. ... Weather _____ Laborers _____

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
	16:22 to 15:48					Flushing
	15:48 to 15:30					Grading down road
						productive time 4 1/2 hrs

ROCK ANCHOR TEST LOG

SHIFT #2

Anchor No. RE-2 Batter ~45° Supervisors RICK BOPEMAN
 Date 3/13/79 G.S. Elev 422T Operators 2 OPER, IDLER
 Observer R.B. Weather Partly cloudy ~35° Laborers 3

Depth ft	Time	Description of Material	Air Pressure psi	Excavation Tools	Excavation Time	Remarks
119'-6"	19:00 7/6 0001	N/A	N/A	N/A	N/A	Welding and grinding 6th segment of casing and loading unloading shaft, removing material from hole and wiring line
119'-6" to 194'-6"	0001 to 0110	Gray fine to medium sand, trace of gravel (see log)	120 230	ODEX BIT	9 MINS 2.8 ft/min	removing line spent in strengthening the hole
3	0110 to 0505	N/A	N/A	N/A	N/A	weigh cuttings from 119'-6" to 144'-6" and loading, installing
149'-6" to 169'-6"	0545 to 0625	Gray fine to coarse sand, trace of gravel to some fine gravel SP	120 230	ODEX BIT	12 MINS 2.1 ft/min	Welding + grinding 7th segment of casing (2.34 m length) T99 + 6x800th drilling, lots of water discharge into bin, during the first 10 ft drilling
					productive time 10 1/2 hrs	Wash sand delivery shooting out from D-2 ~15 ft high also check

* Air pressure for flushing cuttings * * * Air pressure for... * * *

3/2

PHASE IV REPORT

VOLUME VA

**RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM**

APPENDIX C

GROUND INSTRUMENTATION DATA SHEETS

TABLE OF CONTENTS

Page C-1 through Page C-11	Surface Reference Points, RA-R1 to RA-R36
Page C-12 through Page C-15	Borros Points, RA-H1 to RA-H13
Page C-16 through Page C-29	Sondex, RA-3D1 to RA-3D3



Woodward-Clyde Consultants
 Consulting Engineers
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Surface Reference Points

Rock Anchor Test

p. 1A of 4

Elevation & Change (Ft)

Date	start RA-I				Initial	28 Dec '78		
	11 Oct 78	20 Oct 78	21 Oct 78	26 Oct 78		60ft	80ft	100ft
Time				08.00	Depth			
No.								
RA-P1	420.523	420.518			420.520	420.495		420.488
	0.000	-0.005				-0.025		-0.068
								-0.032
R2		420.702	420.709	420.703	420.705	420.679		420.668
		0.000	+0.005	0.000		-0.026		-0.037
R3	420.642	420.638			420.640	420.601		420.532
	0.000	-0.005				-0.039		-0.049
R4	420.298	420.293			420.296	420.273		420.206
	0.000	-0.005				-0.023		-0.032
P5	420.392	420.388			420.390	420.367		420.359
		-0.005				-0.023		-0.031
R6		420.408	420.408	420.408	420.408	420.383		420.374
		0.000	0.000	0.000		-0.025		-0.034
P7	420.628	420.628		420.628	420.628	420.589		420.577
	0.000	-0.010		-0.010		-0.039		-0.051
P8	420.878	420.873			420.876	420.833		420.823
	0.000	-0.005				-0.043		-0.053
P9	420.563	420.558			420.560	420.532	420.53	420.506
	0.000	-0.005				-0.028	-0.03	-0.054
R10		420.678	420.683	420.679	420.680	420.647	420.64	420.634
		0.000	+0.005	0.000		-0.033	-0.04	-0.046
P11	420.778	420.773			420.776	420.739	420.73	420.715
	0.000	-0.005				-0.042	-0.05	-0.061
P12	420.348	420.343			420.346	420.320		420.310
	0.000	-0.005				-0.026		-0.036
P13	421.083	421.073		421.068	421.070	421.033		421.018
	0.000	-0.010		-0.015		-0.037		-0.052



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Surface Reference Points

Rock Anchor Test

P. 1B of 4

Elevation & Change (Ft)

Date	start RA-T1				Initial	18 Dec 78				19 Dec 78		20 Dec 78		21 Dec 78	
	11 Oct 78	20 Oct 78	21 Oct 78	26 Oct 78		6ft	8ft	10ft	12ft	14ft	16ft	18ft	20ft	22ft	24ft
Time															
No															
RA-R14	420.523	420.513			420.518	420.482			420.47	420.425					
	0.000	-0.010				-0.035			-0.05	-0.050					
R15		420.693	420.688	420.698	420.683	420.647			420.64	420.625					
		0.000	+0.005	-0.005		-0.036			-0.04	-0.050					
R16	420.823	420.813		420.808	420.810	420.768			420.76	420.754					
	0.000	-0.010		-0.015		-0.042			-0.05	-0.056					
R17		420.623	420.628	420.623	420.628	420.582	420.582	420.57	420.561						
		0.000	-0.005	-0.010		-0.034	-0.034	-0.06	-0.067						
R18	420.498	420.493			420.496	420.456	420.458		420.442						
	0.000	-0.005				-0.040	-0.038		-0.054						
R19	420.453	420.443			420.448	420.404	420.404	420.40	420.393						
	0.000	-0.010				-0.044	-0.044	-0.05	-0.065						
R20	420.528	420.518		420.508	420.513	420.470	420.470	420.46	420.446						
	0.000	-0.010		-0.020		-0.043	-0.043	-0.05	-0.067						
R21	421.698	420.688			421.693	420.638	420.638	420.62	420.617						
	0.000	-0.010				-0.055	-0.055	-0.07	-0.076						
R22	421.128	421.113		421.113	421.113	421.080	421.084		421.064						
	0.000	-0.010		-0.010		-0.033	-0.033		0.049						
R23		420.473	420.473		420.473	420.437	420.432		420.412						
		0.000	0.000			-0.040	-0.041		-0.061						
R24	420.398	420.473	420.388	420.383	420.386	420.348	420.350		420.330						
	0.000	+0.075	-0.010	-0.015		-0.038	-0.036		-0.052						
R25	420.443	420.513	420.433	420.428	420.430	420.374	420.372		420.374						
	0.000	+0.070	-0.010	-0.015		-0.056	-0.038		-0.056						
R26	420.748	420.808	420.738	420.738	420.738	420.702	420.703		420.683						
	0.000	+0.060	-0.010	-0.010		-0.036	-0.035		-0.055						



Woodward-Clyde Consultants

Consulting Engineers
Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Surface Reference Points

Rock Anchor Test

p. 1C of 4

Elevation & Change (Ft)

Date	start RA-I				Initial	28 Dec 78			15 Jan 79
	11 Oct 78	20 Oct 78	21 Oct 78	26 Oct 78		Depth	60ft	80ft	
RA-R27	420.423	420.353	420.358	420.353	420.354				420.300
	0.000	-0.110	-0.105	-0.110					-0.050
R28		420.423	420.468		420.466	420.425	420.428		420.410
		0.000	+0.005			-0.041	-0.038		-0.056
R29	420.973	420.923	420.928	420.933	420.928	420.908	420.887		420.899
	0.000	-0.050	-0.045	-0.040		-0.020	-0.041		-0.029
R30	420.418	420.518	420.408	420.408	420.408	420.382	420.384		420.372
	0.000	+0.100	-0.010	-0.010		-0.026	-0.024		-0.035
R31	420.468	420.453	420.453	420.453	420.453	420.417	420.421	420.41	420.402
	0.000	-0.015	-0.015	-0.015		-0.036	-0.032	-0.04	-0.047
R32	420.748	420.728	420.743		420.746	420.710	420.714	420.70	420.701
	0.000	-0.020	-0.005			-0.036	-0.032	-0.04	-0.045
R33	420.563	420.553	420.553		420.553	420.515			420.516
	0.000	-0.010	0.010			-0.038			-0.037
R34	420.803	420.798	420.803		420.801	420.763			-
	0.000	-0.005	0.000			-0.038			
R35	420.408	420.543	420.403	420.398	420.403				420.390
	0.000	+0.135	-0.005	-0.010					-0.013
R36	420.713	420.678	420.683	420.678	420.680	420.651			-
	0.000	-0.035	-0.030	-0.025		-0.029			



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

GROUND INSTRUMENTATION (Surface Ref Pts)

ROCK ANCHOR TEST

P. 2A of 4

Elevation & Change (Ft)

DATE	Initial	complete		start		16 Feb 79	17 Feb 79	17 Feb 79	18 Feb 79
		RA-I	RA-II	RA-I	RA-II				
		23 JAN 79	4 FEB 79	8 Feb 79	14 Feb 79	15 Feb 79			
DEPTH		114 ft.	14 ft.	166 ft	46 ft	71 ft.			
No.							RAI2	RAI2	RAI2
R-1	420.520			420.388					
				-0.132					
R-2	420.705			420.664					
				-0.041					
R-3	420.640			420.585					
				-0.055					
R-4	420.296								
R-5	420.390		420.367	420.348					419.959
			-0.023	-0.042					-0.431
R-6	420.408		420.373						
			-0.035						
R-7	420.628		420.572	420.567					
			-0.056	-0.061					
R-8	420.876								
R-9	420.560	420.527	420.920						
		-0.033	0.360?						
R-10	420.680	420.635	420.633						
		-0.045	-0.047						
R-11	420.776	420.722							
		-0.054							
R-12	420.346	420.393							
		+0.047							
R-13	421.070	420.016						420.973	
		-0.054						-0.097	



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

GROUND INSTRUMENTATION (Surface Ref Pts)

ROCK ANCHOR TEST

P. 2B of 4

Elevation & Change (ft)

complete start
 RA-I RA-II

DATE	Initial	13 JAN 79	4 FEB 79	8 FEB 79	14 FEB 79	15 FEB 79	16 FEB 79	17 FEB 79	17 FEB 79
DEPTH		114 ft.	140 ft	166 ft	46 ft	71 ft	check	100 ft	125 ft
No									
RA-R14	420.518	420.468							
		-0.050							
R15	420.693	420.632							
		-0.061							
R16	420.810	420.750							
		-0.060							
R17	420.628	420.559				420.502			
		-0.069				-0.126			
R18	420.496	420.440				420.401	420.403	420.399	420.398
		-0.056				-0.095	-0.073	-0.097	-0.098
R19	420.448	420.376				420.325			
		-0.072				-0.123			
R20	420.513	420.439				420.337			
		-0.074				-0.176			
R21	421.693	420.610				420.524			
		-0.083				-0.139			
R22	421.113	421.059				421.020			421.018
		-0.054				-0.083			-0.095
R23	420.473	420.401			420.360	420.299	420.350		
		-0.072			-0.113	-0.124	-0.125		
R24	420.386	420.326				420.294			
		-0.060				-0.092			
R25	420.430	420.365			420.337	420.324			
		-0.065			-0.002	-0.106			
R26	420.758	420.678			420.662	420.653			
		-0.080			-0.096	-0.085			

C-7



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

GROUND INSTRUMENTATION - (Surface Ref. Pts)

Rock Anchor Test

p. 3A of 4

Elevation & Change (Ft)

Date	Initial	complete	start						complete
		RA-12	RE-1	RA-12	RE-1	RE-1	RE-1	RE-1	RE-1
		19 Feb 79	22 Feb 79	23 Feb 79	24 Feb 79	25 Feb 79	28 Feb 79	29 Feb 79	28 Feb 79
Depth		166 ft	2 ft	45 ft	26 ft		120 ft	150	176
No.		RA12		RE1	RE1				RE1
RA-R1	420.820								420.462
									- 0.058
R2	420.705								421.032
									+ 0.327
R3	420.640								420.557
									- 0.083
R4	420.296								420.219
									- 0.077
R5	420.390	420.336							420.308
		- 0.054							- 0.082
R6	420.408	420.306							420.294
		- 0.102							- 0.112
R7	420.628								420.511
									- 0.117
R8	420.876	420.772							
		- 0.104							
R9	420.560	420.458				420.442		420.442	420.431
		- 0.102				- .118			- 0.129
R10	420.680	420.567				420.555		420.555	420.542
		- 0.113				- .125			- 0.138
R11	420.776	420.672				420.651		420.651	420.641
		- 0.104				- .125			- 0.135
R-12	420.346						420.235		420.226
									- 0.120
R-13	421.070						420.941		



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation Surface Ref Pts.
 Rock Anchor TEST p. 4A of 4
 Elevation & Change (Ft)

Date	Initial	start RE-2					complete RE-2		Drill. No. Activities
		2/20/79	3/1/79	3/1/79	3/1/79	3/1/79	3/2/79	3/5/79	
Depth		45ft	70ft	100ft	120ft	145ft	176ft		
No		RE2	RE2	RE2	RE2	RE2	RE2		
RA R1	420.500						420.456	420.457	
							-0.064	-0.063	
R2	420.705						420.628	420.631	
							-0.077	-0.074	
R3	420.690						420.551	420.553	
							-0.089	-0.087	
R4	420.296						420.208	420.209	
							-0.088	-0.087	
R5	420.390						420.299	420.298	
							-0.091	-0.092	
R6	420.408						420.291	420.285	
							-0.117	-0.123	
R7	420.628						420.500	420.499	
							-0.128	-0.129	
R8	420.876						420.752	420.754	
							-0.124	-0.122	
R9	420.560					420.417	420.410	420.416	
						-0.143	-0.142	-0.144	
R10	420.680					420.523	420.521	420.518	
						-0.157	-0.159	-0.162	
R11	420.776					420.621	420.621	420.618	
						-0.155	-0.155	-0.158	
R12	420.396				420.218		420.216	420.213	
					-0.128		-0.130	-0.133	
R13	421.070				420.924		420.921	420.922	
					-0.146		-0.149	-0.148	
R14	420.518			420.348	420.341	420.337	420.337	420.337	
				-0.170	-0.179	-0.181	-0.181	-0.181	
R15	420.683			420.497	420.488	420.483	420.484	420.489	
				-0.186	-0.195	-0.200	-0.199	-0.199	
R16	420.810			420.622	420.613	420.610	420.610	420.610	
				-0.188	-0.197	-0.200	-0.200	-0.200	
R17	420.620			420.414	420.403		420.403	420.400	
				-0.214	-0.225		-0.225	-0.228	
R18	420.916		420.370		420.363		420.364	420.363	
			-0.126		-0.133		-0.132	-0.133	
R19	420.448		420.245	420.245	420.257		420.257	420.253	
			-0.183	-0.188	-0.191		-0.191	-0.195	



Woodward-Clyde Consultants
 Consulting Engineers
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Borros Points

Rock Anchor Test p. 1 of 4
 Elevation & Change (Ft)

Date Time No	start RA-I			1978				
	11 Oct '78	20 Oct '78	26 Oct '78	19 Oct '78	28 Oct '78	29 Oct '78	18 Nov '78	
			08.00	Depth	60 ft	80 ft	100 ft	
PA-H1	420.849 0.000	420.853 +0.005		420.850 3	420.849 -0.001			420.846 -0.004
H2	421.058 0.000	421.063 +0.005		421.066	421.063 +0.003			421.064 +0.004
H3		420.973 0.000	420.973 0.000	420.973	420.968 -0.005			420.965 -0.008
H4	420.718 0.000	420.718 0.000	420.718 0.000	420.718	420.719 +0.001			420.717 -0.001
H5	421.168 0.000	421.168 0.000	421.168 0.000	421.168	421.169 +0.001		421.171 +0.003	421.166 -0.002
H6	420.708 0.000	420.708 0.000	420.708 0.000	420.708	420.709 -0.001		420.705 -0.003	420.699 -0.009
H7	421.643 0.000	421.653 +0.010	421.653 +0.010	421.653	421.642 -0.001			421.636 -0.017
H8	420.838 0.000	420.833 -0.005		420.836	420.838 +0.002		420.835 -0.001	420.832 -0.004
H9	421.213 0.000	421.208 -0.005		421.210	421.194 -0.016	421.194 -0.016	421.190 -0.020	421.180 -0.030
H10	421.098 0.000	421.098 -0.005	421.098 -0.005	421.100	421.085 -0.015	421.086 -0.014		421.075 -0.025
H11	421.528 0.000	421.523 -0.005		421.526	421.510 -0.016	421.513 -0.013		421.502 -0.024
H12	421.028 0.000	421.023 -0.005		421.026	420.987 -0.039	420.981 -0.025	420.980 -0.026	420.974 -0.022
H13	420.878 0.000	420.878 +0.000	420.868 0.000	420.871	420.871 0.000	420.872 +0.001	420.872 +0.001	420.870 -0.001

C-13



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

GROUND INSTRUMENTATION - Borros Points

ROCK ANCHOR TEST

P. 2 of 4

Elevation & Change (ft)

DATE	Initial	23 JAN 79	3 FEB 79	5 FEB 79	14 Feb 79	15 Feb 79	16 Feb 79	17 Feb 79	17 Feb 79	18 Feb 79
DEPTH		114 Ft.	140 Ft	166 Ft	46 Ft.	71 Ft	Check	106 Ft	125 Ft	150 Ft
No								RAI2	RAI2	RAI2
					complete RA-T1	start RA-T2				
RA-H1	420.850									
H2	421.063			421.066						
				+0.003						
H3	420.973									
H4	420.718		420.714	420.713						
			-0.004	-0.005						
H5	421.168	421.165	421.163	421.117					421.108	421.083
		-0.003	-0.005	-0.048	?				-0.060	-0.082
H6	420.708	420.700								
		-0.008								
H7	421.653	421.636							421.603	
		-0.017							-0.050	
H8	420.836	420.929	420.831							
		-0.007	-0.005							
H9	421.210	421.176				421.119		421.077	421.058	420.307
		-0.034				-0.091		-0.138	-0.152	-0.903
H10	421.100	421.074				421.045	421.049	421.045	420.398	420.483
		-0.026				-0.055	-0.051	-0.055	-0.702	-0.617
H11	421.526	421.499				421.476				420.370
		-0.027				-0.050				1.156
H12	421.006	420.953			420.918	420.901	420.903	420.891	420.888	
		-0.053			-0.088	-0.103	-0.103	-0.115	-0.118	
H13	420.871	420.865			420.874		420.878	420.873	420.873	
		-0.006			0.003		-0.002	+0.002	+0.002	



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

GROUND INSTRUMENTATION - Borros Points

Rock ANCHOR TEST

p 3 of 4

Elevation & Change (Ft)

Date	Initial	complete		start				complete	
		RAI-2	RAI-2	RE-1	RE-1			RE-1	RE-1
		19 Feb 79	20 Feb 79	22 Feb 79	23 Feb 79	22 Feb 79	22 Feb 79	24 Feb 79	26 Feb 79
Depth		166 ft	179 ft	21 ft	25 ft	96 ft	150 ft	120 ft	176 ft
No		RAI-2	RAI-2	RE-1	RE-1	RE-1	RE-1	RE-1	RE-1
RA-H1	420.850		420.822						420.819
(395)			-0.028						-0.031
H2	421.063		421.049	421.054	421.053	421.042	421.045	421.053	421.052
(305)			-0.014	-0.009	-0.010	-0.014	-0.015	-0.010	-0.011
H3	420.973		420.937						420.934
(395)			-0.036						-0.039
H4	420.718	420.680	420.657	420.659	420.649	420.655	420.656	420.658	420.614
(385)		-0.038	-0.061	-0.059	-0.069	-0.063	-0.064	-0.060	-0.104
H5	421.168	421.077	421.074	421.073	421.072	421.069	421.044	421.061	421.021
(345)		-0.091	-0.094	-0.093	-0.094	-0.097	-0.124	-0.107	-0.137
H6	420.708		420.637						420.619
(395)			-0.071						-0.089
H7	421.653		421.573						421.535
(395)			-0.080						-0.088
H8	420.836	420.758	420.749	420.753	420.749	420.741	420.720	420.730	420.724
(365)		-0.078	-0.087	-0.083	-0.087	-0.092	-0.116	-0.106	-0.112
H9	421.210	421.047	421.058	421.034	421.033	421.030	421.016	421.025	421.018
(395)		-0.163	-0.152	-0.176	-0.177	-0.180	-0.194	-0.185	-0.192
H10	421.100		421.038	421.036				421.030	421.038
(395)			-0.062	-0.064				-0.070	-0.062
H11	421.526		421.457	421.452				421.452	421.457
(395)			-0.069	-0.074				-0.074	-0.075
H12	421.006		420.873		420.868	420.864	420.845	420.861	420.858
(395)			-0.133		-0.139	-0.142	-0.147	-0.145	-0.148
H13	420.871		420.868	420.874	420.868	420.871	420.855	420.858	420.858
(395)			-0.003	0.003	-0.003	0.000	+0.008	-0.013	+0.005



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

GROUND INSTRUMENTATION - Borros Points

ROCK ANCHOR TEST

p. 4 of 4

Elevation & Change (Ft)

Date	Initial	start RE-2					complete RE-2		
		28 Feb 79	1 Mar 79	1 Mar 79	1 Mar 79	2 Mar 79	3 Mar 79	5 Mar 79	
Depth		45 ft	70 ft	100 ft	120 ft	145 ft	End	4 ft Drilling	
NO.		RE2	RE2	RE2	RE2	RE2	RE2		
RA H1 (395)	420.850						420.813	420.814	
							-0.037	-0.036	
H2 (305)	421.063	421.097	421.052	421.049	421.048	421.045	421.044	421.048	
		-0.016	-0.011	-0.014	-0.015	-0.018	-0.019	-0.015	
H3 (395)	420.973						420.928	420.930	
							-0.045	-0.043	
H4 (325)	420.718	420.610	420.617	420.614	420.611	420.608	420.568	420.562	
		-0.108	-0.101	-0.104	-0.107	-0.110	-0.150	-0.156	
H5 (345)	421.168	421.029	421.032	421.030	421.012	420.962	420.957	420.948	
		-0.139	-0.136	-0.138	-0.156	-0.206	-0.211	-0.220	
H6 (395)	420.708						420.606	420.604	
							-0.102	-0.104	
H7 (395)	421.653						421.551	421.551	
							-0.102	-0.102	
H8 (365)	420.836	420.719	420.721	420.717	420.681	420.676	420.676	420.677	
		-0.117	-0.115	-0.119	-0.155	-0.160	-0.160	-0.159	
H9 (375)	421.210	421.013	421.015	421.013	421.002	420.999	420.999	421.001	
		-0.197	-0.195	-0.197	-0.208	-0.211	-0.211	-0.209	
H10 (395)	421.100		421.024		421.019		421.021	421.021	
			-0.076		-0.081		-0.079	-0.079	
H11 (395)	421.526		421.447		421.438		421.441	421.441	
			0.079		-0.088		-0.085	-0.085	
H12 (395)	421.006	420.850	420.850	420.846	420.838	420.836	420.837	420.833	
		-0.156	-0.156	-0.160	-0.168	-0.170	-0.169	-0.173	
H13	420.871	420.825	420.875		420.871	420.872	420.879	420.878	
		+0.004	+0.004		0.000	+0.001	+0.005	+0.007	



Woodward-Clyde Consultants
 Consulting Engineers
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA 3D1

p. 1A of 2

Elevation & Change (Ft)

Date	start RA-I		complete RA-I		complete RA-I		complete RA-I2	complete RE-1
	20 Oct 78	20 Oct 78	23 Dec 78	29 Dec 78	9 Feb 79	8 Feb 79	20 Feb 79	25 Feb 79
Time					Final	146 ft	179 ft	176 ft
Top of					RA-I	RAI1	RAI2	RE1
Casing	421.31	421.31	421.31	421.31	421.31	421.31		421.31
					0.00	0.00		0.00
	415.68	415.68	415.68	415.65	415.63	415.59	415.61	415.65
		0.00		-0.03	-0.05	-0.02	-0.02	-0.03
	405.97	405.97	405.97	405.96	405.95	405.89	405.91	405.96
		0.00		-0.01	-0.02	-0.02	-0.02	-0.01
	396.49	396.50	396.50	396.47	396.46	396.45	396.41	396.45
		+0.01		-0.03	-0.04	-0.12	-0.09	-0.05
	386.74	386.75	386.74	386.75	386.73	386.69	386.68	386.73
		+0.01		+0.01	-0.01	-0.05	-0.06	-0.01
	376.44	376.44	376.44	376.43	376.42	376.53	376.39	376.43
		0.00		-0.01	-0.02	-0.07	-0.06	-0.01
	366.66	366.69	366.68	366.68	366.67	366.61	366.61	366.66
		+0.03		+0.00	-0.01	-0.07	-0.07	-0.02
	356.34	356.33	356.34	356.33		356.27	356.28	356.31
		0.01		-0.01		-0.06	-0.06	-0.03
	346.59	346.60	346.60	346.59		346.52	346.53	346.54
		-0.01		-0.01		-0.07	-0.07	-0.06
	336.63	336.63	336.63	336.63		336.56	336.57	336.57
		0.00		0.00		-0.07	-0.06	-0.06
	331.87	331.86	331.86	331.86		331.80	331.81	331.8
		0.01		0.00		-0.06	-0.05	-0.06
	326.86	326.89	326.88	326.89		326.82	326.83	326.83
		-0.01		+0.01		-0.06	-0.05	-0.05
	321.81	321.82	321.82	321.81		321.75	321.77	321.76
		-0.01		-0.01		-0.04	-0.05	-0.06

C-17



Woodward-Clyde Consultants
 Consulting Engineers
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA 3DI

p. 1 B of 2

Elevation & Change (Ft)

Date	start RA-I		complete RA-I		complete RA-I2	complete RE-I			
	12 Oct 78	20 Oct 78	Initial	28 Dec 78	29 Dec 78	9 Feb 79	8 Feb 79	20 Feb 79	25 Feb 79
Time						Final	RAI1	RAI2	RE1
Top of casing									
	421.31	421.31							
	316.52	316.53	316.52	316.53		316.49	316.48	316.46	316.44
		-0.01		+0.01		-0.03	-0.04	-0.06	-0.08
	311.70	311.72	311.71	311.71		311.68	311.67	311.67	311.65
		-0.02		0.00		-0.03	-0.04	-0.04	-0.05
	306.80	306.82	306.81	306.81		306.76	306.72	306.84	306.84
		-0.02		0.00		-0.05	-0.19	+0.03	.03
	301.88	301.90	301.89	301.89		301.84	301.82	301.92	301.91
		-0.02		0.00		-0.05	-0.07	+0.03	.02
	296.33	296.34	296.34	296.29		296.24		296.28	296.25
		-0.01		-0.05		-0.10		-0.06	-0.05
	291.28	291.28	291.28	291.21		291.14		291.18	291.16
		0.00		-0.07		-0.14		-0.10	-0.12
	286.20	286.21	286.20	286.07		286.07		286.11	286.10
		-0.01		-0.13		-0.13		-0.09	-0.10

C-18



Woodward-Clyde Consultants

Consulting Engineers
Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA 3D1

p. 2A of 2

Elevation & Change (Ft)

complete
RF-2

Date	Initial	2/18/79	5/1/79	6/1/79	6/1/79
Depth		176 ft			
Top of			after drilling activities		
Casing	421.31	421.31	421.31	421.31	421.31
		.00	.00		
	415.68	415.70	415.53	415.48	415.54
		.02	-.15	-0.20	-0.14
	405.97	405.83	405.81	405.85	405.91
		-.14	-.06	-0.12	-0.06
	396.50	396.48	396.39	396.44	396.41
		-.02	-.11	-0.06	-0.09
	386.74	386.61	386.68	386.72	386.69
		-.13	-.06	-0.02	-0.05
	376.44	376.31	376.38	376.41	376.39
		-.13	-.08	-0.03	-0.05
	366.68	366.68	366.60	366.65	366.62
		.00	-.08	-0.03	-0.06
	356.34	356.18	356.25	356.29	356.26
		-.16	-.09	-0.05	-0.08
	346.60	346.38	346.44	346.40	346.46
		-.22	-.16	-0.20	-0.14
	336.63	336.39	336.45	336.51	336.47
		-.24	-.18	-0.12	-0.16
	331.86	331.62	331.69	331.72	331.70
		-.24	-.17	-0.14	-0.16
	326.88	326.78	326.70	326.74	326.71
		-.10	-.18	-0.14	-0.17
	321.82	321.71	321.69	321.58	321.64
		-.11	-.13	-0.24	-0.18
	316.52	316.42	316.35	316.36	316.35
		-.10	-.19	-0.16	-0.17
	311.71	311.50	311.57	311.51	311.58
		-.21	-.14	-0.20	-0.13
	306.81	306.71	306.78	306.69	306.79
		-.10	-.03	-0.18	-0.02
	301.89	301.74	301.87	301.79	301.85
		-.05	-.02	-0.10	-0.01
	296.34	296.28	296.22	296.21	296.22
		-.06	-.12	-0.13	-0.12



Woodward-Clyde Consultants
 Consulting Engineers
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA 3D2

p. 1A of 3

Elevation & Change (Ft)

Corrections on
 24 Oct 78 | start RA-I-1

Date	12 Oct 78	20 Oct 78	24 Oct 78	25 Oct 78	25 Oct 78	24 Oct 78		Initial	28 Dec 78	24 Dec 78
Time				16 45	16 50					
Top of										
Casing	421.21	421.21	421.22	421.22	421.22	421.22		421.22	421.22	421.22
		0.00	+0.01	+0.01	+0.01	+0.01			.00	.00
	413.94	413.87	413.94	413.95	413.95	413.94		413.94	413.88	413.89
		-0.07	0.00	+0.01	+0.01	0.00			-.06	-0.03
	403.97	403.99	403.97	403.97	403.98	403.97		403.98	403.86	403.90
		+0.02	0.00	0.00	+0.01	0.00			-.02	-0.05
	393.97	393.91	393.97	393.99	393.99	393.97		393.98	393.92	393.92
		-0.08	-0.02	0.00	0.00	-0.02			-.06	-.00
	384.06	383.98	384.04	384.07	384.07	384.04		384.06	384.02	384.02
		-0.08	-0.02	+0.01	+0.01	-0.02			-.04	-0.03
	374.04	373.94	374.04	374.04	374.04	374.04		374.04	374.02	374.02
		-0.10	0.00	0.00	0.00	0.00			-.02	-.02
	364.01	363.95	364.02	364.02	364.03	364.02		364.02	363.97	363.99
		-0.06	+0.01	+0.01	+0.02	+0.01			-.05	-.01
	354.03	353.97	354.04	354.04	354.05	354.04		354.04	353.98	
		-0.06	+0.01	+0.01	+0.02	+0.01			-.06	
	344.07	344.00	344.06	344.08	344.09	344.06		344.07	344.05	
		-0.07	-0.01	+0.01	+0.02	-0.01			-.02	
	339.09	339.02	339.05	340.00	339.09	339.05		339.08	339.02	
		-0.07	-0.04	+0.01	0.00	-0.04			-.04	
	334.07	334.00	334.00	334.08	334.07	334.07		334.07	334.01	
		-0.07	-0.07	+0.01	0.00	0.00			-.06	
	329.07	329.00	329.06	329.08	329.08	329.06		329.07	329.02	
		-0.07	-0.01	+0.01	+0.01	-0.01			-.05	
	324.06	323.99	323.92	324.06	324.06	324.03		324.05	323.99	
		-0.07	-0.14	0.00	0.00	+0.03			-.06	



Woodward-Clyde Consultants
 Consulting Eng. & Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA3DZ

p. 1B of 3

Elevation & Change (ft)

Corrections on 24 Oct 78 start RA-12

Date	12 Oct 78	20 Oct 78	24 Oct 78	25 Oct 78	25 Oct 78	24 Oct 78	Initial	28 Dec 78	23 Feb 79
Time				1645	1650				
Top of casing		421.213	421.22	421.22	421.22	421.22			
	319.04	318.98	318.93	319.05	319.05	319.05	319.05	319.00	
		-0.06	-0.11	+0.01	+0.01	+0.01		-0.05	
	314.12	313.92	314.04	314.13	314.12	314.10	314.12	314.06	
		-0.20	-0.08	+0.01	0.00	-0.02		-0.06	
	309.05	308.87	309.04	309.07	309.07	309.04	309.05	309.00	
		-0.18	-0.01	+0.02	+0.02	-0.01		-0.05	
	304.11	303.93	304.09	304.12	304.12	304.05	304.11	304.05	
		-0.18	-0.02	+0.01	+0.01	+0.06		-0.06	
	299.10	299.03	298.98	299.10	299.10	299.08	299.10	299.09	
		-0.07	-0.12	0.00	0.00	-0.02		-0.11	



Woodward-Clyde consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

Groundwater Monitoring - Sander

Rock Anchor Test - RA 302

p. 2A of 3

Elevation & Change (Ft)

Date	Inch	complete RA-I				start RA-I2	complete RA-I2	complete RE-1	
		23 Jan 79	2 Feb 79	8 Feb 79	9 Feb 79	17 Feb 79	18 Feb 79	20 Feb 79	25 Feb 79
		114 Ft.	discontinuity 115	115	164 Ft	RAI2	RAI2	RAI2	RE1
	42.22	421.22	421.22	421.22	421.22	421.27	421.27		421.29
		0.00	0.00			0.05			
	413.84	413.84	413.83	413.85	413.84	413.89	413.90	413.89	413.87
		-0.10	-0.11	-0.09	-0.10	-0.05	-0.04	-0.05	-0.02
	403.98	403.85	403.83	403.86	403.81	403.90	403.91	403.9	403.90
		-0.13	-0.15	-0.12	-0.17	-0.08	-0.07	-0.08	-0.05
	393.98	393.88	393.85	393.88	393.78	393.92	393.92	393.91	393.91
		-0.10	-0.13	-0.10	-0.20	-0.06	-0.06	-0.07	-0.09
	384.06	383.99	383.85	383.99	383.87	384.02	384.03	384.02	384.0
		-0.07	-0.21	-0.07	-0.17	-0.04	-0.03	-0.04	-0.05
	374.04	373.99	373.95	373.97	373.90	374.03	374.03	374.01	374.00
		-0.05	-0.09	-0.05	-0.14	-0.01	-0.01	-0.03	-0.04
	364.02	363.90	363.90	363.93	363.86	363.95	363.93	363.92	363.85
		-0.12	-0.12	-0.09	-0.16	-0.07	-0.09	-0.10	-0.13
	354.06	353.96	353.91	353.93	353.88	353.96	353.92	353.89	353.85
		-0.09	-0.13	-0.11	-0.16	-0.08	-0.12	-0.15	-0.19
	344.02	344.01	343.95	343.96	343.89	344.01	343.94	343.93	343.85
		-0.06	-0.12	-0.11	-0.18	-0.06	-0.13	-0.14	-0.19
	334.03	333.90	333.97	333.98	333.91	333.92	333.96	333.95	333.89
		-0.08	-0.11	-0.10	-0.17	-0.06	-0.12	-0.13	-0.19
	324.03	333.99	333.89	334.01	333.97	334.07	334.07	334.08	334.02
		-0.08	-0.18	-0.06	-0.10	-0.08	0.00	+0.01	-0.07
	324.02		328.96		329.00	329.07	329.08	329.09	329.06
			-0.11		-0.07	-0.07	+0.01	+0.02	-0.01
	324.05		323.94		323.96	324.05	324.08	324.09	324.07
			-0.11		-0.09	0.00	+0.03	+0.04	.04



Woodward-Clyde Consultants

Consulting Engineers,
Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA3D2

p. 3 of 3

Elevation & Change (Ft)

complete
RE-2

Date	Initial	2 March 79	3 March 79	5 March 79	6 March 79	8 March 79
DEPTH	REV	144 ft	176 ft			
No. TOP OF CASING	150 ft	REZ				Final
421.22	421.27	421.27	421.22	421.22	421.22	421.22
	.05	.05	.00	.00	0.00	
413.94	413.92	413.89	413.95	413.80	413.77	413.83
	-.02	-.05	-.19	-.14	-0.17	-0.11
403.98	403.93	403.89	403.76	403.83	403.78	403.94
	-.05	-.04	-.22	-.15	-0.20	-0.14
393.98	393.85	393.81	393.92	393.84	393.90	393.86
	-.13	-.04	-.06	-.12	-0.08	-0.12
384.06	383.95	384.01	384.02	383.95	383.99	383.95
	-.11	-.05	-.04	-.13	-0.07	-0.11
374.04	373.95	374.00	373.82	373.92	373.89	373.93
	-.09	-.04	-.17	-.12	-0.15	20.11
364.02	363.85	363.88	363.84	363.80	363.86	363.81
	-.17	-.14	-.23	-.22	-0.16	-0.21
354.04	353.82	353.82	353.65	353.71	353.70	353.75
	-.22	-.22	-.56	-.33	-0.34	-0.29
344.07	343.84	343.81	343.77	343.69	343.74	343.71
	-.23	-.23	-.30	-.38	-0.33	-0.36
334.08	333.95	333.79	333.61	333.67	333.70	333.68
	-.13	-.29	-.47	-.41	-0.38	?-0.40
324.07	324.08	323.93	323.84	323.77	323.81	323.77
	.01	-.14	-.21	-.30	-0.26	?-0.30
324.07	324.11	323.99	323.95	323.86	323.89	323.86
	.04	-.08	-.86	-.21	-0.18	?-0.21
324.05	324.03	324.07	323.97	323.91	323.88	323.93
	-.02	.02	-.18	-.14	-0.17	-0.12
314.05	319.12	319.10	318.95	318.80	318.89	318.86
	.07	.05	-.10	-.25	-0.16	-0.19
314.12	314.18	314.27				
	.06	.15				
304.05	304.10					
	.05					
304.11	304.14					
	.03					
294.10	294.06					
	-.04					



Woodward-Clyde Consultants
 Consulting Engineers
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA3D3

p. 1A of 3

Elevation & Change (Ft)

start RA-I

Date	12 Oct 78	20 Oct 78		INITIAL	25 Dec 78	26 Dec 78	29 Dec 78	23 JAN 79	2 FEB 79	8 FEB 79
Time					60ft	80ft Depth	100ft Depth	114 Ft.	discontinue SONDEX 115	6 PM
Top of Casing	421.61	421.62	421.62	421.62	421.62	421.62		421.62	421.62	421.62
		+0.01			.00	.00		0.00	0.00	.01
	418.14	418.13	418.14	418.05	418.05	418.06	418.06	418.03	418.01	418.05
		-.01			-.09	-.09	-0.08	-0.11	-0.13	-.05
	408.29	408.28	408.28	408.23	408.23	408.22	408.22	408.19	408.16	408.20
		0.00			-.05	-.06	-0.06	-0.09	-0.12	-.08
	398.36	398.36	398.36	398.31	398.32	398.32	398.28	398.26	398.28	398.28
		0.00			-.05	-.04	-0.04	-0.08	-0.10	-.03
	388.69	388.67	388.65	388.63	388.63	388.63	388.60	388.59	388.60	388.60
		-0.01			-.05	-.05	-0.05	-0.08	-0.09	-.03
	378.81	378.79	378.80	378.76	378.73	378.77	378.74	378.72	378.73	378.73
		-0.02			-.04	-.03	-0.03	-0.06	-0.08	-.03
	373.16	373.16	373.16	373.11	373.11	373.12	373.08	373.06	373.00	373.00
		0.00			-.05	-.05	-0.04	-0.08	-0.10	-.03
	369.74	369.75	369.75	369.69	369.69	369.70	369.66	369.65	369.64	369.64
		+0.01			-.06	-.06	-0.05	-0.09	-.10	-.11
	365.49	365.50	365.50	365.45	365.45	365.45	365.41	365.39	365.42	365.42
		+0.01			-.05	-.05	-0.05	-0.09	-0.11	-.03
	356.40	356.40	356.40	356.35		356.35	356.32	356.28	356.32	356.32
		0.00			-.05		-0.05	-0.08	-0.12	-.03
	353.68	353.58	353.63	353.62		353.62	353.60	353.58	353.61	353.61
		-0.10			-.01		-0.01	-0.03	-.05	-.02
	350.48	350.47	350.48	350.43		350.43	350.40	350.37	350.42	350.42
		-0.01			-.05		-0.05	-0.07	-0.11	-.06
	346.44	346.43	346.44	346.37		346.38	346.35	346.33	346.35	346.35
		-0.01			-.07		-0.06	-0.09	-0.11	-.06



Woodward-Clyde Consultants
 Consulting Engineers
 Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA 3D3

p. 1B of 3

Elevation & Change (Ft)

start RA-EI

Date	12 Oct 78	20 Oct 78	INITIAL	28 DEC 78	29 DEC 78	23 JAN 79	28 FEB 79	
Time						114 Ft.	discontinue 0.05 115	
Top of								
Casing	421.61	421.62	421.62	421.62	421.62	421.62		
	335.52	335.53	335.53	335.47	*	335.44	335.43	335.48
		+ 0.01		- 0.06		- 0.09	- 0.10	- 0.05
	331.76	331.77	331.77	331.72		331.69	331.65	331.74
		+ 0.01		- 0.05		- 0.07	- 0.12	- 0.03
	328.00	328.01	328.01	327.96			327.90	327.96
		+ 0.01		- 0.05			- 0.11	- 0.05
	323.52	323.51	323.52	323.47			323.40	323.49
		- 0.01		- 0.05			- 0.12	- 0.03
	313.69	313.69	313.69	313.62				313.63
		0.00		- 0.07				- 0.06



Woodward-Clyde Consultants
 Consulting Engineers,
 Geologists and Environmental Scientists

DATA SHEET

GROUND INSTRUMENTATION - *Sondex*

Rock Anchor Test - RA303

p. 2A of 3

Elevation & Change (Ft)

DATE	INITIAL	complete	start							
		RA-IZ	RA-IZ	RA-IZ	RA-IZ	RA-IZ	RA-IZ	start	complete	
TIME		9 Feb 79	17 Feb 79	17 Feb 79	18 Feb 79	18 Feb 79	19 Feb 79	24 Feb 79	25 Feb 79	24 Feb 79
			100 ft	125 ft	150 (40) ft	175 ft	190 ft	120 ft	176 ft	150 ft
TYPE			RAI2	RAI2	RAI2	RAI2	RAI2	RE-1	RE-1	RE-1
CASING	421.62	421.62	421.62				421.62	421.59	421.59	421.59
								.03	-.03	-.03
	418.14	418.01	418.02	418.02	418.02	418.01	417.97	417.97	417.97	417.97
		-.13		-.012	-.012	-.012	-.013	-.17	-.17	-.15
	408.28	408.18	408.18	408.18	408.18	408.17	408.13	408.13	408.13	408.05
		-.10		-.010	-.010	-.010	-.011	-.14	-.14	-.20
	398.36	398.26	398.26	398.26	398.26	398.26	398.22	398.22	398.22	398.12
		-.10		-.010	-.010	-.010	-.010	-.14	-.14	-.19
	388.68	388.58	388.58	388.57	388.58	388.58	388.53	388.54	388.54	388.56
		-.10		-.010	-.009	-.010	-.010	-.15	-.14	-.12
	378.80	378.73	378.72	378.72	378.72	378.71	378.66	378.66	378.66	378.65
		-.07		-.008	-.008	-.008	-.009	-.14	-.14	-.12
	373.16	373.06	373.06	373.06	373.04	373.06	373.00	372.99	372.99	373.01
		-.10		-.010	-.010	-.012	-.010	-.16	-.17	-.15
	369.95	369.85	369.66	369.63	369.62	369.64	369.57	369.56	369.56	369.59
		-.10		-.011	-.012	-.013	-.011	-.18	-.19	-.16
	365.50	365.40	365.40	365.40	365.38	365.39	365.33	365.32	365.32	365.22
		-.10		-.010	-.010	-.012	-.011	-.17	-.18	-.13
	356.40	356.31	356.24	356.32	356.32	356.33	356.25	356.24	356.24	356.26
		-.09		-.006	-.008	-.008	-.007	-.15	-.16	-.14
	353.63	353.59	353.62	353.60	353.60	353.63	353.54	353.53	353.53	353.57
		-.04		-.001	-.003	-.003	0.00	-.09	-.10	-.06
	350.48	350.41	350.44	350.44	350.44	350.47	350.39	350.39	350.39	350.39
		-.07		-.004	-.004	-.004	-.001	-.09	-.09	-.07
	346.44	346.35		346.41	346.42	346.43	346.39	346.39	346.39	346.35
		-.09		-.003	-.002	-.001	-.05	-.05	-.05	-.11



Woodward-Clyde Consultants

Consulting Engineers,
Geologists and Environmental Scientists

DATA SHEET

Ground Instrumentation - Sondex

Rock Anchor Test - RA3D3

p. 3 of 3

Elevation & Change (ft)

complete
RE-2

Date	Initial	1 March 79	2 March 79	7 March 79	16 March 79	6 March 79	8 15 79 6 March 79
Depth		119 ft	144 ft	176 ft			
No.		RE 2	RE 2				
Top of Casing	421.62	421.59	421.59	421.54	421.54	421.54	421.54
		-.03	-.02	-.05	-.03		-.05
	418.14	417.92	418.00	417.87	417.91	417.89	417.94
		-.17	-.14	-.27	-.23	-0.25	-0.30
	408.28	408.13	408.14	408.07	408.07	408.04	408.10
		-.15	-.14	-.25	-.21	-0.24	-0.18
	398.36	398.22	398.23	398.12	398.12	398.20	398.18
		-.14	-.13	-.23	-.19	-0.16	-0.18
	388.68	388.53	388.54	388.45	388.47	388.51	388.50
		-.15	-.14	-.12	-.21	-0.17	-0.18
	378.80	378.64	378.65	378.55	378.58	378.61	378.59
		-.16	-.15	-.25	-.22	-0.19	-0.21
	372.16	372.15	372.15	372.15	372.17	372.19	372.19
		-.21	-.21	-.31	-.29	-0.25	-0.26
	369.75	369.51	369.50	369.39	369.42	369.46	369.45
		-.24	-.25	-.36	-.33	-0.29	-0.30
	365.50	365.25	365.23	365.23	365.15	365.14	365.18
		-.25	-.27	-.27	-.35	-0.36	-0.32
	356.40	356.18	356.11	356.01	356.03	356.06	356.06
		-.22	-.29	-.59	-.37	-0.34	-0.34
	353.63	353.47	353.42	353.53	353.54	353.37	353.36
		-.16	-.21	-.30	-.29	-0.26	-0.27
	350.48	350.34	350.29	350.28	350.20	350.23	350.23
		-.14	-.19	-.20	-.28	-0.25	-0.25
	346.44	346.36	346.33	346.32	346.34	346.22	346.27
		-.08	-.11	-.12	-.20	-0.22	-0.17
	335.53	335.56	335.55	335.53	335.47	335.45	335.51
		.03	.02	.02	-.06	-0.08	-0.02
	331.77	331.79	331.81	331.74	331.71	331.74	331.77
		.02	.04	-.03	-.06	-0.03	0.00
	328.01		328.05	328.04	327.99	327.95	328.01
			.04	.03	-.02	-.06	0.00
	323.52		323.56	323.47	323.47	323.49	323.52
			.04	-.05	-.05	-0.03	0.00
	313.69		313.72	313.62	313.66	313.69	313.69
			.03	-.07	-.03	0.00	-0.02

PHASE IV REPORT




VOLUME VA

**RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM**


**APPENDIX D
INCLINOMETER PROFILES**

TABLE OF CONTENTS

Figure D.1	INCLINOMETER PROFILES AFTER DRILLING, RA-3D1
Figure D.2	INCLINOMETER PROFILES AFTER DRILLING, RA-3D2
Figure D.3	INCLINOMETER PROFILES AFTER DRILLING, RA-3D3
Figure D.4	SPIRAL MEASUREMENTS; INCLINOMETER AXIS ORIENTATION AT DEPTH, RA-3D1
Figure D.5	SPIRAL MEASUREMENTS; INCLINOMETER AXIS ORIENTATION AT DEPTH, RA-3D2
Figure D.6	SPIRAL MEASUREMENTS; INCLINOMETER AXIS ORIENTATION AT DEPTH, RA-3D3
Figure D.7	INCLINED INCLINOMETER PROFILES AFTER DRILLING, RA-II
Figure D.8	INCLINED INCLINOMETER PROFILES AFTER DRILLING, RA-IZ
Figure D.9	INCLINED INCLINOMETER PROFILES AFTER DRILLING, RE-II



1




- LEGEND**
- AFTER DRILLING RA-I1
 - AFTER DRILLING RA-I2
 - △ AFTER DRILLING RE-1
 - ▽ AFTER DRILLING RE-2

RA-303

OF AXES AT SURFACE, SEE DETAIL
AT DEPTH, SEE FIG D.4

LOCATION PLAN



ROCK ANCHOR TEST PROGRAM
INCLINOMETER PROFILES
AFTER DRILLING




RA 301

FOUNDATION INVESTIGATION AND TEST PROGRAM
EXISTING LOCKS AND DAM No. 28
ST LOUIS DISTRICT, CORPS OF ENGINEERS.
DACW43-78-C-0005

Woodward-Clyde Consultants
VTC828 Phase II

Fig D.1

2




LOCATION P

A AXIS
DEFLECTION (in.)

B AXIS
DEFLECTION (in.)

-1.0 -0.5 0 +0.5 +1.0


-1.0 -0.5 0 +0.5 +1.0



LEGEND

- AFTER DRILLING RA-I
- AFTER DRILLING RA-II
- △ AFTER DRILLING RE-1
- ▽ AFTER DRILLING RE-2

APPROX ELEV AT WHICH
DRILL HOLES RE-1 & RE-2
PASS RA-302



LOCATION OF AXES AT SURFACE, SEE DETAIL
LOCATION AT DEPTH, SEE FIG D.5

LOCATION PLAN

**ROCK ANCHOR TEST PROGRAM
INCLINOMETER PROFILES
AFTER DRILLING**




RA-302

FOUNDATION INVESTIGATION AND TEST PROGRAM
EXISTING LOCKS AND DAM No. 26
ST LOUIS DISTRICT, CORPS OF ENGINEERS.
DACW43-78-C-0008


Woodward-Clyde Consultants
Y7C825 Phase II

Fig D.2

2




1



LEGEND

- AFTER DRILLING RA-I1
- AFTER DRILLING RA-I2
- △ AFTER DRILLING RE-1
- ▽ AFTER DRILLING RE-2


RA-303



FOR ORIENTATION OF AXES AT SURFACE, SEE DETAIL
FOR ORIENTATION AT DEPTH, SEE FIG D.6

LOCATION PLAN

ROCK ANCHOR TEST PROGRAM INCLINOMETER PROFILES AFTER DRILLING	
RA 303	
<small>FOUNDATION INVESTIGATION AND TEST PROGRAM EXISTING LOCKS AND DAM No. 26 ST LOUIS DISTRICT, CORPS OF ENGINEERS. DACW43-78-C-9805</small>	
Woodward-Clyde Consultants <small>VTCS26 Phase II</small>	Fig. D.3




Legend:

- Torpedo lowered down the casing
- Torpedo pulled up the casing

Notes:

Positive measurement indicates clockwise rotation
 Measurements made in A groove

ROCK ANCHOR TEST PROGRAM SPIRAL MEASUREMENTS; INCLINOMETER AXIS ORIENTATION AT DEPTH RA 301	
<small>FOUNDATION INVESTIGATION AND TEST PROGRAM EXISTING LOCKS AND DAM No. 26 ST LOUIS DISTRICT, CORPS OF ENGINEERS. DACW43-76-C-0005</small>	
 Woodward-Clyde Consultants <small>V7C828 Phase III</small>	Fig. D.4



Legend:

- Torpedo lowered down the casing
- - - Torpedo pulled up the casing

Notes:


Positive measurement indicates clockwise rotation
 Measurements made in A+ groove

**ROCK ANCHOR TEST PROGRAM
 SPIRAL MEASUREMENTS;
 INCLINOMETER AXIS
 ORIENTATION AT DEPTH
 RA-302**

FOUNDATION INVESTIGATION AND TEST PROGRAM
 EXISTING LOCKS AND DAM NO. 26
 ST LOUIS DISTRICT, CORPS OF ENGINEERS.
 DACW43-78-C-0005

 Woodward-Clyde Consultants
 Y7C825 Phase II

Fig 0.5




Legend:

- Torpedo lowered down the casing
- Torpedo pulled up the casing


Notes:

Positive measurement indicates clockwise rotation
 Measurements made in A⁺ groove

ROCK ANCHOR TEST PROGRAM SPIRAL MEASUREMENTS; INCLINOMETER AXIS ORIENTATION AT DEPTH RA-303	
<small>FOUNDATION INVESTIGATION AND TEST PROGRAM EXISTING LOCKS AND DAM NO. 26 ST LOUIS DISTRICT, CORPS OF ENGINEERS. DACW43-78-C-9995</small>	
Woodward-Clyde Consultants <small>Y7C825 Phase III</small>	Fig. D6




SECTION A-A




1

B AXIS
DEFLECTION (in.)



LEGEND

- AFTER DRILLING RA-I2
- AFTER DRILLING RE-1
- △ AFTER DRILLING RE-2



ROCK ANCHOR TEST PROGRAM
INCLINED INCLINOMETER PROFILES
AFTER DRILLING


RA-I1

FOUNDATION INVESTIGATION AND TEST PROGRAM
EXISTING LOCKS AND DAM No. 26
ST LOUIS DISTRICT, CORPS OF ENGINEERS.
DACW43-78-C-9995


Woodward-Clyde Consultants
V7C825 Phase II

Fig. D.7


1 2



SECTION A-A




1




LEGEND
 ○ AFTER DRILLING RE-1
 □ AFTER DRILLING RE-2


SECTION B-B



ROCK ANCHOR TEST PROGRAM INCLINED INCLINOMETER PROFILES AFTER DRILLING	
RA-I2	
<small>FOUNDATION INVESTIGATION AND TEST PROGRAM</small> <small>EXISTING LOCKS AND DAM No. 26</small> <small>ST LOUIS DISTRICT, CORPS OF ENGINEERS.</small> <small>SACW43-76-C-0005</small>	
Woodward-Clyde Consultants <small>V70886 Phase III</small>	Fig. D.8




SECTION A-A



1

**B AXIS
DEFLECTION (in.)**




LEGEND

○ AFTER DRILLING RE-2

SECTION B-B

LOCATION PLAN



**ROCK ANCHOR TEST PROGRAM
INCLINED INCLINOMETER PROFILES
AFTER DRILLING**

RE-11

FOUNDATION INVESTIGATION AND TEST PROGRAM
EXISTING LOCKS AND DAM No. 26
ST LOUIS DISTRICT, CORPS OF ENGINEERS.
DACW43-78-C-8995

Woodward-Clyde Consultants
Y7C928 Phase III

Fig. D.9

2

AD-A076 098


WOODWARD-CLYDE CONSULTANTS CHICAGO IL
RESULTS AND INTERPRETATION OF ROCK ANCHOR TEST PROGRAM. EXISTIN--ETC(U)
JUL 79 J PEREZ , R A FASANO
DACW43-78-C-0005

F/G 13/2

UNCLASSIFIED

NL

3 OF 3
AD
A076098



END
DATE
FILMED
11 -79
DDC

PHASE IV REPORT

VOLUME VA

**RESULTS AND INTERPRETATION OF
ROCK ANCHOR TEST PROGRAM**

APPENDIX E

QUANTITY OF CUTTINGS DATA SHEETS

TABLE OF CONTENTS

Page E-1 through Page E-2	Drill Hole RA-12
Page E-3 through Page E-4	Drill Hole RE-1
Page E-5 through Page E-6	Drill Hole RE-2

WOODWARD-CLYDE CONSULTANTS
 LOCKS AND DAM NO. 26
 ROCK ANCHOR TEST

P. 2 of 2
 Date 18 to 20 Mar
 BY LI + RQ

MEASUREMENT OF CUTTINGS
 TEST DRILL HOLE NO. 2A-12

DRILLED DEPTH Ft.	DRY DENSITY lb/ft ³	WEIGHT, lb						WATER CONTENT			VOLUME, FT ³		
		cuttings Bin	Bin	Est. Loss	cuttings		Fines Bag	Bag	Fines	Cuttings	Measured (1)	Theoretical (2)	Variation M/A
					Wet	Dry							
121.1	105.0	6640	455	0	6195	5266			17.5	50.15	9.72	5.16	
145.8	105.0	6667	448	0	6219	5848			6.4	55.7	8.21	6.78	
166.7	105.0	3168	192	500	3476	3279			6.0	31.23	4.76	6.56	

Notes: 1) Measured Volume (ft³) = (Dry wt. Cuttings + Dry wt. Fines) / Dry Density.
 2) Theoretical Volume (ft³) = $\pi r^2 L = \pi \left(\frac{8.5 \text{ in.}}{12}\right)^2 \frac{L}{144} = 0.394 \text{ ft}^2 \times L \text{ (ft)}$

PI-2

WCC, Y1C025 Phase, IV

WOODWARD-CLYDE CONSULTANTS
 LOGS AND DAM NO. 26
 ROCK ANCHOR TEST

P. 1 of 2
 Date 22/23 Mar
 By RA

MEASUREMENT OF CUTTINGS
 TEST DRILL HOLE NO. RE-1

DRILLED DEPTH Ft.	DRY DENSITY lb/ft ³	WEIGHT, lb				WATER CONTENT %		VOLUME, FT ³			
		CUTTINGS Bin	Bin	Est. Loss	CUTTINGS		Cuttings	Fines	Measured (1)	Theoretical (2)	Variation M/T
					Wet	Dry					
0											
32.0	clay	no	measurements								
32.0		208	32	0	176	144		22.0	1.37	5.48	0.25
45.9											
45.9		1319	0	0	1319	1129		16.8	10.76	10.05	1.07
71.4											
71.4		2241	172	0	2069	1777		16.5	16.92	9.91	1.71
96.6											

Notes: 1) Measured Volume (ft³) = (Dry wt. Cuttings + Dry wt. Fines) / Dry Density.
 2) Theoretical Volume (ft³) = $\pi r^2 L = \pi \left(\frac{8.5 \text{ in.}}{2} \right)^2 \frac{L}{144} = 0.394 \text{ ft}^2 \times L \text{ (ft)}$

Remarks:

WCC, YTC025 Phase, IV

WOODWARD-CLYDE CONSULTANTS.
 LOCKS AND DAM NO. 26
 ROCK ANCHOR TEST

P. 2 of 2
 Date 24/25 MAR
 BY RQ+RT

MEASUREMENT OF CUTTINGS:
 TEST DRILL HOLE NO RE-1

DRILLED DEPTH ft.	DRY DENSITY lb/cf	WEIGHT, lb				WATER CONTENT, %		VOLUME, FT ³			
		cuttings Bin	Bin	Est. Loss	cuttings		Cuttings	Fines	Measured (1)	Theoretical (2)	Variation M/A
					Wet	Dry					
96.6	105.0	direct volume measure							41.78	9.49	4.40
120.7											
120.7	105.0	direct volume measure							26.33	9.59	2.75
145.0											
145.0	105.0	direct volume measure							29.87	8.47	3.53
166.5											
166.5	105.0	direct volume measure							28.98	4.00	7.23
176.7											

Notes: 1) Measured Volume (ft³) = (Dry wt. Cuttings + Dry wt. Fines) / Dry Density.
 2) Theoretical Volume (ft³) = $\pi r^2 L = \pi \left(\frac{8.5 \text{ in.}}{2} \right)^2 \frac{L}{144} = 0.394 \text{ ft}^2 \times L \text{ (ft)}$

Remarks:

WCC, Y1C025 Phase, IV

WOODWARD-CLYDE CONSULTANTS
 LOCAL AND BIRM No. 46
 ROCK ANCHOR TEST

P. 1 of 2
 Date 1 Mar 79
 By RB & RM

MEASUREMENT OF CUTTINGS
 TEST DRILL HOLE NO RE-2

DRILLED DEPTH ft.	DRY DENSITY lb/ft ³	WEIGHT, lb						WATER CONTENT, %			VOLUME, FT ³			
		cuttings Bin	Bin	Est. Loss	Cuttings		Fines Bag	Fines wet	Fines dry	Cuttings	Fines	Measured (1)	Theoretical (2)	Variation M/A
					Wet	Dry								
0														
45.1	clay			no	measurements									
45.1		995	68	0	927	782				18.5	7.45	9.59	0.78	
70.2														
70.2		2236	170	10	2076	1752				18.5	16.70	9.92	1.68	
95.3				250	250	217	spilled			estimate 15.0	2.07			
119.5		49	34		15	14	base			estimate 8.0	0.13			
		direct volume measure					bin			(12.9)	47.78			
											49.98	9.59	5.21	

Notes: 1) Measured Volume (ft³) = (Dry wt. Cuttings + Dry wt. Fines) / Dry Density.
 2) Theoretical Volume (ft³) = $\pi (D/2)^2 L = \pi (8.5 \text{ in.})^2 (L) = 0.394 \text{ ft}^2 \times L \text{ (ft)}$
 Remarks: (-) indicates water content ~~for~~ information only;
 not used in calculations

