September 1, 1970

Research on

Contacts Between Chalcogenide Glasses. Metals

and Semiconductors

sponsored by the Advanced Research Projects Agency ARPA Order No. 1562



Quarterly Management Report

Contract No. DAIIC0470C 0047

Telephone: 814-865-1194

Principal Investigator: H. K. Henisch

Program Code No. 61101D

Contractor: Pennsylvania State University

Effective Date of Contract: June 1, 1970

Contract Expiration Date: May 31, 1971

Amount of Contract: \$41,666.06

Materials Research Laboratory The Pennsylvania State University Engineering Sciences Building University Park, Pennsylvania 16802

AFNH) SE

The Director Advanced Research Projects Agency Washington, D. C. 20301 Attention: Program Management

Contacts Between Chalcogenide Glasses, Metals and Semiconductors

The two main purposes of the research here described are to elucidate the mechanism of threshold switching and to explore new device possibilities through the use of contact materials which can be electronically altered in situ.

During this first quarter of the contract period the work has consisted of two parts: one concerned with the preparation of facilities for glass film deposition on graphite and germanium substrates, and one with measurements on existing threshold switches. The preparatory work has progressed to the point at which the first film depositions by vacuum flash evaporation can take place. Of course, the detailed conditions will have to be optimized in order to achieve reliable film systems suitable for electrical measurements. Low frequency test facilities have also been set up and are ready for use. A cathode of threshold switching material has been provided by Energy Conversion Devices, Inc., for use in an existing sputtering system. This should eventually permit a systematic comparison between sputtered and flash evaporated films made from the same starting material.

The pulse measurements (which have been in progress for some months) aim at clarifying the role of thermal processes in threshold switching. There is certainly a body of opinion that holds heating <u>solely</u> responsible for threshold switching. Even if this were incorrect (as the writer and his group believe) it is inevitable that a certain amount of heating should take place, and since all the materials involved are temperature sensitive, this aspect can never be neglected. Indeed, thermal interpretations have been shown to be plausible for thick (e.g. $>10\mu$) switching systems. However, the crucial point here is whether heating by itself causes threshold switching in thin layer systems or whether distinctive electronic processes play an essential part. The preliminary findings (still subject to confirmation when measurements are repeated with better puls generators than now available) indicate that heating alone does not provide an adequate explanation. It is known, for instance, that a threshold switch has a short-term memory of a previous operation, lasting for a period of about 2-3 microseconds. Within this period (following a previous switching cycle) the threshold voltage is lowered. By means of a double pulse procedure here developed, such measurements can be made for varying power levels of the preceding pulse. They have tended to show that whatever the second pulse "remembers", it is not the power dissipation of the first. If this is correct, then the remembered post-switching condition must be electronic in character. These matters are now being pursued in greater detail. They are at the root of the threshold switching problem. The same pulse techniques will be used on locally made film systems as soon as these become available.

In addition to the Principal Investigator, one half-time Graduate Assistant (Mr. R. Pryor) was employed on the contract, and another (Mr. G. Vendura) also involved. Dr. S. Lee, a graduate of this laboratory and lately at the University of Southampton, England, has accepted an appointment as Research Associate, as from September 1, 1970.

Fiscal Status

1.	Amount currently provided for the contract:			\$41,665.06
2.	Expenditures and commitments through August 31, 1970:			
	a.	Salaries and wages	\$2,324	
	b.	Indirect costs	1,369	
	c.	Supplies and materials	110	
	d.	Auxiliary services	nil	
	e.	Other costs	264	
	f.	Equipment	nil	
			\$4,067	
3.	Estimated funds required to complete this work: \$37,599.00			

Estimated date of completion of first stage: May 31, 1971. (Work planned on three year basis.) 4.

.