SIO Shipyard Representative Bi-Weekly Progress Report		
Project: AGOR 28	Contract No.: N00014-12-C-0305	Shipyard: Dakota Creek Industries
Prepared by: Paul D. Bueren Scripps Institution of Oceanography (SIO) 297 Rosecrans St. San Diego, CA 98106	Date: April 24, 2014	Program Officer: Robert (Tim) Schnoor Office of Naval Research 875 Randolph St ONR 321 Arlington, VA 22203-1995
Distribution Statement A: Approved for public release; distribution unlimited.		Report No. A002.055

1. Meetings:

- i. Participated in weekly conference calls.
- ii. Participated in weekly yard meeting with yard and GPA
- iii. Participated in DR14

2. The following Shipyard Question Submittals were reviewed and commented on:
Q94- Washer Dryer Specification Waiver

DCI is requesting comment on the washer and dryer ordered for the AGOR 27 vessel. Is the set in question acceptable, as they are rated non-commercial?

SIO has no issue with the selected Washers and Dryers not being commercial grade. Both are of excellent quality and should give good service. We would like the yard to determine if the washer and dryer will function correctly on a moving platform.

3. Logistics:

- i. Continuing to review Vendor Recommended Spares (VRS).
- ii. Continuing to review Technical Manuals and Supplemental Information.
- iii. Continuing to work on initial outfitting lists for Sally Ride.

4. Other Work Items:

- Sally Ride Progress – There continues to be no notable progress in the pipe, hvac or electrical work on Ride.
- Foc'sle Deck - Bulkheads fully insulated and Toilet/Shower Units are being placed in positions.
- 01 Deck – Insulation work continues and Toilet/Shower Units have been placed in their final positions.
- Scientific Refrigeration Boxes - No changes since last reporting period.
- Pilot House Void SOLAS Fire Integrity – DCI was ready to cut out 30% of the deck and install grating in lieu of insulating the overhead of the void below. PEO has put a hold on this and is proposing an HMR/Change Order to have the void overhead insulated to meet SOLAS fire boundary requirements.
- Sally Ride MCS FAT – A factory acceptance test will be held for Sally Ride's Machinery Control System on 4/29 & 4/30. The FAT will be held at Siemens' Alpharetta, GA facility, with myself, ABS and others in attendance. Tests will cover the Extended Alarm System, Machinery Controls and Mimic Screens.

Report Documentation Page				Form Approved OMB No. 0704-0188	
Public reporting burden for the collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Washington Headquarters Services, Directorate for Information Operations and Reports, 1215 Jefferson Davis Highway, Suite 1204, Arlington VA 22202-4302. Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to a penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number.					
1. REPORT DATE APR 2014		2. REPORT TYPE		3. DATES COVERED 00-00-2014 to 00-00-2014	
4. TITLE AND SUBTITLE AGOR 28				5a. CONTRACT NUMBER	
				5b. GRANT NUMBER	
				5c. PROGRAM ELEMENT NUMBER	
6. AUTHOR(S)				5d. PROJECT NUMBER	
				5e. TASK NUMBER	
				5f. WORK UNIT NUMBER	
7. PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES) Scripps Institution of Oceanography (SIO),297 Rosecrans St.,San Diego,CA,98106				8. PERFORMING ORGANIZATION REPORT NUMBER	
9. SPONSORING/MONITORING AGENCY NAME(S) AND ADDRESS(ES)				10. SPONSOR/MONITOR'S ACRONYM(S)	
				11. SPONSOR/MONITOR'S REPORT NUMBER(S)	
12. DISTRIBUTION/AVAILABILITY STATEMENT Approved for public release; distribution unlimited					
13. SUPPLEMENTARY NOTES					
14. ABSTRACT					
15. SUBJECT TERMS					
16. SECURITY CLASSIFICATION OF:			17. LIMITATION OF ABSTRACT Same as Report (SAR)	18. NUMBER OF PAGES 8	19a. NAME OF RESPONSIBLE PERSON
a. REPORT unclassified	b. ABSTRACT unclassified	c. THIS PAGE unclassified			

- Engine Pre-lube System – The engine mounted pre-lube pumps require a separate 24-VDC battery system to operate. This was not provided in DCI/GPA’s design. DCI had asked for an HMR to install AC motors and the associated cabling in lieu of batteries. The pump OEM, RPM Industries, does have a 480-vac motor/pump combination that appears to be suitable. However, the Government is telling DCI that they must provide the battery system at no cost as these pumps are required by the J1 Specifications. Batteries for this application, when AC power is available is a less than optimal solution because of their size and maintenance requirements. The type, size or quantity of batteries required is not yet known, so I will reserve any further judgment until the actual design can be reviewed.
- Sally Ride Master’s Stateroom – The structural stanchion blocking access to the Master’s head and bed room door has been moved approximately 3-feet aft, allowing for unfettered passage. The yard has indicated that the same or similar will be done on Armstrong.

- Sally Ride Dumbwaiter – Delaware Elevator completed installation and performed commissioning tests for the shipyard. DCI invited the onsite reps to witness as a courtesy. Alarms and safeties were tested. A complete functional test was conducted, including full load operation using weights. No issues, other than some minor fine tuning were noted. This was not an acceptance test. This is the first operational equipment on board Ride. It should be noted that the installation and testing was done concurrently with the Armstrong's dumbwaiter.

- Armstrong Stern Frame – The starboard foot was found to be deformed and the yard was having difficulty getting it to lay flat to the deck as depicted below:

The amount of torque on the bolts to bring the foot down flush with the deck may be higher than recommended. I would also be concerned about the overall alignment of the Stern Frame once it is fully assembled. There may be higher than allowed stresses on some of the weldments.

I was told that this was how it was delivered from Allied. I was told that it had been store incorrectly prior to delivery. It may also be due to an incorrect welding sequence.

The port leg, which was installed earlier, did not appear to have nearly as much deformation.

It is not known at this time if Sally Ride's Stern Frame has a similar bend.

ABS/USCG Call-Outs - Sally Ride

Tank Testing:

- FO Double Bottom 3P – Pressure tested remaining watertight boundaries with ABS in attendance. No leaks or defects detected.
- FO DB 3S – Pressure tested remaining watertight boundaries with ABS in attendance. No leaks or defects detected
- FO Wing Tank 2P – – Pressure tested remaining watertight boundaries with ABS in attendance. No leaks or defects detected. ABS and Coast Guard were concerned about paint on several of the welds. Retesting may be required and the yard has been put on notice not to paint untested welds.
- Ballast Tank 1C – Retested weld seam between this tank and Ballast DB Tank 2P. ABS and USCG in attendance. Leak repaired, no bubbles.

Structural Inspections:

- Port Main Deck Breezeway Overheads
- Foc'sle Deck Breezeway Overheads, P&S.
- Stern Tunnel Thruster BERP (Bolted Equip. Removal Patch)
- Stern Thruster grating foundations
- Bosun's Stores Deck Plate Foundations
- Steering Gear Room deck plate foundations and vertical ladder.
- Bow Bulwarks P&S
- Chain Locker Pipes – Above and below deck

- Main Deck Forward Locker – Hawse pipe and anchor pocket welds.

5. The following DRL's were reviewed and commented on:

1st App Hull No	DRL No	Document Title	Occur No/Rev No
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (244 HUNDESTED PROPULSION SHAFT & COMPONENTS)(R/ASR)	293/1

AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#180 DI-055 (TM) for 573 Allied Stbd Side Handling Unit)(R/ASR)	357/1
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#396 DI-055 (TM) for 532a Gems FS-550 Series Paddle-Type Flow Switch)(R/ASR)	793/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#397 DI-055 (TM) for Spears 24320100 Ball Valve)(R/ASR)	795/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#398 DI-055 (TM) for 532a Mazzei Model 1078 Injector)(R/ASR)	797/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#399 DI-055 (TM) for 532a Goulds Model NPE Centrifugal Pump)(R/ASR)	799/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (DI-051 (VRS) for PL 72279-02 ClearWater Tech AERO2US Oxygen Concentrator)(R/ASR)	1046/0
AGOR27	A003	STD Report - SHIPBUILDING PRODUCTION PROGRESS CONFERENCE (SPPC) AGENDAS AND MINUTES (SPPC /DR 14 PRESENTATION AND AGENDA)(R/ASR)	27/1
AGOR27	A002	STD Report - DESIGN REVIEW AGENDAS AND MINUTES (DR #14 NCE PRESENTATION)(R/ASR)	93/0
AGOR27	A027-21	DWG Report - EQUIPMENT REMOVAL DRAWING (801-07 Equipment Removal Rev E)(R/ASR)	5/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#406 DI-055 (TM) for 532a Aquafine CSL-6R Ultraviolet Water Treatment Equipment)(R/ASR)	813/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#407 DI-055 (TM) for 551 Ships Whistle Air Receiver)(R/ASR)	815/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#408 DI-055 (TM) for 551 Roy E. Hanson 20-VC-80-R Ships Service Air Receiver)(R/ASR)	817/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#409 DI-055 (TM) for 551 Roy E. Hanson 30-VJ-240-R Starting Air Receivers)(R/ASR)	819/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#410 DI-055 (TM) for 551 Parker Model B11-04WGCGM3 General Purpose Regulator)(R/ASR)	821/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#411 DI-055 (TM) for 621b Norac Prefabricated Wet Units)(R/ASR)	825/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (Di-051 (VRS) for PL 72199-02 Aquafine UV & Temperature Monitoring System)(R/ASR)	1054/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (DI-051 (VRS) for PL 72279-01 Chem-Free Ozone Based Water Treatment System)(R/ASR)	1056/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (DI-051	1058/0

		(VRS) for PL 720246-01 LK Valves 901002 Quick Closing 1-inch Globe Valve)(R/ASR)	
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (DI-051 (VRS) for PL 720246-02 LK Valves 901002 Quick Closing 34-inch Globe Valve)(R/ASR)	1060/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (DI-051 (VRS) for PL 720286-01 AMOT Model B Thermostatic Valve)(R/ASR)	1062/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (PL 72102-01 NR Roy E. Hanson 20-VC-80-R SS Air Receiver)(R/ASR)	1064/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (PL 72102-02 NR Roy E. Hanson 30-VJ-240-R Starting Air Receivers)(R/ASR)	1066/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (PL 72111-03 NR Norac Prefabricated Wet Units)(R/ASR)	1068/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (PL 72486-01 NR Parker B11 General Purpose Regulator)(R/ASR)	1070/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (PL 72918-01 NR WATTS LF15M2F Water Hammer Arrestor)(R/ASR)	1072/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (PL 72993-01 NR Ship's Whistle Air Receiver)(R/ASR)	1074/0
AGOR27	A052	STD Report - CONFIGURATION DATABASE LISTING (CDBL) (DI-052 (CDBL) Monthly Submittal #26)(R/ASR)	70/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#401 DI-055 (TM) for 532a Chem-Free Ozone-Based Water Treatment System)(R/ASR)	803/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#402 DI-055 (TM) for 505 AMOT Model B Thermostatic Valve)(R/ASR)	805/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#403 DI-055 (TM) for 505 LK Valves Product # 901002 Quick Closing Globe Valve)(R/ASR)	807/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#404 DI-055 (TM) for WATTS Series LF15M2 Water Hammer Arrestor)(R/ASR)	809/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#405 DI-055 (TM) for 532a Aquafine UV & Temperature Monitoring System)(R/ASR)	811/0
AGOR27	A024	STD Report - REGULATORY BODY CORRESPONDENCE (ABS Correspondence - Self-Extinguishing Insulation)(R/ASR)	116/1
AGOR27	A024	STD Report - REGULATORY BODY CORRESPONDENCE (USCG Siemens - IAS)(R/ASR)	132/0
AGOR27	A024	STD Report - REGULATORY BODY CORRESPONDENCE (ABS Allied Correspondence)(R/ASR)	133/0

AGOR27	A027-09	DWG Report - MACHINERY ARRANGEMENTS (501-01 Machinery Arrangement Rev F)(R/ASR)	7/0
AGOR27	A027-16	DWG Report - AUXILIARY SYSTEMS REPORT (PDF FILE)(R/ASR)	22/6
AGOR27	A027-16	DWG Report - AUXILIARY SYSTEMS REPORT (PDF FILE)(R/ASR)	26/F
AGOR27	A027-19	DWG Report - HANDLING SYSTEMS ARRANGEMENT DRAWING (573-01 Handling Systems Rev C)(R/ASR)	9/0
AGOR27	A027-20	DWG Report - SCIENTIFIC SYSTEMS DEPLOYMENT DRAWING (Scientific Systems Deployment Rev C)(R/ASR)	5/0
AGOR27	A031-03	STD Report - TEST PROCEDURES (524-001-3)(DARC REV)	66/0
AGOR27	A031-03	STD Report - TEST PROCEDURES (AGOR 573-011-3 Dumb Waiter ILO and Operational Test)(R/ASR)	79/0
AGOR27	A031-03	STD Report - TEST PROCEDURES (AGOR 524-001-3 Seawater Service System Operational and Unobstructed Flow Test Rev A)(R/ASR)	97/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (DI-051 (VRS) for PL 72199-01 Aquafine CSL-6R Ultraviolet Water Treatment)(R/ASR)	1052/0
AGOR27	A051	STD Report - VENDOR RECOMMENDED SPARES (VRS) LISTINGS, STATISTICS, AND LOCATIONS (PL 72111-04 NR Imperial Chill and Freezer Boxes)(R/ASR)	1076/0
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (568b Tees White Gill Bow Thruster)(R/ASR)	353/1
AGOR27	A055	TM Report - COMMERCIAL TECHNICAL MANUALS AND SUPPLEMENTAL DATA (#412 DI-055 (TM) for 516cd Imperial SS Refrigerator and Freezer Boxes)(R/ASR)	823/0
AGOR27	A058	STD Report - INSTRUCTOR GUIDES (#05 DI-058 (Instructor Guides) for Tees White Gill Neil Armstrong Bow Thruster)(R/ASR)	10/0
AGOR27	A059	STD Report - STUDENT GUIDES (#09 DI-059 (Student Guide) for Tees White Gill Neil Armstrong Bow Thruster)(R/ASR)	15/0
AGOR27	A063	STD Report - PRODUCTION INFORMATION (562-02 Rudder & Rudder Stock Rev C)(R/ASR)	249/0
AGOR28	A058	STD Report - INSTRUCTOR GUIDES (#04 DI-058 (Instructor Guides) for Tees White Gill Sally Ride Bow Thruster)(R/ASR)	4/0
AGOR28	A059	STD Report - STUDENT GUIDES (#08 DI-059 (Student Guide) for Tees White Gill Sally Ride Bow Thruster)(R/ASR)	3/0