

AD/A-003 676

VELA NETWORK EVALUATION AND AUTOMATIC
PROCESSING RESEARCH

William H. Swindell

Texas Instruments Incorporated

Prepared for:

Air Force Technical Applications Center
Advanced Research Projects Agency

15 August 1974

DISTRIBUTED BY:

NTIS

National Technical Information Service
U. S. DEPARTMENT OF COMMERCE

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER ADIA-003676
4. TITLE (and Subtitle) VELA NETWORK EVALUATION AND AUTOMATIC PROCESSING RESEARCH QUARTERLY REPORT NO. 4		5. TYPE OF REPORT & PERIOD COVERED Quarterly 8/1/74 to 10/31/74
7. AUTHOR(s) William H. Swindell		6. PERFORMING ORG. REPORT NUMBER ALEX(01)-QR-74-04
9. PERFORMING ORGANIZATION NAME AND ADDRESS Texas Instruments Incorporated Equipment Group Dallas, Texas 75222		8. CONTRACT OR GRANT NUMBER(s) F08606-74-C-0033
11. CONTROLLING OFFICE NAME AND ADDRESS Advanced Research Projects Agency Nuclear Monitoring Research Office Arlington, Virginia 22209		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS VELA T/4705/B/ETR
14. PERFORMING AGENCY NAME & ADDRESS (if different from Controlling Office) Air Force Technical Applications Center VELA Seismological Center Alexandria, Virginia 22314		12. REPORT DATE 15 November 1974
		13. NUMBER OF PAGES 14
		17. SECURITY CLASS. (of this report) UNCLASSIFIED
		15. DECLASSIFICATION/DOWNGRADING SCHEDULE
16. DISTRIBUTION STATEMENT (of this Report) APPROVED FOR PUBLIC RELEASE, DISTRIBUTION UNLIMITED		
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report) Reproduced by NATIONAL TECHNICAL INFORMATION SERVICE U S Department of Commerce Springfield VA 22151		
18. SUPPLEMENTARY NOTES ARPA Order No. 2551		
19. KEY WORDS (Continue on reverse side if necessary and identify by block number) VELA Network Evaluation First-Zone Discrimination Automatic Processing Research Seismic Surveillance System VLPE Evaluation Network Analysis		
20. ABSTRACT (Continue on reverse side if necessary and identify by block number) This fourth quarterly report summarizes progress under the VELA Network and Automatic Processing Research Program, Con- tract No. F08606-74-C-0033, during the period 1 August 1974 to 31 October 1974. Work in the following areas is summarized: ● VLPE Station Evaluation ● Network Analysis		

DD FORM 1 JAN 73 1473

EDITION OF 1 NOV 65 IS OBSOLETE

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

20. continued

- Signal Detection
- Signal Estimation
- First-Zone Discrimination
- Seismic Surveillance System

ia

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)



APPROVED FOR PUBLIC RELEASE, DISTRIBUTION UNLIMITED

ALEX(01)-QR-74-D'

VELA NETWORK EVALUATION AND AUTOMATIC PROCESSING RESEARCH

QUARTERLY REPORT NO. 4

1 AUGUST 1974 TO 31 OCTOBER 1974

TEXAS INSTRUMENTS INCORPORATED
Equipment Group
Post Office Box 6015
Dallas, Texas 75222

Contract No. F08606-74-C-0033
Amount of Contract: \$540,376
Beginning 1 November 1973
Ending 30 November 1974

Prepared for
AIR FORCE TECHNICAL APPLICATIONS CENTER
Alexandria, Virginia 22314

Sponsored by
ADVANCED RESEARCH PROJECTS AGENCY
Nuclear Monitoring Research Office
ARPA Program Code No. 4F10
ARPA Order No. 2551

15 November 1974

Acknowledgment: This research was supported by the Advanced Research Projects Agency, Nuclear Monitoring Research Office, under Project VELA-UNIFORM, and accomplished under the technical direction of the Air Force Technical Applications Center under Contract No. F08606-74-C-0033.

TABLE OF CONTENTS

SECTION	TITLE	PAGE
I.	INTRODUCTION AND SUMMARY	I-1
II.	VLPE EVALUATION AND NETWORK ANALYSIS	II-1
	A. CURRENT STATUS	II-1
	B. FUTURE PLANS	II-2
III.	SIGNAL DETECTION TECHNIQUES	III-1
	A. CURRENT STATUS	III-1
	B. FUTURE PLANS	III-1
IV.	SIGNAL ESTIMATION TECHNIQUES	IV-1
	A. CURRENT STATUS	IV-1
	B. FUTURE PLANS	IV-1
V.	FIRST-ZONE DISCRIMINATION TECHNIQUES	V-1
	A. CURRENT STATUS	V-1
	B. FUTURE PLANS	V-1
VI.	SYSTEM STUDY	VI-1
	A. CURRENT STATUS	VI-1
	B. FUTURE PLANS	VI-1

SECTION I
INTRODUCTION AND SUMMARY

This fourth quarterly report summarizes progress made during the quarter from 1 August 1974 to 31 October 1974 on the VELA Network Evaluation and Automatic Processing Research program being carried out by Texas Instruments Incorporated at the Seismic Data Analysis Center in Alexandria, Virginia. The six tasks of the program are:

- Evaluation of the Very Long Period Experiment (VLPE) stations
- Investigation of the detection and discrimination characteristics of a seismic network using VLPE, NORSAR, and ALPA data
- Investigation of signal detection techniques
- Investigation of signal estimation techniques
- Investigation of discrimination techniques using first-zone data
- Simulation of a seismic surveillance system consisting of a network of seismic stations.

The software required for the first two tasks was developed under Contract F33657-67-C-1063. Most of the software for the remaining tasks is being generated under this contract.

All data processing and interpretation for the VLPE evaluation and network analysis tasks have been completed during the past quarter. A

report dealing with the evaluation and application of matched filters and the three component adaptive processor has been submitted for approval. Another report dealing with the estimation of detection thresholds using noise statistics has also been submitted for approval.

An analysis of the ambient noise field at each of the VLPE stations has been completed, and the detection and discrimination capabilities of the VLPE stations, the VLPE network, and the VLPE-ALPA-NORSAR combined network have been determined. Reports on these subjects are in preparation and will be submitted for approval this quarter.

Processing of the Korean array data using the Fisher detector program was completed. A report is being prepared.

The new adaptive beamforming program has been checked out on long-period data from ALPA, NORSAR, and LASA, and on short-period data from KSRS. A report is in preparation.

Preliminary investigation of discriminant parameters for first-zone events recorded at NORSAR was completed. A report is being prepared and will be submitted this quarter.

Simulators for the elements of a seismic surveillance system have been developed. A report on a study of parameter updating by feedback is being prepared. The study of the role of interactive processing in surveillance systems was completed, and a report is being prepared. Software for interactive processing has been developed and evaluated, and a report is in preparation.

SECTION II
VLPE EVALUATION AND NETWORK ANALYSIS

A. CURRENT STATUS

During the past quarter, all data processing and interpretation for the VLPE evaluation and network analysis tasks have been completed.

Under the VLPE evaluation task a comparative evaluation of matched filters and of the three component adaptive processor using VLPE data was completed. Signal-to-noise ratio improvements, detection level improvements, and surface-wave magnitude computations for events not detected by standard bandpass filter were studied, and a comparison of these data enhancement techniques was made. A report on this subject has been submitted for approval.

Another area of work concerned estimation of detection thresholds from ambient noise levels. The conditions for the validity of this method, and the parameters involved, were investigated. The method was successfully applied to noise data from several VLPE stations. A report on this method has been submitted for approval.

Work has been completed on a study of the noise characteristics of eleven VLPE stations. About 1500 hours of noise data were processed and analyzed for short- and long-term vertical noise trends. Three component spectra and two component coherence spectra were also calculated. A report on this subject is in preparation.

The network evaluation task considered the detection and discrimination capabilities of the individual VLPE stations, the VLPE network,

and the VLPE-ALPA-NORSAR combined network. A total of about 6000 event-station combinations was used in both the evaluation of the individual VLPE stations and the VLPE network. About 2500 additional event-station combinations were used in the VLPE-ALPA-NORSAR combined network evaluation. Detection thresholds, M_s versus m_b relationships, LQ/LR ratios, interfering event statistics, and data quality were considered for various combinations of the networks studied. A report is also in preparation for this task.

B. FUTURE PLANS

The major effort in the future will be concerned with the completion of the two reports in preparation, and submitting them for approval.

SECTION III

SIGNAL DETECTION TECHNIQUES

A. CURRENT STATUS

Approximately 185 events recorded at the Korean Seismic Research Station (KSRS) with bodywave magnitudes up to 5.8 were examined with both the Fisher and conventional power detectors. This set of events constitutes all of the events recorded at KSRS which are presently available. The peak response of each detector was used to draw curves of detection probability versus magnitude, with detector threshold as a parameter. Five one-hour signal free noise samples also were examined, and the number of responses at each threshold used to find false alarm rates. The Fisher detector false alarm rate was highly variable from day to day, while the conventional power detector false alarm rate was less variable.

B. FUTURE PLANS

All data processing has been completed and a report of the results is being prepared. This report will be submitted for approval next month.

SECTION IV
SIGNAL ESTIMATION TECHNIQUES

A. CURRENT STATUS

The adaptive beamforming program (ABF) has been checked out on long-period data from ALPA, NORSAR, and LASA, and on short-period data from KSRS. When the ABF was applied to ALPA data, signal-to-noise ratio gains of up to 8 dB have been achieved.

A few measurements have been made on synthetically formed interfering events at ALPA. The results indicate that a greater signal-to-noise ratio gain was achieved by increasing the time separation between events and by increasing the off-azimuth to on-azimuth signal energy ratio. For on-azimuth events seen on the beamsteer output, the ABF cancelled the on-azimuth event exactly by adding the adaptive output from the interfering event 180 degrees out of phase. This problem, if serious for real data, can be eliminated by use of a Wiener multichannel filter.

A signal-to-noise ratio gain of 5 dB was found on short-period KSRS data. No mutual cancellation has been observed in this case.

The processing of the event ensembles for the envelope detector study was completed this quarter. A report has been written and is being reviewed in house.

B. FUTURE PLANS

Data processing required to fully evaluate the ABF and resolve the problems indicated above will be undertaken in the future. A report of these results will be prepared.

SECTION V
FIRST-ZONE DISCRIMINATION TECHNIQUES

A. CURRENT STATUS

Preliminary investigation of discrimination parameters for 40 first-zone events recorded at NORSAR was completed. Only thirty events, including presumed explosions, were within 20 degrees of NORSAR. The long-period portion of the analysis was severely limited due to errors on the library tapes. Only six events common to the short-period ensemble were edited. Short-period NORSAR data for thirty-three additional first-zone events have been ordered but as yet have not arrived.

Measurements on the available data included estimates of M_s , m_b , phase amplitudes for both short- and long-period data, phase travel times, and phase energies. The most promising first-zone discriminant for this small data set appears to be the short-period P/S energy ratio. When this ratio is plotted as a function of distance, complete separation between earthquakes and presumed explosions was achieved. A preliminary report is being prepared.

B. FUTURE PLANS

The preliminary report concerning the present analysis of thirty first-zone events will be completed and submitted for approval.

SECTION VI SYSTEM STUDY

A. CURRENT STATUS

The system study presently has four tasks. They are: the development of a simulator for a seismic surveillance system, the analytic study of parameter updating in the simulator by feedback of seismic information, a study of the role of interactive processing in surveillance systems, and the development and application of interactive processing in seismic analysis.

Simulators have been completed for station detection processors for a realistic earth model and for a representative communication system. A separate driver program is being used to evaluate the communications system. A detection association processor is currently being developed. The study of parameter updating by feedback was completed and a report on the results is being prepared. The study of the role of interactive processing in surveillance systems was also completed, and a report is being prepared. Software for interactive processing has been completely developed, including documentation. It is capable of performing interactively many of the standard measurements on long-period data. An evaluation of the interactive system has been conducted, directed toward assessment of the effectiveness of the system in a surveillance mode, and a report is in preparation.

B. FUTURE PLANS

The station detection processors recently developed will be evaluated on output from the earth model. Evaluation of the communications

system will continue, independent of the rest of the system. Evaluation of the entire system, less the communications system, will be undertaken.